

Contract Location:

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR MIKE HORNE ROAD.

Time Allowed:

1389 Days

Elapsed Calender Days:

1192 Days

Percent Time:

85.82

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY

229-244-4179

Date Let:

11/20/2020

Date Awarded:

11/20/2020

Date Contract Executed:

01/12/2021

Date Notice to Proceed:

06/28/2021

Date Work Began:

06/01/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/16/2025

VALDOSTA

GA 31601-4907

Phone:

(229)244-4179

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount

\$74,791,231.38

Original Contract Amount

\$62,678,705.59

Funds Available

\$13,344,730.43

Percent Complete

81.99%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000520	\$74,791,231.38	\$62,678,705.58	\$13,344,730.42	82.16%	\$1,367,659.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: jpeugh

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0055

Pay Period: 09/17/2024
to 10/01/2024

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$61,323,711.91	\$59,925,706.09	\$1,398,005.82
Total Earnings	\$61,323,711.91	\$59,925,706.09	\$1,398,005.82
Stockpiled Materials	\$122,789.05	\$153,135.42	(\$30,346.37)
Gross Earnings	\$61,446,500.96	\$60,078,841.51	\$1,367,659.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$61,446,500.96	\$60,078,841.51	

Total Payable: **\$1,367,659.45**

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: jpeugh

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0055

Pay Period: 09/17/2024
to 10/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0023	500-3200	CLASS B CONCRETE	CY	15.430	.170		
				824.000	.000		
					.170	\$.00	\$140.08
0029	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	22.550	15.040		
				1287.500	.000		
					15.040	\$.00	\$19,364.00
0034	500-3200	CLASS B CONCRETE	CY	.850	4.680		
				824.000	.000		
					4.680	\$.00	\$3,856.32
0078	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000	149,796.220		
				31.350	4,444.658		
					154,240.878	\$139,340.03	\$4,835,451.53
		GR AGGR NEW PRICE 2024					
0081	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	17,911.510		
				71.000	.000		
					17,911.510	\$.00	\$1,271,717.21
		Recyl Asph 19MM New Price					
0082	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	25,359.390		
				116.940	5,093.870		
					30,453.260	\$595,677.16	\$3,561,204.22
		RECYL AC 19MM NEW PRICE 2024					
0086	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,360.370		
				74.050	.000		
					1,360.370	\$.00	\$100,735.40
		Recyl Asph 12.5MM New Price					
0087	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	3,550.090		
				116.630	.000		
					3,550.090	\$.00	\$414,047.00
		RECYL AC 12.5MM NEW PRICE 2024					
0091	413-0750	TACK COAT	GL	.000	21,509.000		
				2.790	2,194.000		
					23,703.000	\$6,121.26	\$66,131.37
		Tack Coat New Price					

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: jpeugh

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0055

Pay Period: 09/17/2024
to 10/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0125	150-1000	TRAFFIC CONTROL -	LS	1.000	.995		
				1180444.000	.005		
					1.000	\$5,902.22	\$1,180,444.00
		0000520					
0165	441-3999	CONCRETE V GUTTER	LF	21,155.000	3,931.000		
				20.600	.000		
					3,931.000	\$.00	\$80,978.60
0166	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	703.000	.000		
				57.680	309.750		
					309.750	\$17,866.38	\$17,866.38
0174	441-0740	CONCRETE MEDIAN, 4 IN	SY	8,361.000	4,176.528		
				40.170	1,699.917		
					5,876.445	\$68,285.67	\$236,056.80
0310	700-6910	PERMANENT GRASSING	AC	84.000	87.228		
				1030.000	10.396		
					97.624	\$10,707.88	\$100,552.72
0315	700-7000	AGRICULTURAL LIME	TN	252.000	131.473		
				309.000	19.240		
					150.713	\$5,945.16	\$46,570.32
0320	700-8000	FERTILIZER MIXED GRADE	TN	50.400	75.824		
				875.500	8.840		
					84.664	\$7,739.42	\$74,123.33
0330	163-0240	MULCH	TN	2,460.800	2,376.520		
				206.000	132.387		
					2,508.907	\$27,271.72	\$516,834.84
0340	716-2000	EROSION CONTROL MATS, SLOPES	SY	121,872.000	125,216.556		
				1.400	1,368.000		
					126,584.556	\$1,915.20	\$177,218.38

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: jpeugh

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0055

Pay Period: 09/17/2024

to 10/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0420	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF	LF	17,600.000	8,383.500		
				8.190	78.750		
					8,462.250	\$644.96	\$69,305.83
0445	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	176,854.000	123,194.750		
				2.840	247.500		
					123,442.250	\$702.90	\$350,575.99
0554	441-0108	CONC SIDEWALK, 8 IN	SY	367.000	.000		
				59.740	184.167		
					184.167	\$11,002.14	\$11,002.14
0685	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2750.000	.000		
					1.000	\$.00	\$2,750.00
0695	668-2200	DROP INLET, GP 2	EA	9.000	2.500		
				2900.000	.000		
					2.500	\$.00	\$7,250.00
0705	668-2105	DROP INLET, GP 1, SPCL DES	EA	2.000	1.000		
				3100.000	.000		
					1.000	\$.00	\$3,100.00
0710	441-0301	CONC SPILLWAY, TP 1	EA	2.000	4.000		
				2832.500	.000		
					4.000	\$.00	\$11,330.00
0715	441-0303	CONC SPILLWAY, TP 3	EA	4.000	1.000		
				2832.500	.000		
					1.000	\$.00	\$2,832.50
0730	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	15,000.000	5,678.850		
				38.000	1,419.713		
					7,098.563	\$53,949.09	\$269,745.39

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: jpeugh

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0055

Pay Period: 09/17/2024
to 10/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0795	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,915.000	2,212.000		
				59.740	.000		
					2,212.000	\$.00	\$132,144.88
		COMMERCIAL					
0800	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,341.000	1,432.740		
				185.400	.000		
					1,432.740	\$.00	\$265,630.00
0860	500-3002	CLASS AA CONCRETE	CY	1,633.790	857.620		
				1153.600	.000		
					857.620	\$.00	\$989,350.43
0935	668-2100	DROP INLET, GP 1	EA	5.000	2.500		
				2600.000	.000		
					2.500	\$.00	\$6,500.00
Category Amount:						\$953,071.19	\$14,824,809.66
Category Number: 0801		BRIDGES					
0970	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				2884000.000	.000		
					1.000	\$.00	\$2,884,000.00
		1					
0975	500-2100	CONCRETE BARRIER	LF	887.000	887.000		
				77.250	.000		
					887.000	\$.00	\$68,520.75
0980	500-3002	CLASS AA CONCRETE	CY	1,167.000	1,167.000		
				1030.000	.000		
					1,167.000	\$.00	\$1,202,010.00
0985	500-3700	SEAL CONC	CY	55.000	52.110		
				1030.000	.000		
					52.110	\$.00	\$53,673.30

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: jpeugh

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0055

Pay Period: 09/17/2024
to 10/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number:		0801	BRIDGES				
0990	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		5,321.000	5,320.920		
				309.000	.000		
					5,320.920	\$.00	\$1,644,164.28
		1					
1005	520-2214	PILING, PSC, 14 IN SQ	LF	5,505.000	3,218.690		
				87.550	.000		
					3,218.690	\$.00	\$281,796.31
Category Amount:						\$0.00	\$6,134,164.64
Category Number:		0802	BRIDGES				
1006	520-2214	PILING, PSC, 14 IN SQ	LF	.000	164.840		
				65.660	.000		
					164.840	\$.00	\$10,823.39
		Piling Cutoff					
Category Amount:						\$0.00	\$10,823.39
Category Number:		0801	BRIDGES				
1010	520-2218	PILING, PSC, 18 IN SQ	LF	460.000	435.000		
				97.850	.000		
					435.000	\$.00	\$42,564.75
1031	520-2216	PILING, PSC, 16 IN SQ	LF	.000	177.910		
				67.210	.000		
					177.910	\$.00	\$11,957.33
		16" Piling Cut Off					
1036	520-2218	PILING, PSC, 18 IN SQ	LF	.000	412.470		
				73.390	.000		
					412.470	\$.00	\$30,271.17
		18" Piling Cut Off					
Category Amount:						\$0.00	\$84,793.25
Category Number:		0802	BRIDGES				
1080	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		2 LT					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: jpeugh

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0055

Pay Period: 09/17/2024
to 10/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1085	500-2100	CONCRETE BARRIER	LF	736.000 77.250	736.000 .000 736.000	\$0.00	\$56,856.00
1095	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 2 LT	LF	1,337.000 283.250	1,336.720 .000 1,336.720	\$0.00	\$378,625.94
1120	520-2218	PILING, PSC, 18 IN SQ	LF	2,155.000 97.850	1,421.050 .000 1,421.050	\$0.00	\$139,049.74
Category Amount:						\$0.00	\$1,501,531.68
Category Number: 0803 BRIDGES							
1185	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 2 RT	LS	1.000 927000.000	1.000 .000 1.000	\$0.00	\$927,000.00
1190	500-2100	CONCRETE BARRIER	LF	736.000 77.250	736.000 .000 736.000	\$0.00	\$56,856.00
1200	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 2 RT	LF	1,337.000 283.250	1,336.720 .000 1,336.720	\$0.00	\$378,625.94
1205	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 2 LT.	LF	507.000 309.000	506.300 .000 506.300	\$0.00	\$156,446.70
1225	520-2218	PILING, PSC, 18 IN SQ	LF	2,240.000 97.850	1,515.470 .000 1,515.470	\$0.00	\$148,288.74
Category Amount:						\$0.00	\$1,667,217.38

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: jpeugh

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0055

Pay Period: 09/17/2024
to 10/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0804 BRIDGES							
1280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				824000.000	.000		
					1.000	\$.00	\$824,000.00
		3					
1285	500-2100	CONCRETE BARRIER	LF	568.000	568.000		
				77.250	.000		
					568.000	\$.00	\$43,878.00
1290	500-3101	CLASS A CONCRETE	CY	95.000	95.000		
				1133.000	.000		
					95.000	\$.00	\$107,635.00
1295	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	1,515.000	1,515.230		
				113.300	.000		
					1,515.230	\$.00	\$171,675.56
		3					
1310	520-2216	PILING, PSC, 16 IN SQ	LF	1,665.000	1,329.900		
				89.610	.000		
					1,329.900	\$.00	\$119,172.34
Category Amount:						\$0.00	\$1,266,360.90
Category Number: 0100 ROADWAY							
1355	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	464.000	194.000		
				18.540	.000		
					194.000	\$.00	\$3,596.76
1395	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	195.580	115.978		
				1287.500	6.440		
					122.418	\$8,291.50	\$157,613.18
1400	668-2100	DROP INLET, GP 1	EA	134.000	66.000		
				2600.000	9.000		
					75.000	\$23,400.00	\$195,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: jpeugh

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0055

Pay Period: 09/17/2024
to 10/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
1431	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	556.680		
				85.610	.000		
					556.680	\$.00	\$47,657.37
		Recyl Asph Leveling New Price					
1456	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	35,557.300		
		TL & H LIME		67.950	.000		
					35,557.300	\$.00	\$2,416,118.54
		Recyl Asph 25MM New Price					
1457	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	53,320.770		
		TL & H LIME		115.170	2,167.420		
					55,488.190	\$249,621.76	\$6,390,574.84
		RECYL AC 25MM NEW PRICE 2024					
1476	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	7,271.140		
				12.250	1,088.049		
					8,359.189	\$13,328.60	\$102,400.07
		GR Aggr Base, 6IN New Price					
Category Amount:						\$294,641.86	\$9,312,960.76
Category Number: 0802		BRIDGES					
1605	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		507.000	507.000		
				309.000	.000		
					507.000	\$.00	\$156,663.00
		2 RT.					
Category Amount:						\$0.00	\$156,663.00
Category Number: 0100		ROADWAY					
767	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		.000	1,916.850		
		L BITUM MATL & H LIME		129.570	.000		
					1,916.850	\$.00	\$248,366.25
		REC AC 9.5MM NEW PRICE 2024					
9001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,320,360.260		
				1.000	138,286.320		
					1,458,646.580	\$138,286.32	\$1,458,646.58
		(IN#1)					

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: jpeugh

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0055

Pay Period: 09/17/2024
to 10/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9040	318-3000	AGGR SURF CRS	TN	.000	1,106.110		
				45.000	266.810		
					1,372.920	\$12,006.45	\$61,781.40
		AGGR SURF CRS					
		Item added by SA					
Category Amount:						\$150,292.77	\$1,768,794.23
Project Total Amount:						\$1,398,005.82	\$61,323,711.91