

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: jpeugh

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0058

Pay Period: 12/03/2024
to 12/20/2024

Contract Location:

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR
MIKE HORNE ROAD.

Time Allowed: 1389 Days

Elapsed Calender Days: 1272 Days

Percent Time: 91.58

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
229-244-4179

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 01/12/2021

Date Notice to Proceed: 06/28/2021

VALDOSTA GA 31601-4907

Date Work Began: 06/01/2021

Phone: (229)244-4179

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/16/2025

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$74,791,231.38

Original Contract Amount \$62,678,705.59

Funds Available \$8,698,093.06

Percent Complete 88.21%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000520	\$74,791,231.38	\$62,678,705.58	\$8,698,093.05	88.37%	\$769,410.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: jpeugh

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0058

Pay Period: 12/03/2024
to 12/20/2024

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$65,971,430.68	\$65,202,020.05	\$769,410.63
Total Earnings	\$65,971,430.68	\$65,202,020.05	\$769,410.63
Stockpiled Materials	\$121,707.65	\$121,707.65	\$0.00
Gross Earnings	\$66,093,138.33	\$65,323,727.70	\$769,410.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$66,093,138.33	\$65,323,727.70	

Total Payable: **\$769,410.63**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: jpeugh

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0058

Pay Period: 12/03/2024
to 12/20/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0023	500-3200	CLASS B CONCRETE	CY	15.430	.170		
				824.000	.000		
					.170	\$.00	\$140.08
0029	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	22.550	20.190		
				1287.500	.000		
					20.190	\$.00	\$25,994.63
0034	500-3200	CLASS B CONCRETE	CY	.850	4.680		
				824.000	.000		
					4.680	\$.00	\$3,856.32
0075	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	.000	64,898.070		
				16.030	6,554.000		
					71,452.070	\$105,060.62	\$1,145,376.68
		GR Aggr Base, 8IN New Price					
0078	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000	183,583.341		
				31.350	12.134		
					183,595.475	\$380.40	\$5,755,718.14
		GR AGGR NEW PRICE 2024					
0081	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	17,911.510		
				71.000	.000		
					17,911.510	\$.00	\$1,271,717.21
		Recyl Asph 19MM New Price					
0082	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	34,694.520		
				116.940	2,038.690		
					36,733.210	\$238,404.41	\$4,295,581.58
		RECYL AC 19MM NEW PRICE 2024					
0086	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,360.370		
				74.050	.000		
					1,360.370	\$.00	\$100,735.40
		Recyl Asph 12.5MM New Price					
0087	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	3,550.090		
				116.630	.000		
					3,550.090	\$.00	\$414,047.00
		RECYL AC 12.5MM NEW PRICE 2024					

Rpt-ID: RCPEsprj

Georgia

Date: 12/23/2024

User: jpeugh

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0058

Pay Period: 12/03/2024
to 12/20/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0091	413-0750	TACK COAT	GL	.000	25,692.000		
				2.790	450.000		
					26,142.000	\$1,255.50	\$72,936.18
		Tack Coat New Price					
0155	206-0002	BORROW EXCAV, INCL MATL	CY	448,301.000	416,700.874		
				8.000	6,240.000		
					422,940.874	\$49,920.00	\$3,383,526.99
0162	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	745.000	426.358		
				85.000	126.029		
					552.387	\$10,712.47	\$46,952.90
0164	603-7000	PLASTIC FILTER FABRIC	SY	2,821.000	2,302.000		
				5.250	395.000		
					2,697.000	\$2,073.75	\$14,159.25
0165	441-3999	CONCRETE V GUTTER	LF	21,155.000	5,485.000		
				20.600	.000		
					5,485.000	\$0.00	\$112,991.00
0174	441-0740	CONCRETE MEDIAN, 4 IN	SY	8,361.000	10,684.654		
				40.170	771.528		
					11,456.182	\$30,992.28	\$460,194.83
0205	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1SF		135.500	.000		
				19.570	53.000		
					53.000	\$1,037.21	\$1,037.21
0300	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				73851.000	.500		
					.500	\$36,925.50	\$36,925.50
	1						
0305	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				87127.700	.500		
					.500	\$43,563.85	\$43,563.85
	2						

Rpt-ID: RCPEsprj

Georgia

Date: 12/23/2024

User: jpeugh

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0058

Pay Period: 12/03/2024
to 12/20/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0100	ROADWAY					
0320	700-8000	FERTILIZER MIXED GRADE	TN	50.400	92.794		
				875.500	1.503		
					94.297	\$1,315.88	\$82,557.02
0330	163-0240	MULCH	TN	2,460.800	2,759.525		
				206.000	133.861		
					2,893.386	\$27,575.37	\$596,037.52
0355	163-0232	TEMPORARY GRASSING	AC	42.000	235.485		
				360.500	7.514		
					242.999	\$2,708.80	\$87,601.14
0420	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		17,600.000	10,712.250		
				8.190	662.250		
					11,374.500	\$5,423.83	\$93,157.16
0551	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	.000	3,236.200		
				35.600	30.000		
					3,266.200	\$1,068.00	\$116,276.72
		Side Drain Pipe 18IN New Price					
0554	441-0108	CONC SIDEWALK, 8 IN	SY	367.000	184.170		
				59.740	.000		
					184.170	\$.00	\$11,002.32
0600	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	817.000	598.611		
				90.000	64.000		
					662.611	\$5,760.00	\$59,634.99
0610	603-2186	STN DUMPED RIP RAP, TP 3, 36 IN	SY	804.000	266.000		
				130.000	205.000		
					471.000	\$26,650.00	\$61,230.00
0621	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	.000	137.000		
				901.570	2.000		
					139.000	\$1,803.14	\$125,318.23
		Flared End Section 18IN New Price					

Rpt-ID: RCPEsprj

Georgia

Date: 12/23/2024

User: jpeugh

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0058

Pay Period: 12/03/2024
to 12/20/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0685	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2750.000	.000		
					1.000	\$.00	\$2,750.00
0695	668-2200	DROP INLET, GP 2	EA	9.000	2.500		
				2900.000	.000		
					2.500	\$.00	\$7,250.00
0705	668-2105	DROP INLET, GP 1, SPCL DES	EA	2.000	1.000		
				3100.000	.000		
					1.000	\$.00	\$3,100.00
0710	441-0301	CONC SPILLWAY, TP 1	EA	2.000	4.000		
				2832.500	.000		
					4.000	\$.00	\$11,330.00
0715	441-0303	CONC SPILLWAY, TP 3	EA	4.000	1.000		
				2832.500	.000		
					1.000	\$.00	\$2,832.50
0790	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	6,145.000	5,585.028		
				51.500	437.000		
					6,022.028	\$22,505.50	\$310,134.44
		RESIDENTIAL					
0795	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,915.000	2,500.000		
				59.740	.000		
					2,500.000	\$.00	\$149,350.00
		COMMERCIAL					
0800	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,341.000	1,432.740		
				185.400	.000		
					1,432.740	\$.00	\$265,630.00
0860	500-3002	CLASS AA CONCRETE	CY	1,633.790	857.620		
				1153.600	.000		
					857.620	\$.00	\$989,350.43

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: jpeugh

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0058

Pay Period: 12/03/2024
to 12/20/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0935	668-2100	DROP INLET, GP 1	EA	5.000	2.500		
				2600.000	.000		
					2.500	\$.00	\$6,500.00
Category Amount:						\$615,136.51	\$20,166,497.22
Category Number:		0801 BRIDGES					
0970	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				2884000.000	.000		
					1.000	\$.00	\$2,884,000.00
		1					
0975	500-2100	CONCRETE BARRIER	LF	887.000	887.000		
				77.250	.000		
					887.000	\$.00	\$68,520.75
0980	500-3002	CLASS AA CONCRETE	CY	1,167.000	1,167.000		
				1030.000	.000		
					1,167.000	\$.00	\$1,202,010.00
0985	500-3700	SEAL CONC	CY	55.000	52.110		
				1030.000	.000		
					52.110	\$.00	\$53,673.30
0990	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	5,321.000	5,320.920		
				309.000	.000		
					5,320.920	\$.00	\$1,644,164.28
		1					
1005	520-2214	PILING, PSC, 14 IN SQ	LF	5,505.000	3,218.690		
				87.550	.000		
					3,218.690	\$.00	\$281,796.31
Category Amount:						\$0.00	\$6,134,164.64

Rpt-ID: RCPEsprj

Georgia

Date: 12/23/2024

User: jpeugh

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0058

Pay Period: 12/03/2024
to 12/20/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0802 BRIDGES							
1006	520-2214	PILING, PSC, 14 IN SQ	LF	.000	164.840		
				65.660	.000		
		Piling Cutoff			164.840	\$.00	\$10,823.39
Category Amount:						\$0.00	\$10,823.39
Category Number: 0801 BRIDGES							
1010	520-2218	PILING, PSC, 18 IN SQ	LF	460.000	435.000		
				97.850	.000		
					435.000	\$.00	\$42,564.75
1031	520-2216	PILING, PSC, 16 IN SQ	LF	.000	177.910		
				67.210	.000		
		16" Piling Cut Off			177.910	\$.00	\$11,957.33
1036	520-2218	PILING, PSC, 18 IN SQ	LF	.000	412.470		
				73.390	.000		
		18" Piling Cut Off			412.470	\$.00	\$30,271.17
Category Amount:						\$0.00	\$84,793.25
Category Number: 0802 BRIDGES							
1080	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
		2 LT			1.000	\$.00	\$927,000.00
1085	500-2100	CONCRETE BARRIER	LF	736.000	736.000		
				77.250	.000		
					736.000	\$.00	\$56,856.00
1095	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000	1,336.720		
				283.250	.000		
		2 LT			1,336.720	\$.00	\$378,625.94

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: jpeugh

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0058

Pay Period: 12/03/2024
to 12/20/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
1120	520-2218	PILING, PSC, 18 IN SQ	LF	2,155.000	1,421.050		
				97.850	.000		
					1,421.050	\$0.00	\$139,049.74
Category Amount:						\$0.00	\$1,501,531.68
Category Number:		0803 BRIDGES					
1185	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$0.00	\$927,000.00
		2 RT					
1190	500-2100	CONCRETE BARRIER	LF	736.000	736.000		
				77.250	.000		
					736.000	\$0.00	\$56,856.00
1200	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000	1,336.720		
				283.250	.000		
					1,336.720	\$0.00	\$378,625.94
		2 RT					
1205	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	507.000	506.300		
				309.000	.000		
					506.300	\$0.00	\$156,446.70
		2 LT.					
1225	520-2218	PILING, PSC, 18 IN SQ	LF	2,240.000	1,515.470		
				97.850	.000		
					1,515.470	\$0.00	\$148,288.74
Category Amount:						\$0.00	\$1,667,217.38
Category Number:		0804 BRIDGES					
1280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				824000.000	.000		
					1.000	\$0.00	\$824,000.00
		3					
1285	500-2100	CONCRETE BARRIER	LF	568.000	568.000		
				77.250	.000		
					568.000	\$0.00	\$43,878.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: jpeugh

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0058

Pay Period: 12/03/2024
to 12/20/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0804 BRIDGES							
1290	500-3101	CLASS A CONCRETE	CY	95.000	95.000		
				1133.000	.000		
					95.000	\$0.00	\$107,635.00
1295	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	1,515.000	1,515.230		
				113.300	.000		
					1,515.230	\$0.00	\$171,675.56
		3					
1310	520-2216	PILING, PSC, 16 IN SQ	LF	1,665.000	1,329.900		
				89.610	.000		
					1,329.900	\$0.00	\$119,172.34
Category Amount:						\$0.00	\$1,266,360.90
Category Number: 0100 ROADWAY							
1355	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	464.000	194.000		
				18.540	.000		
					194.000	\$0.00	\$3,596.76
1395	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	195.580	153.873		
				1287.500	26.860		
					180.733	\$34,582.25	\$232,693.74
1400	668-2100	DROP INLET, GP 1	EA	134.000	75.000		
				2600.000	9.500		
					84.500	\$24,700.00	\$219,700.00
1431	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	556.680		
				85.610	.000		
					556.680	\$0.00	\$47,657.37
		Recyl Asph Leveling New Price					
1456	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	35,557.300		
		TL & H LIME		67.950	.000		
					35,557.300	\$0.00	\$2,416,118.54
		Recyl Asph 25MM New Price					

Rpt-ID: RCPEsprj

Georgia

Date: 12/23/2024

User: jpeugh

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0058

Pay Period: 12/03/2024
to 12/20/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1457	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	66,953.680		
		TL & H LIME		115.170	486.890		
					67,440.570	\$56,075.12	\$7,767,130.45
		RECYL AC 25MM NEW PRICE 2024					
1476	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	15,109.042		
				12.250	217.000		
					15,326.042	\$2,658.25	\$187,744.01
		GR Aggr Base, 6IN New Price					
1570	682-9950	DIRECTIONAL BORE -	LF	345.000	.000		
				12.360	368.000		
					368.000	\$4,548.48	\$4,548.48
		5 IN					
1575	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	1,475.000	.000		
				7.730	1,348.000		
					1,348.000	\$10,420.04	\$10,420.04
Category Amount:						\$132,984.14	\$10,889,609.39
Category Number:		0802 BRIDGES					
1605	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO	LF	507.000	507.000		
				309.000	.000		
					507.000	\$0.00	\$156,663.00
		2 RT.					
Category Amount:						\$0.00	\$156,663.00
Category Number:		0100 ROADWAY					
767	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		.000	1,916.850		
		L BITUM MATL & H LIME		129.570	.000		
					1,916.850	\$0.00	\$248,366.25
		REC AC 9.5MM NEW PRICE 2024					
9001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$	.000	1,586,553.750		
				1.000	21,289.980		
					1,607,843.730	\$21,289.98	\$1,607,843.73
		(IN#1)					
Category Amount:						\$21,289.98	\$1,856,209.98
Project Total Amount:						\$769,410.63	\$65,971,430.68