

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: jpeugh

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0060

Pay Period: 01/18/2025
to 02/03/2025

Contract Location:

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR
MIKE HORNE ROAD.

Time Allowed: 1389 Days

Elapsed Calender Days: 1317 Days

Percent Time: 94.82

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
229-244-4179

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 01/12/2021

Date Notice to Proceed: 06/28/2021

Date Work Began: 06/01/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/16/2025

VALDOSTA GA 31601-4907

Phone: (229)244-4179

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$74,791,231.38

Original Contract Amount \$62,678,705.59

Funds Available \$7,261,930.11

Percent Complete 90.13%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000520	\$74,791,231.38	\$62,678,705.58	\$7,261,930.10	90.29%	\$890,591.99

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: jpeugh

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0060

Pay Period: 01/18/2025
to 02/03/2025

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$67,407,593.63	\$66,517,001.64	\$890,591.99
Total Earnings	\$67,407,593.63	\$66,517,001.64	\$890,591.99
Stockpiled Materials	\$121,707.65	\$121,707.65	\$0.00
Gross Earnings	\$67,529,301.28	\$66,638,709.29	\$890,591.99
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$67,529,301.28	\$66,638,709.29	

Total Payable: **\$890,591.99**

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: jpeugh

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0060

Pay Period: 01/18/2025
to 02/03/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0005	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	21,038.000	12,339.800		
				34.500	16.000		
					12,355.800	\$552.00	\$426,275.10
0023	500-3200	CLASS B CONCRETE	CY	15.430	.170		
				824.000	.000		
					.170	\$0.00	\$140.08
0029	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	22.550	20.190		
				1287.500	2.360		
					22.550	\$3,038.50	\$29,033.13
0034	500-3200	CLASS B CONCRETE	CY	.850	4.680		
				824.000	.000		
					4.680	\$0.00	\$3,856.32
0081	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	17,911.510		
				71.000	.000		
					17,911.510	\$0.00	\$1,271,717.21
		Recyl Asph 19MM New Price					
0082	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	37,442.920		
				116.940	.000		
					37,442.920	\$0.00	\$4,378,575.06
		RECYL AC 19MM NEW PRICE 2024					
0086	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,360.370		
				74.050	.000		
					1,360.370	\$0.00	\$100,735.40
		Recyl Asph 12.5MM New Price					
0087	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	4,895.190		
				116.630	4,872.730		
					9,767.920	\$568,306.50	\$1,139,232.51
		RECYL AC 12.5MM NEW PRICE 2024					
0091	413-0750	TACK COAT	GL	.000	27,804.000		
				2.790	3,540.000		
					31,344.000	\$9,876.60	\$87,449.76
		Tack Coat New Price					

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: jpeugh

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0060

Pay Period: 01/18/2025
to 02/03/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0140	634-1200	RIGHT OF WAY MARKERS	EA	532.000	241.000		
				128.750	291.000		
					532.000	\$37,466.25	\$68,495.00
0162	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	745.000	552.387		
				85.000	74.089		
					626.476	\$6,297.57	\$53,250.46
0164	603-7000	PLASTIC FILTER FABRIC	SY	2,821.000	2,697.000		
				5.250	253.000		
					2,950.000	\$1,328.25	\$15,487.50
0165	441-3999	CONCRETE V GUTTER	LF	21,155.000	5,576.000		
				20.600	.000		
					5,576.000	\$.00	\$114,865.60
0166	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	703.000	309.750		
				57.680	42.000		
					351.750	\$2,422.56	\$20,288.94
0174	441-0740	CONCRETE MEDIAN, 4 IN	SY	8,361.000	13,138.932		
				40.170	1,237.889		
					14,376.821	\$49,726.00	\$577,516.90
0320	700-8000	FERTILIZER MIXED GRADE	TN	50.400	94.297		
				875.500	1.900		
					96.197	\$1,663.45	\$84,220.47
0330	163-0240	MULCH	TN	2,460.800	2,893.386		
				206.000	256.358		
					3,149.744	\$52,809.75	\$648,847.26
0355	163-0232	TEMPORARY GRASSING	AC	42.000	242.999		
				360.500	9.278		
					252.277	\$3,344.72	\$90,945.86

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: jpeugh

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0060

Pay Period: 01/18/2025
to 02/03/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0420	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		17,600.000	11,374.500		
				8.190	37.500		
					11,412.000	\$307.13	\$93,464.28
0445	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	176,854.000	123,592.250		
				2.840	289.500		
					123,881.750	\$822.18	\$351,824.17
0554	441-0108	CONC SIDEWALK, 8 IN	SY	367.000	184.170		
				59.740	.000		
					184.170	\$0.00	\$11,002.32
0600	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	817.000	662.611		
				90.000	122.000		
					784.611	\$10,980.00	\$70,614.99
0605	603-2184	STN DUMPED RIP RAP, TP 3, 30 IN	SY	37.000	15.000		
				100.000	22.000		
					37.000	\$2,200.00	\$3,700.00
0610	603-2186	STN DUMPED RIP RAP, TP 3, 36 IN	SY	804.000	471.000		
				130.000	35.000		
					506.000	\$4,550.00	\$65,780.00
0685	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2750.000	.000		
					1.000	\$0.00	\$2,750.00
0695	668-2200	DROP INLET, GP 2	EA	9.000	2.500		
				2900.000	.000		
					2.500	\$0.00	\$7,250.00
0705	668-2105	DROP INLET, GP 1, SPCL DES	EA	2.000	1.000		
				3100.000	.000		
					1.000	\$0.00	\$3,100.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: jpeugh

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0060

Pay Period: 01/18/2025

to 02/03/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0710	441-0301	CONC SPILLWAY, TP 1	EA	2.000	4.000		
				2832.500	.000		
					4.000	\$.00	\$11,330.00
0715	441-0303	CONC SPILLWAY, TP 3	EA	4.000	1.000		
				2832.500	.000		
					1.000	\$.00	\$2,832.50
0795	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,915.000	2,500.000		
				59.740	.000		
					2,500.000	\$.00	\$149,350.00
		COMMERCIAL					
0800	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,341.000	1,432.740		
				185.400	.000		
					1,432.740	\$.00	\$265,630.00
0860	500-3002	CLASS AA CONCRETE	CY	1,633.790	857.620		
				1153.600	.000		
					857.620	\$.00	\$989,350.43
0934	668-1100	CATCH BASIN, GP 1	EA	1.000	.000		
				2900.000	.500		
					.500	\$1,450.00	\$1,450.00
0935	668-2100	DROP INLET, GP 1	EA	5.000	2.500		
				2600.000	.000		
					2.500	\$.00	\$6,500.00
Category Amount:						\$757,141.46	\$11,146,861.25
Category Number: 0801 BRIDGES							
0970	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				2884000.000	.000		
					1.000	\$.00	\$2,884,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: jpeugh

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0060

Pay Period: 01/18/2025
to 02/03/2025

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0975	500-2100	CONCRETE BARRIER	LF	887.000 77.250	887.000 .000 887.000	\$0.00	\$68,520.75
0980	500-3002	CLASS AA CONCRETE	CY	1,167.000 1030.000	1,167.000 .000 1,167.000	\$0.00	\$1,202,010.00
0985	500-3700	SEAL CONC	CY	55.000 1030.000	52.110 .000 52.110	\$0.00	\$53,673.30
0990	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF 1		5,321.000 309.000	5,320.920 .000 5,320.920	\$0.00	\$1,644,164.28
1005	520-2214	PILING, PSC, 14 IN SQ	LF	5,505.000 87.550	3,218.690 .000 3,218.690	\$0.00	\$281,796.31
Category Amount:						\$0.00	\$6,134,164.64
Category Number: 0802 BRIDGES							
1006	520-2214	PILING, PSC, 14 IN SQ Piling Cutoff	LF	.000 65.660	164.840 .000 164.840	\$0.00	\$10,823.39
Category Amount:						\$0.00	\$10,823.39
Category Number: 0801 BRIDGES							
1010	520-2218	PILING, PSC, 18 IN SQ	LF	460.000 97.850	435.000 .000 435.000	\$0.00	\$42,564.75
1031	520-2216	PILING, PSC, 16 IN SQ 16" Piling Cut Off	LF	.000 67.210	177.910 .000 177.910	\$0.00	\$11,957.33

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: jpeugh

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0060

Pay Period: 01/18/2025
to 02/03/2025

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0801 BRIDGES					
1036	520-2218	PILING, PSC, 18 IN SQ	LF	.000	412.470		
				73.390	.000		
		18" Piling Cut Off			412.470	\$.00	\$30,271.17
Category Amount:						\$0.00	\$84,793.25
Category Number:		0802 BRIDGES					
1080	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
		2 LT			1.000	\$.00	\$927,000.00
1085	500-2100	CONCRETE BARRIER	LF	736.000	736.000		
				77.250	.000		
					736.000	\$.00	\$56,856.00
1095	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000	1,336.720		
				283.250	.000		
		2 LT			1,336.720	\$.00	\$378,625.94
1120	520-2218	PILING, PSC, 18 IN SQ	LF	2,155.000	1,421.050		
				97.850	.000		
					1,421.050	\$.00	\$139,049.74
Category Amount:						\$0.00	\$1,501,531.68
Category Number:		0803 BRIDGES					
1185	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
		2 RT			1.000	\$.00	\$927,000.00
1190	500-2100	CONCRETE BARRIER	LF	736.000	736.000		
				77.250	.000		
					736.000	\$.00	\$56,856.00
1200	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000	1,336.720		
				283.250	.000		
		2 RT			1,336.720	\$.00	\$378,625.94

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: jpeugh

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0060

Pay Period: 01/18/2025
to 02/03/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0803 BRIDGES					
1205	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		507.000	506.300		
				309.000	.000		
		2 LT.			506.300	\$.00	\$156,446.70
1225	520-2218	PILING, PSC, 18 IN SQ	LF	2,240.000	1,515.470		
				97.850	.000		
					1,515.470	\$.00	\$148,288.74
Category Amount:						\$0.00	\$1,667,217.38
Category Number:		0804 BRIDGES					
1280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				824000.000	.000		
		3			1.000	\$.00	\$824,000.00
1285	500-2100	CONCRETE BARRIER	LF	568.000	568.000		
				77.250	.000		
					568.000	\$.00	\$43,878.00
1290	500-3101	CLASS A CONCRETE	CY	95.000	95.000		
				1133.000	.000		
					95.000	\$.00	\$107,635.00
1295	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	1,515.000	1,515.230		
				113.300	.000		
		3			1,515.230	\$.00	\$171,675.56
1310	520-2216	PILING, PSC, 16 IN SQ	LF	1,665.000	1,329.900		
				89.610	.000		
					1,329.900	\$.00	\$119,172.34
Category Amount:						\$0.00	\$1,266,360.90
Category Number:		0100 ROADWAY					
1355	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	464.000	194.000		
				18.540	.000		
					194.000	\$.00	\$3,596.76

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: jpeugh

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0060

Pay Period: 01/18/2025
to 02/03/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1395	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	195.580	200.998		
				1287.500	1.605		
					202.603	\$2,066.44	\$260,851.36
1400	668-2100	DROP INLET, GP 1	EA	134.000	84.500		
				2600.000	.000		
					84.500	\$0.00	\$219,700.00
1431	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	556.680		
				85.610	.000		
					556.680	\$0.00	\$47,657.37
		Recyl Asph Leveling New Price					
1456	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	35,557.300		
		TL & H LIME		67.950	.000		
					35,557.300	\$0.00	\$2,416,118.54
		Recyl Asph 25MM New Price					
1457	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	68,039.450		
		TL & H LIME		115.170	.000		
					68,039.450	\$0.00	\$7,836,103.46
		RECYL AC 25MM NEW PRICE 2024					
1476	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	15,326.042		
				12.250	1,883.000		
					17,209.042	\$23,066.75	\$210,810.76
		GR Aggr Base, 6IN New Price					
Category Amount:						\$25,133.19	\$10,994,838.25
Category Number:		0802 BRIDGES					
1605	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		507.000	507.000		
				309.000	.000		
					507.000	\$0.00	\$156,663.00
		2 RT.					
Category Amount:						\$0.00	\$156,663.00
Category Number:		0100 ROADWAY					
767	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		.000	2,970.540		
		L BITUM MATL & H LIME		129.570	196.160		
					3,166.700	\$25,416.45	\$410,309.32
		REC AC 9.5MM NEW PRICE 2024					

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: jpeugh

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0060

Pay Period: 01/18/2025
to 02/03/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,607,843.730		
				1.000	82,900.890		
					1,690,744.620	\$82,900.89	\$1,690,744.62
		(IN#1)					
Category Amount:						\$108,317.34	\$2,101,053.94
Project Total Amount:						\$890,591.99	\$67,407,593.63