

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: jpeugh

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0066

Pay Period: 05/03/2025
to 06/04/2025

Contract Location:

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR
MIKE HORNE ROAD.

Time Allowed:

1468 Days

Elapsed Calender Days:

1438 Days

Percent Time:

97.96

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
229-244-4179

Date Let:

11/20/2020

Date Awarded:

11/20/2020

Date Contract Executed:

01/12/2021

Date Notice to Proceed:

06/28/2021

Date Work Began:

06/01/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/04/2025

VALDOSTA

GA 31601-4907

Phone: (229)244-4179

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$74,791,231.38

Original Contract Amount \$62,678,705.59

Funds Available \$915,169.11

Percent Complete 98.64%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000520	\$74,791,231.38	\$62,678,705.58	\$915,169.10	98.78%	\$438,839.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: jpeugh

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0066

Pay Period: 05/03/2025
to 06/04/2025

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$73,775,468.45	\$73,315,515.33	\$459,953.12
Total Earnings	\$73,775,468.45	\$73,315,515.33	\$459,953.12
Stockpiled Materials	\$100,593.83	\$121,707.65	(\$21,113.82)
Gross Earnings	\$73,876,062.28	\$73,437,222.98	\$438,839.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$73,876,062.28	\$73,437,222.98	
		Total Payable:	\$438,839.30

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: jpeugh

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0066

Pay Period: 05/03/2025
to 06/04/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	21,038.000 34.500	12,355.800 730.800 13,086.600	\$25,212.60	\$451,487.70
0015	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	737.000 59.750	552.000 150.300 702.300	\$8,980.43	\$41,962.43
0020	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,451.000 71.500	945.200 350.800 1,296.000	\$25,082.20	\$92,664.00
0023	500-3200	CLASS B CONCRETE	CY	15.430 824.000	.170 .000 .170	\$.00	\$140.08
0025	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	54.000 675.000	50.000 4.000 54.000	\$2,700.00	\$36,450.00
0029	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	22.550 1287.500	22.550 .000 22.550	\$.00	\$29,033.13
0034	500-3200	CLASS B CONCRETE	CY	.850 824.000	4.680 .000 4.680	\$.00	\$3,856.32
0039	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	8.000 2000.000	7.000 1.000 8.000	\$2,000.00	\$16,000.00
0040	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	15.000 1400.000	14.000 1.000 15.000	\$1,400.00	\$21,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: jpeugh

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0066

Pay Period: 05/03/2025
to 06/04/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0081	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	17,911.510		
		L & H LIME		71.000	.000		
					17,911.510	\$.00	\$1,271,717.21
		Recyl Asph 19MM New Price					
0082	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	37,857.050		
		L & H LIME		116.940	.000		
					37,857.050	\$.00	\$4,427,003.43
		RECYL AC 19MM NEW PRICE 2024					
0086	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	1,360.370		
		MATL & H LIME		74.050	.000		
					1,360.370	\$.00	\$100,735.40
		Recyl Asph 12.5MM New Price					
0087	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	39,915.500		
		MATL & H LIME		116.630	.000		
					39,915.500	\$.00	\$4,655,344.77
		RECYL AC 12.5MM NEW PRICE 2024					
0126	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		.000	28.000		
				4022.000	14.000		
					42.000	\$56,308.00	\$168,924.00
		Guardrail TP 12A New Price					
0130	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				135000.000	.350		
					1.000	\$47,250.00	\$135,000.00
0150	205-0001	UNCLASS EXCAV	CY	313,381.000	313,381.114		
				4.000	23,196.000		
					336,577.114	\$92,784.00	\$1,346,308.46
0165	441-3999	CONCRETE V GUTTER	LF	21,155.000	5,576.000		
				20.600	.000		
					5,576.000	\$.00	\$114,865.60
0205	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		135.500	53.000		
				19.570	29.500		
					82.500	\$577.32	\$1,614.53

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: jpeugh

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0066

Pay Period: 05/03/2025
to 06/04/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0210	636-2070	GALV STEEL POSTS, TP 7	LF	4,072.000	.000		
				8.240	4,692.000		
					4,692.000	\$38,662.08	\$38,662.08
0215	636-2080	GALV STEEL POSTS, TP 8	LF	386.000	.000		
				9.270	242.000		
					242.000	\$2,243.34	\$2,243.34
0270	657-4085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, (GLM) , TP PB		1.000	.000		
				13596.000	1.000		
					1.000	\$13,596.00	\$13,596.00
0278	657-7085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LM OW), TP PB		1.000	.000		
				24472.800	1.000		
					1.000	\$24,472.80	\$24,472.80
0279	657-2085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LM E), TP PB		1.000	.000		
				24472.800	1.000		
					1.000	\$24,472.80	\$24,472.80
0340	716-2000	EROSION CONTROL MATS, SLOPES	SY	121,872.000	150,017.890		
				1.400	20,015.556		
					170,033.446	\$28,021.78	\$238,046.82
0470	657-5001	PREFORMED PLASTIC PAVEMENT MARKING, W SY		15.000	.000		
				77.250	14.972		
					14.972	\$1,156.59	\$1,156.59
0480	657-5017	PREFORMED PLASTIC PVMT MKG, WORDS AND EA ITE, TP PB		2.000	.000		
				515.000	2.000		
					2.000	\$1,030.00	\$1,030.00
0510	636-2090	GALV STEEL POSTS, TP 9	LF	868.000	.000		
				8.240	493.000		
					493.000	\$4,062.32	\$4,062.32

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: jpeugh

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0066

Pay Period: 05/03/2025

to 06/04/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0515	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		8.000	.000		
				515.000	4.000		
					4.000	\$2,060.00	\$2,060.00
0554	441-0108	CONC SIDEWALK, 8 IN	SY	367.000	436.000		
				59.740	.000		
					436.000	\$0.00	\$26,046.64
0555	441-0104	CONC SIDEWALK, 4 IN	SY	290.000	206.110		
				40.170	.000		
					206.110	\$0.00	\$8,279.44
0570	643-0010	FIELD FENCE WOVEN WIRE	LF	11,388.000	10,082.000		
				6.700	383.000		
					10,465.000	\$2,566.10	\$70,115.50
0590	643-8040	GATE, WOVEN WIRE -	EA	11.000	.000		
				592.250	1.000		
					1.000	\$592.25	\$592.25
		12 FT					
0626	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	.000	3.000		
				986.810	5.000		
					8.000	\$4,934.05	\$7,894.48
		Flared End Section 24IN New Price					
0685	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2750.000	.000		
					1.000	\$0.00	\$2,750.00
0695	668-2200	DROP INLET, GP 2	EA	9.000	2.500		
				2900.000	.500		
					3.000	\$1,450.00	\$8,700.00
0705	668-2105	DROP INLET, GP 1, SPCL DES	EA	2.000	1.000		
				3100.000	.000		
					1.000	\$0.00	\$3,100.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: jpeugh

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0066

Pay Period: 05/03/2025
to 06/04/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0710	441-0301	CONC SPILLWAY, TP 1	EA	2.000	4.000		
				2832.500	.000		
					4.000	\$.00	\$11,330.00
0715	441-0303	CONC SPILLWAY, TP 3	EA	4.000	1.000		
				2832.500	.000		
					1.000	\$.00	\$2,832.50
0725	441-0050	CONC SLOPE DRAIN	SY	3.000	3.000		
				128.750	.000		
					3.000	\$.00	\$386.25
0750	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		249.000	.000		
				18.540	248.944		
					248.944	\$4,615.42	\$4,615.42
0795	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,915.000	2,657.000		
				59.740	.000		
					2,657.000	\$.00	\$158,729.18
		COMMERCIAL					
0800	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,341.000	1,432.740		
				185.400	.000		
					1,432.740	\$.00	\$265,630.00
0860	500-3002	CLASS AA CONCRETE	CY	1,633.790	857.620		
				1153.600	.000		
					857.620	\$.00	\$989,350.43
0892	550-2480	SIDE DRAIN PIPE, 48 IN, H 1-10	LF	.000	.000		
				116.970	32.000		
					32.000	\$3,743.04	\$3,743.04
		Side Drain Pipe 48IN New Price					
0934	668-1100	CATCH BASIN, GP 1	EA	1.000	1.000		
				2900.000	.000		
					1.000	\$.00	\$2,900.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: jpeugh

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0066

Pay Period: 05/03/2025
to 06/04/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0935	668-2100	DROP INLET, GP 1	EA	5.000	2.500		
				2600.000	.000		
					2.500	\$.00	\$6,500.00
Category Amount:						\$419,973.12	\$14,837,404.94
Category Number:		0801 BRIDGES					
0970	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				2884000.000	.000		
		1			1.000	\$.00	\$2,884,000.00
0975	500-2100	CONCRETE BARRIER	LF	887.000	887.000		
				77.250	.000		
					887.000	\$.00	\$68,520.75
0980	500-3002	CLASS AA CONCRETE	CY	1,167.000	1,167.000		
				1030.000	.000		
					1,167.000	\$.00	\$1,202,010.00
0985	500-3700	SEAL CONC	CY	55.000	52.110		
				1030.000	.000		
					52.110	\$.00	\$53,673.30
0990	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	5,321.000	5,320.920		
				309.000	.000		
		1			5,320.920	\$.00	\$1,644,164.28
1005	520-2214	PILING, PSC, 14 IN SQ	LF	5,505.000	3,218.690		
				87.550	.000		
					3,218.690	\$.00	\$281,796.31
Category Amount:						\$0.00	\$6,134,164.64

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: jpeugh

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0066

Pay Period: 05/03/2025
to 06/04/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0802 BRIDGES							
1006	520-2214	PILING, PSC, 14 IN SQ	LF	.000	164.840		
				65.660	.000		
		Piling Cutoff			164.840	\$.00	\$10,823.39
Category Amount:						\$0.00	\$10,823.39
Category Number: 0801 BRIDGES							
1010	520-2218	PILING, PSC, 18 IN SQ	LF	460.000	435.000		
				97.850	.000		
					435.000	\$.00	\$42,564.75
1031	520-2216	PILING, PSC, 16 IN SQ	LF	.000	177.910		
				67.210	.000		
		16" Piling Cut Off			177.910	\$.00	\$11,957.33
1036	520-2218	PILING, PSC, 18 IN SQ	LF	.000	412.470		
				73.390	.000		
		18" Piling Cut Off			412.470	\$.00	\$30,271.17
Category Amount:						\$0.00	\$84,793.25
Category Number: 0802 BRIDGES							
1080	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
		2 LT			1.000	\$.00	\$927,000.00
1085	500-2100	CONCRETE BARRIER	LF	736.000	736.000		
				77.250	.000		
					736.000	\$.00	\$56,856.00
1095	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000	1,336.720		
				283.250	.000		
		2 LT			1,336.720	\$.00	\$378,625.94

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: jpeugh

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0066

Pay Period: 05/03/2025
to 06/04/2025

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1120	520-2218	PILING, PSC, 18 IN SQ	LF	2,155.000 97.850	1,421.050 .000 1,421.050	\$0.00	\$139,049.74
Category Amount:						\$0.00	\$1,501,531.68
Category Number: 0803 BRIDGES							
1185	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 2 RT	LS	1.000 927000.000	1.000 .000 1.000	\$0.00	\$927,000.00
1190	500-2100	CONCRETE BARRIER	LF	736.000 77.250	736.000 .000 736.000	\$0.00	\$56,856.00
1200	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 2 RT	LF	1,337.000 283.250	1,336.720 .000 1,336.720	\$0.00	\$378,625.94
1205	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 2 LT.	LF	507.000 309.000	506.300 .000 506.300	\$0.00	\$156,446.70
1225	520-2218	PILING, PSC, 18 IN SQ	LF	2,240.000 97.850	1,515.470 .000 1,515.470	\$0.00	\$148,288.74
Category Amount:						\$0.00	\$1,667,217.38
Category Number: 0804 BRIDGES							
1280	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 3	LS	1.000 824000.000	1.000 .000 1.000	\$0.00	\$824,000.00
1285	500-2100	CONCRETE BARRIER	LF	568.000 77.250	568.000 .000 568.000	\$0.00	\$43,878.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: jpeugh

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0066

Pay Period: 05/03/2025
to 06/04/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0804		BRIDGES					
1290	500-3101	CLASS A CONCRETE	CY	95.000	95.000		
				1133.000	.000		
					95.000	\$0.00	\$107,635.00
1295	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	1,515.000	1,515.230		
				113.300	.000		
					1,515.230	\$0.00	\$171,675.56
		3					
1310	520-2216	PILING, PSC, 16 IN SQ	LF	1,665.000	1,329.900		
				89.610	.000		
					1,329.900	\$0.00	\$119,172.34
Category Amount:						\$0.00	\$1,266,360.90
Category Number: 0100		ROADWAY					
1355	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	464.000	558.000		
				18.540	.000		
					558.000	\$0.00	\$10,345.32
1395	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	195.580	202.600		
				1287.500	.000		
					202.600	\$0.00	\$260,847.50
1400	668-2100	DROP INLET, GP 1	EA	134.000	84.500		
				2600.000	.000		
					84.500	\$0.00	\$219,700.00
1420	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000	.000		
				31500.000	1.000		
					1.000	\$31,500.00	\$31,500.00
1431	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	556.680		
				85.610	.000		
					556.680	\$0.00	\$47,657.37
		Recyl Asph Leveling New Price					

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: jpeugh

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0066

Pay Period: 05/03/2025
to 06/04/2025

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1432	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	21.280		
				140.600	.000		
					21.280	\$0.00	\$2,991.97
		RECYL AC LEVELING NEW PRICE 2024					
1456	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	35,557.300		
		TL & H LIME		67.950	.000		
					35,557.300	\$0.00	\$2,416,118.54
		Recyl Asph 25MM New Price					
1457	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	68,939.630		
		TL & H LIME		115.170	.000		
					68,939.630	\$0.00	\$7,939,777.19
		RECYL AC 25MM NEW PRICE 2024					
1596	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000	27.000		
				2120.000	4.000		
					31.000	\$8,480.00	\$65,720.00
		Guardrail Anchorage TP 1 New Price					
Category Amount:						\$39,980.00	\$10,994,657.89
Category Number:		0802 BRIDGES					
1605	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		507.000	507.000		
				309.000	.000		
					507.000	\$0.00	\$156,663.00
		2 RT.					
Category Amount:						\$0.00	\$156,663.00
Category Number:		0100 ROADWAY					
767	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		.000	4,115.760		
		L BITUM MATL & H LIME		129.570	.000		
					4,115.760	\$0.00	\$533,279.02
		REC AC 9.5MM NEW PRICE 2024					
Category Amount:						\$0.00	\$533,279.02
Project Total Amount:						\$459,953.12	\$73,775,468.45