

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: 01092048

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2002347-0

Estimate Number: 0011

Pay Period: 03/01/2022
to 06/30/2022

Contract Location:

.180 MI.OF WIDE&RECONSTRUCT RAMP IMPRVMENTS @ US

Time Allowed: 291 Days

Elapsed Calender Days: 291 Days

Percent Time: 100.00

District: 7

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 12/18/2020

Date Awarded: 12/18/2020

Date Contract Executed: 02/08/2021

Date Notice to Proceed: 04/16/2021

Date Work Began: 04/16/2021

Date Time Stopped: 01/31/2022

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/31/2022

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,560,767.69

Original Contract Amount \$1,351,531.53

Funds Available \$129,994.20

Percent Complete 91.67%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013335	\$1,560,767.69	\$1,351,531.53	\$129,994.20	91.67%	\$4,749.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: 01092048

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2002347-0

Estimate Number: 0011

Pay Period: 03/01/2022
to 06/30/2022

Project Number: 0013335 US 78/SR 10 - MINOR WIDENING

Federal State Project Number: 0013335

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,430,773.49	\$1,426,024.09	\$4,749.40
Total Earnings	\$1,430,773.49	\$1,426,024.09	\$4,749.40
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,430,773.49	\$1,426,024.09	\$4,749.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,430,773.49	\$1,426,024.09	
Total Payable:			\$4,749.40

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: 01092048

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2002347-0

Estimate Number: 0011

Pay Period: 03/01/2022
to 06/30/2022

Project Number 0013335

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		610.000 107.000	655.780 .000 655.780	\$0.00	\$70,168.46
0045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		780.000 94.750	869.620 .000 869.620	\$0.00	\$82,396.50
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		590.000 109.000	793.650 .000 793.650	\$0.00	\$86,507.85
0085	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	570.000 26.000	598.000 .000 598.000	\$0.00	\$15,548.00
0100	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	11.000 314.000	3.000 .000 3.000	\$0.00	\$942.00
0160	668-2100	DROP INLET, GP 1	EA	1.000 3320.000	1.000 .000 1.000	\$0.00	\$3,320.00
0165	668-4300	STORM SEWER MANHOLE, TP 1	EA	3.000 2640.000	3.000 .000 3.000	\$0.00	\$7,920.00
0185	441-0303	CONC SPILLWAY, TP 3	EA	1.000 2530.000	1.000 .000 1.000	\$0.00	\$2,530.00
0235	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,400.000 13.500	.000 352.000 352.000	\$4,752.00	\$4,752.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: 01092048

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2002347-0

Estimate Number: 0011

Pay Period: 03/01/2022
to 06/30/2022

Project Number 0013335

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0285	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 1390.000	10.000 -1.000 9.000	\$-1,390.00	\$12,510.00
0365	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		238.000 22.000	243.300 43.500 286.800	\$957.00	\$6,309.60
0375	636-2070	GALV STEEL POSTS, TP 7	LF	680.000 9.050	468.500 13.830 482.330	\$125.16	\$4,365.09
0380	636-2080	GALV STEEL POSTS, TP 8	LF	64.000 14.250	.000 21.420 21.420	\$305.24	\$305.24
9110	668-2205	DROP INLET, GP 2, SPCL DES	EA	.000 6687.000	1.000 .000 1.000	\$0.00	\$6,687.00
		Drop Inlet, GP 2, Spcl Des					
Category Amount:						\$4,749.40	\$304,261.74
Project Total Amount:						\$4,749.40	\$1,430,773.49