

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2022

User: gfleeman

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0011

Pay Period: 09/01/2022
to 09/30/2022

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 696 Days

Elapsed Calender Days: 376 Days

Percent Time: 54.02

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/16/2023

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$13,297,271.14

Original Contract Amount \$13,297,271.14

Funds Available \$12,003,234.51

Percent Complete 9.73%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$13,297,271.12	\$13,297,271.12	\$12,003,234.49	9.73%	\$177,687.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2022

User: gfleeman

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0011

Pay Period: 09/01/2022
to 09/30/2022

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,294,036.63	\$1,116,349.36	\$177,687.27
Total Earnings	\$1,294,036.63	\$1,116,349.36	\$177,687.27
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,294,036.63	\$1,116,349.36	\$177,687.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,294,036.63	\$1,116,349.36	

Total Payable: \$177,687.27

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2022

User: gfleeman

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0011

Pay Period: 09/01/2022
to 09/30/2022

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.317		
				204500.000	.017		
					.334	\$3,476.50	\$68,303.00
		0009011					
0025	163-0232	TEMPORARY GRASSING	AC	3.320	2.500		
				324.000	2.500		
					5.000	\$810.00	\$1,620.00
0030	163-0240	MULCH	TN	212.000	30.970		
				54.000	9.528		
					40.498	\$514.51	\$2,186.89
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,800.000	90.000		
				15.000	52.500		
					142.500	\$787.50	\$2,137.50
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,576.000	52.000		
				0.090	134.000		
					186.000	\$12.06	\$16.74
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	134.000	.000		
				160.000	1.000		
					1.000	\$160.00	\$160.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	10.000		
				2790.000	1.000		
					11.000	\$2,790.00	\$30,690.00
0135	210-0100	GRADING COMPLETE -	LS	1.000	.314		
				2151037.000	.031		
					.345	\$66,682.15	\$742,107.77
		0009011					
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	38,176.000	287.460		
				28.500	1,838.840		
					2,126.300	\$52,406.94	\$60,599.55

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2022

User: gfileman

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0011

Pay Period: 09/01/2022
to 09/30/2022

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0145	318-3000	AGGR SURF CRS	TN	925.000 28.500	70.440 53.090 123.530	\$1,513.07	\$3,520.61
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000 75.500	501.400 .000 501.400	\$0.00	\$37,855.70
0255	500-3200	CLASS B CONCRETE	CY	198.000 791.000	78.460 57.521 135.981	\$45,499.11	\$107,560.97
0635	668-1100	CATCH BASIN, GP 1	EA	85.000 3110.000	1.500 .000 1.500	\$0.00	\$4,665.00
0760	700-6910	PERMANENT GRASSING	AC	34.000 783.000	1.000 .500 1.500	\$391.50	\$1,174.50
0770	700-8000	FERTILIZER MIXED GRADE	TN	5.000 2160.000	.775 .625 1.400	\$1,350.00	\$3,024.00
0810	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		30.000 379.000	.000 2.250 2.250	\$852.75	\$852.75
0925	716-2000	EROSION CONTROL MATS, SLOPES	SY	36,051.000 0.760	.000 580.500 580.500	\$441.18	\$441.18

Category Amount:

\$177,687.27

\$1,066,916.16

Project Total Amount:

\$177,687.27

\$1,294,036.63