

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: gfleeman

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0034

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 1001 Days

Elapsed Calender Days: 1046 Days

Percent Time: 104.50

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/16/2024

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$13,431,664.14

Original Contract Amount \$13,297,271.14

Funds Available \$5,780,759.46

Percent Complete 56.41%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$13,431,664.12	\$13,297,271.12	\$5,780,759.43	56.96%	\$446,927.03

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: gfileman

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0034

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,577,248.83	\$7,130,321.80	\$446,927.03
Total Earnings	\$7,577,248.83	\$7,130,321.80	\$446,927.03
Stockpiled Materials	\$73,655.86	\$73,655.86	\$0.00
Gross Earnings	\$7,650,904.69	\$7,203,977.66	\$446,927.03
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$53,595.00	\$16,674.00	\$36,921.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$53,595.00)	(\$16,674.00)	(\$36,921.00)
Total:	\$7,650,904.69	\$7,203,977.66	
		Total Payable:	\$446,927.03

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: gfleeman

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0034

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.761		
				204500.000	.025		
					.786	\$5,112.50	\$160,737.00
		0009011					
0025	163-0232	TEMPORARY GRASSING	AC	3.320	14.263		
				324.000	.052		
					14.315	\$16.85	\$4,638.06
0030	163-0240	MULCH	TN	212.000	106.183		
				54.000	2.600		
					108.783	\$140.40	\$5,874.28
0065	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		134.000	96.250		
				378.000	1.500		
					97.750	\$567.00	\$36,949.50
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,576.000	4,875.040		
				0.090	727.000		
					5,602.040	\$65.43	\$504.18
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	32.000		
				2790.000	1.000		
					33.000	\$2,790.00	\$92,070.00
0135	210-0100	GRADING COMPLETE -	LS	1.000	.865		
				2151037.000	.015		
					.880	\$32,265.56	\$1,892,912.56
		0009011					
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	38,176.000	20,599.440		
				28.500	156.000		
					20,755.440	\$4,446.00	\$591,530.04
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000	734.070		
				75.500	1,906.010		
					2,640.080	\$143,903.76	\$199,326.04

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: gfleeman

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0034

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		10,189.000 69.000	1,708.890 750.720 2,459.610	\$51,799.68	\$169,713.09
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,587.000 76.000	1,272.250 620.490 1,892.740	\$47,157.24	\$143,848.24
0170	413-0750	TACK COAT	GL	5,174.000 2.850	1,530.000 1,103.000 2,633.000	\$3,143.55	\$7,504.05
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	54.000 75.500	30.000 .000 30.000	\$.00	\$2,265.00
0185	441-0104	CONC SIDEWALK, 4 IN	SY	9,301.320 43.500	1,977.092 1,125.625 3,102.717	\$48,964.69	\$134,968.19
0190	441-0108	CONC SIDEWALK, 8 IN	SY	1,022.310 79.250	223.735 189.901 413.636	\$15,049.65	\$32,780.65
0195	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,733.000 62.000	591.740 .000 591.740	\$.00	\$36,687.88
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,800.000 17.750	9,218.140 .000 9,218.140	\$.00	\$163,621.99
0250	500-3002	CLASS AA CONCRETE	CY	300.000 783.000	180.450 .000 180.450	\$.00	\$141,292.35

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: gfleeman

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0034

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0255	500-3200	CLASS B CONCRETE	CY	198.000 791.000	182.160 .000 182.160	\$0.00	\$144,088.56
0260	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000 273.000	21.850 .000 21.850	\$0.00	\$5,965.05
0335	600-0001	FLOWABLE FILL	CY	245.000 327.000	66.601 7.810 74.411	\$2,553.87	\$24,332.40
0385	611-9000	CAPPING MINOR STRUCTURE	EA	7.000 875.000	.000 2.000 2.000	\$1,750.00	\$1,750.00
0405	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	787.000 674.000	713.480 .000 713.480	\$0.00	\$480,885.52
Category Amount:						\$359,726.18	\$4,474,244.63
Category Number: 0901 WALLS							
0410	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 6	SF	225.000 68.250	202.500 .000 202.500	\$0.00	\$13,820.63
0415	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 6	SF	2,872.000 68.250	2,584.800 .000 2,584.800	\$0.00	\$176,412.60
Category Amount:						\$0.00	\$190,233.23
Category Number: 0100 ROADWAY							
0525	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 65000.000	.146 .051 .197	\$3,315.00	\$12,805.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: gfleeman

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0034

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0530	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.017		
				84000.000	.089		
					.106	\$7,476.00	\$8,904.00
		2					
0635	668-1100	CATCH BASIN, GP 1	EA	85.000	43.250		
				3110.000	5.250		
					48.500	\$16,327.50	\$150,835.00
0655	668-2100	DROP INLET, GP 1	EA	43.000	23.500		
				3000.000	5.500		
					29.000	\$16,500.00	\$87,000.00
0660	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000	4.000		
				4480.000	.000		
					4.000	\$.00	\$17,920.00
0675	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000	3.000		
				3000.000	3.000		
					6.000	\$9,000.00	\$18,000.00
0760	700-6910	PERMANENT GRASSING	AC	34.000	3.506		
				783.000	.523		
					4.029	\$409.51	\$3,154.71
0770	700-8000	FERTILIZER MIXED GRADE	TN	5.000	4.125		
				2160.000	.425		
					4.550	\$918.00	\$9,828.00
0820	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000	2.900		
				1490.000	.000		
					2.900	\$.00	\$4,321.00
0890	441-3999	CONCRETE V GUTTER	LF	340.000	271.100		
				27.000	.000		
					271.100	\$.00	\$7,319.70

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: gfleeman

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0034

Pay Period: 07/01/2024

to 07/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0100 ROADWAY						
0911	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	32,762.590		
				1.000	31,330.940		
					64,093.530	\$31,330.94	\$64,093.53
		Price Adj - Asphalt Cement					
0925	716-2000	EROSION CONTROL MATS, SLOPES	SY	36,051.000	3,339.695		
				0.760	2,531.447		
					5,871.142	\$1,923.90	\$4,462.07
286	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	175.860		
				567.000	.000		
					175.860	\$.00	\$99,712.62
		Class A Concrete, Type P1, Retaining Wall					
Category Amount:						\$87,200.85	\$488,355.63
	Category Number: 0901 WALLS						
287	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	60.750		
				977.000	.000		
					60.750	\$.00	\$59,352.75
		Class A Concrete, TYPE P2, Retaining Wall					
Category Amount:						\$0.00	\$59,352.75
Project Total Amount:						\$446,927.03	\$7,577,248.83