

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: gfleeman

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0036

Pay Period: 09/01/2024
to 10/02/2024

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 1001 Days

Elapsed Calender Days: 1109 Days

Percent Time: 110.79

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/16/2024

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$13,431,664.14

Original Contract Amount \$13,297,271.14

Funds Available \$4,712,336.33

Percent Complete 64.37%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$13,431,664.12	\$13,297,271.12	\$4,712,336.30	64.92%	\$404,251.70

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: gfleeman

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0036

Pay Period: 09/01/2024
to 10/02/2024

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,645,671.96	\$8,278,341.26	\$367,330.70
Total Earnings	\$8,645,671.96	\$8,278,341.26	\$367,330.70
Stockpiled Materials	\$73,655.86	\$73,655.86	\$0.00
Gross Earnings	\$8,719,327.82	\$8,351,997.12	\$367,330.70
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$128,628.00	\$53,595.00	\$75,033.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$128,628.00)	(\$90,516.00)	(\$38,112.00)
Total:	\$8,719,327.82	\$8,315,076.12	
		Total Payable:	\$404,251.70

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2024

User: gfleeman

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0036

Pay Period: 09/01/2024
to 10/02/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0100	ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.820		
				204500.000	.049		
					.869	\$10,020.50	\$177,710.50
		0009011					
0030	163-0240	MULCH	TN	212.000	113.475		
				54.000	6.836		
					120.311	\$369.14	\$6,496.79
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,800.000	662.000		
				15.000	75.000		
					737.000	\$1,125.00	\$11,055.00
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		12,576.000	5,822.040		
				0.090	104.000		
					5,926.040	\$9.36	\$533.34
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	34.000		
				2790.000	1.000		
					35.000	\$2,790.00	\$97,650.00
0125	207-0203	FOUND BK FILL MATL, TP II	CY	140.000	97.673		
				76.250	46.981		
					144.654	\$3,582.30	\$11,029.87
0130	208-0500	ROCK EMBANKMENT	TN	3,205.000	580.320		
				42.750	213.470		
					793.790	\$9,125.84	\$33,934.52
0135	210-0100	GRADING COMPLETE -	LS	1.000	.890		
				2151037.000	.035		
					.925	\$75,286.30	\$1,989,709.23
		0009011					
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	38,176.000	20,790.800		
				28.500	2,400.770		
					23,191.570	\$68,421.95	\$660,959.75

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2024

User: gfleeman

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0036

Pay Period: 09/01/2024
to 10/02/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0145	318-3000	AGGR SURF CRS	TN	925.000	951.690		
				28.500	50.900		
					1,002.590	\$1,450.65	\$28,573.82
0149	004-0022	EXTRA WORK -	LS	.000	.000		
				18268.000	1.000		
					1.000	\$18,268.00	\$18,268.00
		Extra Work Grading Loch Lamond Cir					
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000	5,208.770		
				75.500	.000		
					5,208.770	\$.00	\$393,262.14
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		10,189.000	3,644.220		
		TL & H LIME		69.000	.000		
					3,644.220	\$.00	\$251,451.18
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,587.000	3,456.250		
		L & H LIME		76.000	.000		
					3,456.250	\$.00	\$262,675.00
0175	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	3,213.000	6,775.270		
				8.300	409.333		
					7,184.603	\$3,397.46	\$59,632.20
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	54.000	30.000		
				75.500	.000		
					30.000	\$.00	\$2,265.00
0185	441-0104	CONC SIDEWALK, 4 IN	SY	9,301.320	3,821.110		
				43.500	.000		
					3,821.110	\$.00	\$166,218.29
0190	441-0108	CONC SIDEWALK, 8 IN	SY	1,022.310	518.320		
				79.250	.000		
					518.320	\$.00	\$41,076.86

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2024

User: gfleeman

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0036

Pay Period: 09/01/2024
to 10/02/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0195	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,733.000	591.740		
				62.000	.000		
					591.740	\$.00	\$36,687.88
0200	441-0303	CONC SPILLWAY, TP 3	EA	2.000	.000		
				2270.000	1.000		
					1.000	\$2,270.00	\$2,270.00
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,800.000	9,218.140		
				17.750	.000		
					9,218.140	\$.00	\$163,621.99
0240	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI	SY	1,111.000	313.070		
				3.850	142.055		
					455.125	\$546.91	\$1,752.23
0250	500-3002	CLASS AA CONCRETE	CY	300.000	180.447		
				783.000	108.856		
					289.303	\$85,234.25	\$226,524.25
0255	500-3200	CLASS B CONCRETE	CY	198.000	182.160		
				791.000	.000		
					182.160	\$.00	\$144,088.56
0260	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000	21.850		
				273.000	.000		
					21.850	\$.00	\$5,965.05
0265	511-1000	BAR REINF STEEL	LB	43,082.000	26,433.923		
				0.980	15,943.700		
					42,377.623	\$15,624.83	\$41,530.07
0270	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,876.000	5,923.100		
				39.000	535.800		
					6,458.900	\$20,896.20	\$251,897.10

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: gfleeman

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0036

Pay Period: 09/01/2024
to 10/02/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0335	600-0001	FLOWABLE FILL	CY	245.000	74.411		
				327.000	7.445		
					81.856	\$2,434.52	\$26,766.91
0405	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	787.000	713.480		
				674.000	.000		
					713.480	\$.00	\$480,885.52
Category Amount:						\$320,853.21	\$5,594,491.05
Category Number: 0901		WALLS					
0410	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	225.000	202.500		
				68.250	.000		
					202.500	\$.00	\$13,820.63
	6						
0415	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,872.000	2,584.800		
				68.250	.000		
					2,584.800	\$.00	\$176,412.60
	6						
Category Amount:						\$0.00	\$190,233.23
Category Number: 0100		ROADWAY					
0525	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.197		
				65000.000	.254		
					.451	\$16,510.00	\$29,315.00
	1						
0530	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.106		
				84000.000	.344		
					.450	\$28,896.00	\$37,800.00
	2						
0635	668-1100	CATCH BASIN, GP 1	EA	85.000	55.000		
				3110.000	.000		
					55.000	\$.00	\$171,050.00
0655	668-2100	DROP INLET, GP 1	EA	43.000	29.750		
				3000.000	.000		
					29.750	\$.00	\$89,250.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2024

User: gfleeman

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0036

Pay Period: 09/01/2024
to 10/02/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0660	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000	4.000		
				4480.000	.000		
					4.000	\$.00	\$17,920.00
0675	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000	6.750		
				3000.000	.000		
					6.750	\$.00	\$20,250.00
0760	700-6910	PERMANENT GRASSING	AC	34.000	4.712		
				783.000	.802		
					5.514	\$627.97	\$4,317.46
0770	700-8000	FERTILIZER MIXED GRADE	TN	5.000	5.115		
				2160.000	.093		
					5.208	\$200.88	\$11,249.28
0820	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000	2.900		
				1490.000	.000		
					2.900	\$.00	\$4,321.00
0890	441-3999	CONCRETE V GUTTER	LF	340.000	271.100		
				27.000	.000		
					271.100	\$.00	\$7,319.70
0925	716-2000	EROSION CONTROL MATS, SLOPES	SY	36,051.000	7,540.363		
				0.760	319.260		
					7,859.623	\$242.64	\$5,973.31
286	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	175.860		
				567.000	.000		
					175.860	\$.00	\$99,712.62
		Class A Concrete, Type P1, Retaining Wall					
Category Amount:						\$46,477.49	\$498,478.37

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2024

User: gfleeman

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0036

Pay Period: 09/01/2024
to 10/02/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0901 WALLS							
287	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	60.750		
				977.000	.000		
					60.750	\$.00	\$59,352.75
		Class A Concrete, TYPE P2, Retaining Wall					
Category Amount:						\$0.00	\$59,352.75
Project Total Amount:						\$367,330.70	\$8,645,671.96