

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: gfleeman

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0037

Pay Period: 10/03/2024
to 10/31/2024

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 1001 Days

Elapsed Calender Days: 1138 Days

Percent Time: 113.69

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/16/2024

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$13,431,664.14

Original Contract Amount \$13,297,271.14

Funds Available \$4,448,578.09

Percent Complete 66.36%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$13,431,664.12	\$13,297,271.12	\$4,448,578.06	66.88%	\$263,758.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: gfileman

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0037

Pay Period: 10/03/2024
to 10/31/2024

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,913,589.45	\$8,645,671.96	\$267,917.49
Total Earnings	\$8,913,589.45	\$8,645,671.96	\$267,917.49
Stockpiled Materials	\$69,496.61	\$73,655.86	(\$4,159.25)
Gross Earnings	\$8,983,086.06	\$8,719,327.82	\$263,758.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$163,167.00	\$128,628.00	\$34,539.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$163,167.00)	(\$128,628.00)	(\$34,539.00)
Total:	\$8,983,086.06	\$8,719,327.82	
		Total Payable:	\$263,758.24

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: gfleeman

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0037

Pay Period: 10/03/2024
to 10/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.869		
				204500.000	.030		
					.899	\$6,135.00	\$183,845.50
		0009011					
0025	163-0232	TEMPORARY GRASSING	AC	3.320	14.315		
				324.000	.377		
					14.692	\$122.15	\$4,760.21
0030	163-0240	MULCH	TN	212.000	120.311		
				54.000	9.127		
					129.438	\$492.86	\$6,989.65
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,800.000	737.000		
				15.000	50.000		
					787.000	\$750.00	\$11,805.00
0065	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		134.000	100.750		
				378.000	20.250		
					121.000	\$7,654.50	\$45,738.00
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,576.000	5,926.040		
				0.090	8.000		
					5,934.040	\$.72	\$534.06
0075	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		964.000	519.000		
				3.750	192.000		
					711.000	\$720.00	\$2,666.25
0100	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	10.000	2.000		
				672.000	1.000		
					3.000	\$672.00	\$2,016.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	35.000		
				2790.000	1.000		
					36.000	\$2,790.00	\$100,440.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: gfleeman

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0037

Pay Period: 10/03/2024
to 10/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0120	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	25,152.000	26,166.564		
				4.150	131.250		
					26,297.814	\$544.69	\$109,135.93
0135	210-0100	GRADING COMPLETE -	LS	1.000	.925		
				2151037.000	.035		
					.960	\$75,286.30	\$2,064,995.52
		0009011					
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	38,176.000	23,191.570		
				28.500	1,731.610		
					24,923.180	\$49,350.89	\$710,310.63
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000	5,208.770		
				75.500	.000		
					5,208.770	\$.00	\$393,262.14
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		10,189.000	3,644.220		
		TL & H LIME		69.000	.000		
					3,644.220	\$.00	\$251,451.18
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,587.000	3,456.250		
		L & H LIME		76.000	.000		
					3,456.250	\$.00	\$262,675.00
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	54.000	30.000		
				75.500	.000		
					30.000	\$.00	\$2,265.00
0185	441-0104	CONC SIDEWALK, 4 IN	SY	9,301.320	3,821.106		
				43.500	-157.222		
					3,663.884	\$-6,839.16	\$159,378.95
0190	441-0108	CONC SIDEWALK, 8 IN	SY	1,022.310	518.320		
				79.250	.000		
					518.320	\$.00	\$41,076.86

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: gfleeman

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0037

Pay Period: 10/03/2024
to 10/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0195	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,733.000	591.740		
				62.000	.000		
					591.740	\$.00	\$36,687.88
0200	441-0303	CONC SPILLWAY, TP 3	EA	2.000	1.000		
				2270.000	.000		
					1.000	\$.00	\$2,270.00
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,800.000	9,218.140		
				17.750	.000		
					9,218.140	\$.00	\$163,621.99
0250	500-3002	CLASS AA CONCRETE	CY	300.000	289.300		
				783.000	.000		
					289.300	\$.00	\$226,521.90
0255	500-3200	CLASS B CONCRETE	CY	198.000	182.156		
				791.000	24.110		
					206.266	\$19,071.01	\$163,156.41
0260	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000	21.850		
				273.000	.000		
					21.850	\$.00	\$5,965.05
0270	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,876.000	6,458.900		
				39.000	450.900		
					6,909.800	\$17,585.10	\$269,482.20
0290	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	2,783.000	2,345.500		
				79.000	460.500		
					2,806.000	\$36,379.50	\$221,674.00
0335	600-0001	FLOWABLE FILL	CY	245.000	81.856		
				327.000	19.773		
					101.629	\$6,465.77	\$33,232.68

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: gfleeman

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0037

Pay Period: 10/03/2024
to 10/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0360	610-2383	REMOVE WATER MAIN, 12 INCHES OR LESS	LF	1,530.000 21.500	1,469.500 167.750 1,637.250	\$3,606.63	\$35,200.88
0370	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	8.000 3110.000	.500 2.250 2.750	\$6,997.50	\$8,552.50
0375	611-3010	RECONSTR DROP INLET, GROUP 1	EA	4.000 3000.000	2.000 .500 2.500	\$1,500.00	\$7,500.00
0385	611-9000	CAPPING MINOR STRUCTURE	EA	7.000 875.000	2.000 2.000 4.000	\$1,750.00	\$3,500.00
0405	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	787.000 674.000	713.480 .000 713.480	\$0.00	\$480,885.52
Category Amount:						\$231,035.46	\$6,011,596.89
Category Number: 0901 WALLS							
0410	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 6	SF	225.000 68.250	202.500 .000 202.500	\$0.00	\$13,820.63
0415	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 6	SF	2,872.000 68.250	2,584.800 .000 2,584.800	\$0.00	\$176,412.60
Category Amount:						\$0.00	\$190,233.23
Category Number: 0100 ROADWAY							
0635	668-1100	CATCH BASIN, GP 1	EA	85.000 3110.000	55.000 5.500 60.500	\$17,105.00	\$188,155.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: gfleeman

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0037

Pay Period: 10/03/2024

to 10/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0655	668-2100	DROP INLET, GP 1	EA	43.000	29.750		
				3000.000	1.500		
					31.250	\$4,500.00	\$93,750.00
0660	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000	4.000		
				4480.000	.000		
					4.000	\$.00	\$17,920.00
0675	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000	6.750		
				3000.000	-1.000		
					5.750	\$-3,000.00	\$17,250.00
0690	670-1120	WATER MAIN, 12 IN	LF	6,625.000	6,431.650		
				67.000	131.000		
					6,562.650	\$8,777.00	\$439,697.55
0695	670-1600	CUT & PLUG EXISTING WATER MAIN	EA	18.000	11.000		
				3770.000	2.000		
					13.000	\$7,540.00	\$49,010.00
0760	700-6910	PERMANENT GRASSING	AC	34.000	5.514		
				783.000	.328		
					5.842	\$256.82	\$4,574.29
0770	700-8000	FERTILIZER MIXED GRADE	TN	5.000	5.208		
				2160.000	.230		
					5.438	\$496.80	\$11,746.08
0820	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000	2.900		
				1490.000	.000		
					2.900	\$.00	\$4,321.00
0890	441-3999	CONCRETE V GUTTER	LF	340.000	271.100		
				27.000	.000		
					271.100	\$.00	\$7,319.70

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: gfleeman

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0037

Pay Period: 10/03/2024
to 10/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number:		0100 ROADWAY					
0925	716-2000	EROSION CONTROL MATS, SLOPES	SY	36,051.000	7,859.623		
				0.760	1,587.388		
					9,447.011	\$1,206.41	\$7,179.73
286	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL		.000	175.860		
				567.000	.000		
					175.860	\$0.00	\$99,712.62
		Class A Concrete, Type P1, Retaining Wall					
Category Amount:						\$36,882.03	\$940,635.97
Category Number:		0901 WALLS					
287	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL		.000	60.750		
				977.000	.000		
					60.750	\$0.00	\$59,352.75
		Class A Concrete, TYPE P2, Retaining Wall					
Category Amount:						\$0.00	\$59,352.75
Project Total Amount:						\$267,917.49	\$8,913,589.45