

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: gfleeman

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0038

Pay Period: 11/01/2024
to 11/30/2024

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 1001 Days

Elapsed Calender Days: 1168 Days

Percent Time: 116.68

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/16/2024

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$13,431,664.14

Original Contract Amount \$13,297,271.14

Funds Available \$4,213,375.01

Percent Complete 68.18%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$13,431,664.12	\$13,297,271.12	\$4,213,374.98	68.63%	\$235,203.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: gfileman

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0038

Pay Period: 11/01/2024
to 11/30/2024

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$9,157,887.53	\$8,913,589.45	\$244,298.08
Total Earnings	\$9,157,887.53	\$8,913,589.45	\$244,298.08
Stockpiled Materials	\$60,401.61	\$69,496.61	(\$9,095.00)
Gross Earnings	\$9,218,289.14	\$8,983,086.06	\$235,203.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$198,897.00	\$163,167.00	\$35,730.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$198,897.00)	(\$163,167.00)	(\$35,730.00)
Total:	\$9,218,289.14	\$8,983,086.06	
		Total Payable:	\$235,203.08

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: gfleeman

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0038

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.899		
				204500.000	.020		
					.919	\$4,090.00	\$187,935.50
		0009011					
0030	163-0240	MULCH	TN	212.000	129.438		
				54.000	6.908		
					136.346	\$373.03	\$7,362.68
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,576.000	5,934.040		
				0.090	260.000		
					6,194.040	\$23.40	\$557.46
0090	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	3.000	3.000		
				735.000	1.000		
					4.000	\$735.00	\$2,940.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	36.000		
				2790.000	1.000		
					37.000	\$2,790.00	\$103,230.00
0120	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	25,152.000	26,297.814		
				4.150	288.000		
					26,585.814	\$1,195.20	\$110,331.13
0135	210-0100	GRADING COMPLETE -	LS	1.000	.960		
				2151037.000	.015		
					.975	\$32,265.56	\$2,097,261.08
		0009011					
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	38,176.000	24,923.180		
				28.500	5,244.270		
					30,167.450	\$149,461.70	\$859,772.33
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000	5,208.770		
				75.500	.000		
					5,208.770	\$0.00	\$393,262.14

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: gfleeman

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0038

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		10,189.000	3,644.220		
		TL & H LIME		69.000	.000		
					3,644.220	\$.00	\$251,451.18
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,587.000	3,456.250		
		L & H LIME		76.000	.000		
					3,456.250	\$.00	\$262,675.00
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	54.000	30.000		
				75.500	.000		
					30.000	\$.00	\$2,265.00
0185	441-0104	CONC SIDEWALK, 4 IN	SY	9,301.320	3,663.880		
				43.500	.000		
					3,663.880	\$.00	\$159,378.78
0190	441-0108	CONC SIDEWALK, 8 IN	SY	1,022.310	518.320		
				79.250	.000		
					518.320	\$.00	\$41,076.86
0195	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,733.000	591.740		
				62.000	.000		
					591.740	\$.00	\$36,687.88
0200	441-0303	CONC SPILLWAY, TP 3	EA	2.000	1.000		
				2270.000	.000		
					1.000	\$.00	\$2,270.00
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,800.000	9,218.144		
				17.750	1,289.250		
					10,507.394	\$22,884.19	\$186,506.24
0250	500-3002	CLASS AA CONCRETE	CY	300.000	289.300		
				783.000	.000		
					289.300	\$.00	\$226,521.90

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: gfleeman

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0038

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0255	500-3200	CLASS B CONCRETE	CY	198.000	206.270		
				791.000	.000		
					206.270	\$.00	\$163,159.57
0260	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000	21.850		
				273.000	.000		
					21.850	\$.00	\$5,965.05
0270	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,876.000	6,909.800		
				39.000	40.000		
					6,949.800	\$1,560.00	\$271,042.20
0405	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	787.000	713.480		
				674.000	.000		
					713.480	\$.00	\$480,885.52
Category Amount:						\$215,378.08	\$5,852,537.50
Category Number: 0901		WALLS					
0410	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	225.000	202.500		
				68.250	.000		
					202.500	\$.00	\$13,820.63
	6						
0415	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,872.000	2,584.800		
				68.250	.000		
					2,584.800	\$.00	\$176,412.60
	6						
Category Amount:						\$0.00	\$190,233.23
Category Number: 0100		ROADWAY					
0470	639-4004	STRAIN POLE, TP IV	EA	7.000	2.000		
				9990.000	2.000		
					4.000	\$19,980.00	\$39,960.00
0525	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.451		
				65000.000	.049		
					.500	\$3,185.00	\$32,500.00
	1						

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: gfleeman

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0038

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0530	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.450		
				84000.000	.050		
					.500	\$4,200.00	\$42,000.00
		2					
0635	668-1100	CATCH BASIN, GP 1	EA	85.000	60.500		
				3110.000	.500		
					61.000	\$1,555.00	\$189,710.00
0655	668-2100	DROP INLET, GP 1	EA	43.000	31.250		
				3000.000	.000		
					31.250	\$0.00	\$93,750.00
0660	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000	4.000		
				4480.000	.000		
					4.000	\$0.00	\$17,920.00
0675	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000	5.750		
				3000.000	.000		
					5.750	\$0.00	\$17,250.00
0820	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000	2.900		
				1490.000	.000		
					2.900	\$0.00	\$4,321.00
0890	441-3999	CONCRETE V GUTTER	LF	340.000	271.100		
				27.000	.000		
					271.100	\$0.00	\$7,319.70
286	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	175.860		
				567.000	.000		
					175.860	\$0.00	\$99,712.62
		Class A Concrete, Type P1, Retaining Wall					
Category Amount:						\$28,920.00	\$544,443.32

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: gfleeman

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0038

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0901 WALLS							
287	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	60.750		
				977.000	.000		
					60.750	\$.00	\$59,352.75
		Class A Concrete, TYPE P2, Retaining Wall					
Category Amount:						\$0.00	\$59,352.75
Project Total Amount:						\$244,298.08	\$9,157,887.53