

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2025

User: gfleeman

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0039

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 1001 Days

Elapsed Calender Days: 1199 Days

Percent Time: 119.78

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/16/2024

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$13,431,664.14

Original Contract Amount \$13,297,271.14

Funds Available \$3,964,125.92

Percent Complete 70.04%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$13,431,664.12	\$13,297,271.12	\$3,964,125.89	70.49%	\$249,249.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: gfleeman

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0039

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$9,407,136.62	\$9,157,887.53	\$249,249.09
Total Earnings	\$9,407,136.62	\$9,157,887.53	\$249,249.09
Stockpiled Materials	\$60,401.61	\$60,401.61	\$0.00
Gross Earnings	\$9,467,538.23	\$9,218,289.14	\$249,249.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$235,818.00	\$198,897.00	\$36,921.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$235,818.00)	(\$198,897.00)	(\$36,921.00)
Total:	\$9,467,538.23	\$9,218,289.14	
		Total Payable:	\$249,249.09

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2025

User: gfleeman

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0039

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.919		
				204500.000	.017		
					.936	\$3,476.50	\$191,412.00
		0009011					
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		12,576.000	6,194.040		
				0.090	416.000		
					6,610.040	\$37.44	\$594.90
0075	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	964.000	711.000		
				3.750	8.000		
					719.000	\$30.00	\$2,696.25
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	37.000		
				2790.000	1.000		
					38.000	\$2,790.00	\$106,020.00
0135	210-0100	GRADING COMPLETE -	LS	1.000	.975		
				2151037.000	.005		
					.980	\$10,755.19	\$2,108,016.26
		0009011					
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	38,176.000	30,167.450		
				28.500	2,272.820		
					32,440.270	\$64,775.37	\$924,547.70
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000	5,208.770		
				75.500	.000		
					5,208.770	\$0.00	\$393,262.14
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GFTN		10,189.000	3,644.220		
		TL & H LIME		69.000	.000		
					3,644.220	\$0.00	\$251,451.18
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GFTN		9,587.000	3,456.250		
		L & H LIME		76.000	.000		
					3,456.250	\$0.00	\$262,675.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2025

User: gfleeman

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0039

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	54.000	30.000		
				75.500	.000		
					30.000	\$.00	\$2,265.00
0185	441-0104	CONC SIDEWALK, 4 IN	SY	9,301.320	3,663.880		
				43.500	.000		
					3,663.880	\$.00	\$159,378.78
0190	441-0108	CONC SIDEWALK, 8 IN	SY	1,022.310	518.320		
				79.250	.000		
					518.320	\$.00	\$41,076.86
0195	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,733.000	591.740		
				62.000	.000		
					591.740	\$.00	\$36,687.88
0200	441-0303	CONC SPILLWAY, TP 3	EA	2.000	1.000		
				2270.000	.000		
					1.000	\$.00	\$2,270.00
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,800.000	10,507.394		
				17.750	4,371.250		
					14,878.644	\$77,589.69	\$264,095.93
0230	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	10,697.000	789.500		
				17.750	3,653.500		
					4,443.000	\$64,849.63	\$78,863.25
0250	500-3002	CLASS AA CONCRETE	CY	300.000	289.300		
				783.000	.000		
					289.300	\$.00	\$226,521.90
0255	500-3200	CLASS B CONCRETE	CY	198.000	206.270		
				791.000	.000		
					206.270	\$.00	\$163,159.57

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: gfleeman

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0039

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0260	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000	21.852		
				273.000	14.479		
					36.331	\$3,952.77	\$9,918.36
0405	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	787.000	713.480		
				674.000	.000		
					713.480	\$0.00	\$480,885.52
Category Amount:						\$228,256.59	\$5,705,798.48
Category Number:		0901 WALLS					
0410	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	225.000	202.500		
				68.250	.000		
					202.500	\$0.00	\$13,820.63
	6						
0415	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,872.000	2,584.800		
				68.250	.000		
					2,584.800	\$0.00	\$176,412.60
	6						
Category Amount:						\$0.00	\$190,233.23
Category Number:		0100 ROADWAY					
0635	668-1100	CATCH BASIN, GP 1	EA	85.000	61.000		
				3110.000	6.750		
					67.750	\$20,992.50	\$210,702.50
0655	668-2100	DROP INLET, GP 1	EA	43.000	31.250		
				3000.000	.000		
					31.250	\$0.00	\$93,750.00
0660	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000	4.000		
				4480.000	.000		
					4.000	\$0.00	\$17,920.00
0675	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000	5.750		
				3000.000	.000		
					5.750	\$0.00	\$17,250.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: gfleeman

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0039

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0820	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000	2.900		
				1490.000	.000		
					2.900	\$.00	\$4,321.00
0890	441-3999	CONCRETE V GUTTER	LF	340.000	271.100		
				27.000	.000		
					271.100	\$.00	\$7,319.70
286	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	.000	175.860		
				567.000	.000		
					175.860	\$.00	\$99,712.62
		Class A Concrete, Type P1, Retaining Wall					
Category Amount:						\$20,992.50	\$450,975.82
	Category Number:	0901 WALLS					
287	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	.000	60.750		
				977.000	.000		
					60.750	\$.00	\$59,352.75
		Class A Concrete, TYPE P2, Retaining Wall					
Category Amount:						\$0.00	\$59,352.75
Project Total Amount:						\$249,249.09	\$9,407,136.62