

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: gfleeman

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0040

Pay Period: 01/01/2025
to 02/28/2025

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 1001 Days

Elapsed Calender Days: 1258 Days

Percent Time: 125.67

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/16/2024

SNELLVILLE

GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$13,431,664.14

Original Contract Amount \$13,297,271.14

Funds Available \$3,184,042.71

Percent Complete 75.88%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$13,431,664.12	\$13,297,271.12	\$3,184,042.68	76.29%	\$780,083.21

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: gfileman

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0040

Pay Period: 01/01/2025
to 02/28/2025

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$10,191,767.33	\$9,407,136.62	\$784,630.71
Total Earnings	\$10,191,767.33	\$9,407,136.62	\$784,630.71
Stockpiled Materials	\$55,854.11	\$60,401.61	(\$4,547.50)
Gross Earnings	\$10,247,621.44	\$9,467,538.23	\$780,083.21
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$306,087.00	\$235,818.00	\$70,269.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$306,087.00)	(\$235,818.00)	(\$70,269.00)
Total:	\$10,247,621.44	\$9,467,538.23	
		Total Payable:	\$780,083.21

Rpt-ID: RCPEsprj

Georgia

Date: 02/28/2025

User: gfleeman

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0040

Pay Period: 01/01/2025
to 02/28/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.936		
				204500.000	.038		
					.974	\$7,771.00	\$199,183.00
		0009011					
0030	163-0240	MULCH	TN	212.000	136.346		
				54.000	4.715		
					141.061	\$254.61	\$7,617.29
0065	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		134.000	121.000		
				378.000	6.000		
					127.000	\$2,268.00	\$48,006.00
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,576.000	6,610.040		
				0.090	300.000		
					6,910.040	\$27.00	\$621.90
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	134.000	55.000		
				160.000	7.000		
					62.000	\$1,120.00	\$9,920.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	38.000		
				2790.000	2.000		
					40.000	\$5,580.00	\$111,600.00
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	38,176.000	32,440.270		
				28.500	2,047.090		
					34,487.360	\$58,342.07	\$982,889.76
0145	318-3000	AGGR SURF CRS	TN	925.000	1,002.590		
				28.500	126.300		
					1,128.890	\$3,599.55	\$32,173.37
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000	5,208.770		
				75.500	2,393.680		
					7,602.450	\$180,722.84	\$573,984.98

Rpt-ID: RCPEsprj

Georgia

Date: 02/28/2025

User: gfleeman

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0040

Pay Period: 01/01/2025
to 02/28/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		10,189.000 69.000	3,644.220 1,856.680 5,500.900	\$128,110.92	\$379,562.10
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,587.000 76.000	3,456.250 1,606.230 5,062.480	\$122,073.48	\$384,748.48
0170	413-0750	TACK COAT	GL	5,174.000 2.850	4,636.000 2,292.000 6,928.000	\$6,532.20	\$19,744.80
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	54.000 75.500	30.000 .000 30.000	\$0.00	\$2,265.00
0185	441-0104	CONC SIDEWALK, 4 IN	SY	9,301.320 43.500	3,663.884 2,015.134 5,679.018	\$87,658.33	\$247,037.28
0190	441-0108	CONC SIDEWALK, 8 IN	SY	1,022.310 79.250	518.317 147.097 665.414	\$11,657.44	\$52,734.06
0195	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,733.000 62.000	591.740 .000 591.740	\$0.00	\$36,687.88
0200	441-0303	CONC SPILLWAY, TP 3	EA	2.000 2270.000	1.000 1.000 2.000	\$2,270.00	\$4,540.00
0205	441-0740	CONCRETE MEDIAN, 4 IN	SY	2,247.180 31.250	25.285 444.915 470.200	\$13,903.59	\$14,693.75

Rpt-ID: RCPEsprj

Georgia

Date: 02/28/2025

User: gfleeman

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0040

Pay Period: 01/01/2025

to 02/28/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0215	441-4020	CONC VALLEY GUTTER, 6 IN	SY	290.000	186.200		
				62.750	34.467		
					220.667	\$2,162.80	\$13,846.85
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,800.000	14,878.644		
				17.750	435.250		
					15,313.894	\$7,725.69	\$271,821.62
0250	500-3002	CLASS AA CONCRETE	CY	300.000	289.300		
				783.000	.000		
					289.300	\$.00	\$226,521.90
0255	500-3200	CLASS B CONCRETE	CY	198.000	206.270		
				791.000	.000		
					206.270	\$.00	\$163,159.57
0260	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000	36.331		
				273.000	54.901		
					91.232	\$14,987.97	\$24,906.34
0335	600-0001	FLOWABLE FILL	CY	245.000	101.629		
				327.000	7.594		
					109.223	\$2,483.24	\$35,715.92
0370	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	8.000	2.750		
				3110.000	.750		
					3.500	\$2,332.50	\$10,885.00
0380	611-8050	ADJUST MANHOLE TO GRADE	EA	4.000	1.000		
				1130.000	2.000		
					3.000	\$2,260.00	\$3,390.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: gfleeman

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0040

Pay Period: 01/01/2025
to 02/28/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0405	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	787.000 674.000	713.480 .000 713.480	\$0.00	\$480,885.52
Category Amount:						\$663,843.23	\$4,339,142.37
Category Number: 0901 WALLS							
0410	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 6	SF	225.000 68.250	202.500 .000 202.500	\$0.00	\$13,820.63
0415	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 6	SF	2,872.000 68.250	2,584.800 .000 2,584.800	\$0.00	\$176,412.60
Category Amount:						\$0.00	\$190,233.23
Category Number: 0100 ROADWAY							
0430	634-1200	RIGHT OF WAY MARKERS	EA	130.000 117.000	.000 30.000 30.000	\$3,510.00	\$3,510.00
0470	639-4004	STRAIN POLE, TP IV	EA	7.000 9990.000	4.000 1.000 5.000	\$9,990.00	\$49,950.00
0511	639-4003	STRAIN POLE, TP III Add concrete strain pole tp III	EA	.000 7670.000	.000 1.000 1.000	\$7,670.00	\$7,670.00
0635	668-1100	CATCH BASIN, GP 1	EA	85.000 3110.000	67.750 13.000 80.750	\$40,430.00	\$251,132.50
0655	668-2100	DROP INLET, GP 1	EA	43.000 3000.000	31.250 3.250 34.500	\$9,750.00	\$103,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: gfleeman

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0040

Pay Period: 01/01/2025
to 02/28/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0660	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000	4.000		
				4480.000	.000		
					4.000	\$.00	\$17,920.00
0675	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000	5.750		
				3000.000	.000		
					5.750	\$.00	\$17,250.00
0820	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000	2.900		
				1490.000	.000		
					2.900	\$.00	\$4,321.00
0890	441-3999	CONCRETE V GUTTER	LF	340.000	271.100		
				27.000	.000		
					271.100	\$.00	\$7,319.70
0911	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	114,883.420		
				1.000	49,437.480		
					164,320.900	\$49,437.48	\$164,320.90
		Price Adj - Asphalt Cement					
286	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		.000	175.860		
				567.000	.000		
					175.860	\$.00	\$99,712.62
		Class A Concrete, Type P1, Retaining Wall					
Category Amount:						\$120,787.48	\$726,606.72
Category Number:		0901 WALLS					
287	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		.000	60.750		
				977.000	.000		
					60.750	\$.00	\$59,352.75
		Class A Concrete, TYPE P2, Retaining Wall					
Category Amount:						\$0.00	\$59,352.75
Project Total Amount:						\$784,630.71	\$10,191,767.33