

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: gfleeman

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0041

Pay Period: 03/01/2025
to 03/31/2025

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 1001 Days

Elapsed Calender Days: 1289 Days

Percent Time: 128.77

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/16/2024

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$13,431,664.14

Original Contract Amount \$13,297,271.14

Funds Available \$2,911,148.33

Percent Complete 77.98%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$13,431,664.12	\$13,297,271.12	\$2,911,148.30	78.33%	\$272,894.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: gfileman

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0041

Pay Period: 03/01/2025
to 03/31/2025

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$10,473,756.71	\$10,191,767.33	\$281,989.38
Total Earnings	\$10,473,756.71	\$10,191,767.33	\$281,989.38
Stockpiled Materials	\$46,759.11	\$55,854.11	(\$9,095.00)
Gross Earnings	\$10,520,515.82	\$10,247,621.44	\$272,894.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$343,008.00	\$306,087.00	\$36,921.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$343,008.00)	(\$306,087.00)	(\$36,921.00)
Total:	\$10,520,515.82	\$10,247,621.44	
		Total Payable:	\$272,894.38

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: gfleeman

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0041

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.974		
				204500.000	.026		
					1.000	\$5,317.00	\$204,500.00
		0009011					
0030	163-0240	MULCH	TN	212.000	141.061		
				54.000	7.291		
					148.352	\$393.71	\$8,011.01
0045	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,868.000	809.625		
				7.750	485.525		
					1,295.150	\$3,762.82	\$10,037.41
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,576.000	6,910.040		
				0.090	260.000		
					7,170.040	\$23.40	\$645.30
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	134.000	62.000		
				160.000	7.000		
					69.000	\$1,120.00	\$11,040.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	40.000		
				2790.000	1.000		
					41.000	\$2,790.00	\$114,390.00
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	38,176.000	34,487.360		
				28.500	2,256.110		
					36,743.470	\$64,299.14	\$1,047,188.90
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000	7,602.450		
				75.500	.000		
					7,602.450	\$.00	\$573,984.98
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		10,189.000	5,500.900		
		TL & H LIME		69.000	.000		
					5,500.900	\$.00	\$379,562.10

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: gfleeman

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0041

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,587.000	5,062.480		
		L & H LIME		76.000	.000		
					5,062.480	\$.00	\$384,748.48
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	54.000	30.000		
				75.500	110.293		
					140.293	\$8,327.12	\$10,592.12
0185	441-0104	CONC SIDEWALK, 4 IN	SY	9,301.320	5,679.018		
				43.500	871.711		
					6,550.729	\$37,919.43	\$284,956.71
0190	441-0108	CONC SIDEWALK, 8 IN	SY	1,022.310	665.414		
				79.250	18.681		
					684.095	\$1,480.47	\$54,214.53
0195	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,733.000	591.740		
				62.000	.000		
					591.740	\$.00	\$36,687.88
0200	441-0303	CONC SPILLWAY, TP 3	EA	2.000	2.000		
				2270.000	.000		
					2.000	\$.00	\$4,540.00
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,800.000	15,313.894		
				17.750	2,739.516		
					18,053.410	\$48,626.41	\$320,448.03
0230	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	10,697.000	4,443.000		
				17.750	220.000		
					4,663.000	\$3,905.00	\$82,768.25
0250	500-3002	CLASS AA CONCRETE	CY	300.000	289.300		
				783.000	.000		
					289.300	\$.00	\$226,521.90

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: gfleeman

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0041

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0255	500-3200	CLASS B CONCRETE	CY	198.000 791.000	206.270 .000 206.270	\$0.00	\$163,159.57
0260	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000 273.000	91.232 17.049 108.281	\$4,654.38	\$29,560.71
0375	611-3010	RECONSTR DROP INLET, GROUP 1	EA	4.000 3000.000	2.500 .500 3.000	\$1,500.00	\$9,000.00
0380	611-8050	ADJUST MANHOLE TO GRADE	EA	4.000 1130.000	3.000 1.000 4.000	\$1,130.00	\$4,520.00
0405	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	787.000 674.000	713.480 .000 713.480	\$0.00	\$480,885.52
Category Amount:						\$185,248.88	\$4,441,963.40
Category Number: 0901 WALLS							
0410	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 6	SF	225.000 68.250	202.500 .000 202.500	\$0.00	\$13,820.63
0415	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 6	SF	2,872.000 68.250	2,584.800 .000 2,584.800	\$0.00	\$176,412.60
Category Amount:						\$0.00	\$190,233.23
Category Number: 0100 ROADWAY							
0470	639-4004	STRAIN POLE, TP IV	EA	7.000 9990.000	5.000 2.000 7.000	\$19,980.00	\$69,930.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: gfleeman

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0041

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0480	641-1200	GUARDRAIL, TP W	LF	2,177.000 21.500	404.000 472.500 876.500	\$10,158.75	\$18,844.75
0485	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	6.000 1300.000	2.000 1.000 3.000	\$1,300.00	\$3,900.00
0490	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	8.000 2540.000	2.000 1.000 3.000	\$2,540.00	\$7,620.00
0511	639-4003	STRAIN POLE, TP III	EA	.000 7670.000	1.000 3.000 4.000	\$23,010.00	\$30,680.00
		Add concrete strain pole tp III					
0525	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 65000.000	.500 .083 .583	\$5,395.00	\$37,895.00
0530	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 84000.000	.500 .064 .564	\$5,376.00	\$47,376.00
0635	668-1100	CATCH BASIN, GP 1	EA	85.000 3110.000	80.750 2.250 83.000	\$6,997.50	\$258,130.00
0655	668-2100	DROP INLET, GP 1	EA	43.000 3000.000	34.500 -.500 34.000	\$-1,500.00	\$102,000.00
0660	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000 4480.000	4.000 .000 4.000	\$0.00	\$17,920.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: gfleeman

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0041

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0100		ROADWAY					
0675	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000	5.750		
				3000.000	.000		
					5.750	\$.00	\$17,250.00
0760	700-6910	PERMANENT GRASSING	AC	34.000	5.842		
				783.000	1.283		
					7.125	\$1,004.59	\$5,578.88
0770	700-8000	FERTILIZER MIXED GRADE	TN	5.000	5.438		
				2160.000	.233		
					5.671	\$503.28	\$12,249.36
0780	700-9300	SOD	SY	13,820.000	3,621.718		
				8.150	2,188.788		
					5,810.506	\$17,838.62	\$47,355.62
0820	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000	2.900		
				1490.000	.000		
					2.900	\$.00	\$4,321.00
0890	441-3999	CONCRETE V GUTTER	LF	340.000	271.100		
				27.000	.000		
					271.100	\$.00	\$7,319.70
0925	716-2000	EROSION CONTROL MATS, SLOPES	SY	36,051.000	9,447.011		
				0.760	5,443.111		
					14,890.122	\$4,136.76	\$11,316.49
286	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	175.860		
				567.000	.000		
					175.860	\$.00	\$99,712.62
		Class A Concrete, Type P1, Retaining Wall					
Category Amount:						\$96,740.50	\$799,399.42

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: gfleeman

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0041

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
287	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		.000	60.750		
				977.000	.000		
					60.750	\$.00	\$59,352.75
		Class A Concrete, TYPE P2, Retaining Wall					
Category Amount:						\$0.00	\$59,352.75
Project Total Amount:						\$281,989.38	\$10,473,756.71