

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: gfleeman

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 05/05/2025

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 1488 Days

Elapsed Calender Days: 1324 Days

Percent Time: 88.98

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/16/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,732,356.86

Original Contract Amount \$13,297,271.14

Funds Available \$4,278,298.86

Percent Complete 72.51%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$15,732,356.84	\$13,297,271.12	\$4,278,298.84	72.81%	\$933,542.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: gfileman

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 05/05/2025

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$11,407,298.89	\$10,473,756.71	\$933,542.18
Total Earnings	\$11,407,298.89	\$10,473,756.71	\$933,542.18
Stockpiled Materials	\$46,759.11	\$46,759.11	\$0.00
Gross Earnings	\$11,454,058.00	\$10,520,515.82	\$933,542.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$343,008.00	(\$343,008.00)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$343,008.00)	\$343,008.00
Total:	\$11,454,058.00	\$10,520,515.82	
		Total Payable:	\$933,542.18

Rpt-ID: RCPEsprj

Georgia

Date: 05/12/2025

User: gfleeman

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 05/05/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0030	163-0240	MULCH	TN	212.000	148.352		
				54.000	4.695		
					153.047	\$253.53	\$8,264.54
0065	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		134.000	127.000		
				378.000	22.750		
					149.750	\$8,599.50	\$56,605.50
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,576.000	7,170.040		
				0.090	20.000		
					7,190.040	\$1.80	\$647.10
0075	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		964.000	719.000		
				3.750	160.000		
					879.000	\$600.00	\$3,296.25
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	41.000		
				2790.000	1.000		
					42.000	\$2,790.00	\$117,180.00
0120	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	25,152.000	26,585.814		
				4.150	1,382.250		
					27,968.064	\$5,736.34	\$116,067.47
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	38,176.000	36,743.470		
				28.500	67.310		
					36,810.780	\$1,918.34	\$1,049,107.23
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000	7,602.450		
				75.500	375.580		
					7,978.030	\$28,356.29	\$602,341.27
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		10,189.000	5,500.900		
		TL & H LIME		69.000	692.480		
					6,193.380	\$47,781.12	\$427,343.22

Rpt-ID: RCPEsprj

Georgia

Date: 05/12/2025

User: gFleeman

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 05/05/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,587.000 76.000	5,062.480 578.240 5,640.720	\$43,946.24	\$428,694.72
0170	413-0750	TACK COAT	GL	5,174.000 2.850	6,928.000 883.000 7,811.000	\$2,516.55	\$22,261.35
0175	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	3,213.000 8.300	7,184.603 -7,184.603 .000	\$-59,632.20	\$0.00
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	54.000 75.500	140.290 .000 140.290	\$0.00	\$10,591.90
0185	441-0104	CONC SIDEWALK, 4 IN	SY	9,301.320 43.500	6,550.729 802.777 7,353.506	\$34,920.80	\$319,877.51
0190	441-0108	CONC SIDEWALK, 8 IN	SY	1,022.310 79.250	684.095 298.625 982.720	\$23,666.03	\$77,880.56
0195	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,733.000 62.000	591.740 .000 591.740	\$0.00	\$36,687.88
0200	441-0303	CONC SPILLWAY, TP 3	EA	2.000 2270.000	2.000 .000 2.000	\$0.00	\$4,540.00
0220	441-4030	CONC VALLEY GUTTER, 8 IN	SY	159.110 83.250	34.345 109.555 143.900	\$9,120.45	\$11,979.68

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: gfleeman

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 05/05/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,800.000 17.750	18,053.410 80.500 18,133.910	\$1,428.88	\$321,876.90
0250	500-3002	CLASS AA CONCRETE	CY	300.000 783.000	289.300 .000 289.300	\$0.00	\$226,521.90
0255	500-3200	CLASS B CONCRETE	CY	198.000 791.000	206.270 .000 206.270	\$0.00	\$163,159.57
0260	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000 273.000	108.280 .000 108.280	\$0.00	\$29,560.44
0405	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	787.000 674.000	713.480 .000 713.480	\$0.00	\$480,885.52
Category Amount:						\$152,003.67	\$4,515,370.51
Category Number: 0901 WALLS							
0410	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 6	SF	225.000 68.250	202.500 .000 202.500	\$0.00	\$13,820.63
0415	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 6	SF	2,872.000 68.250	2,584.800 .000 2,584.800	\$0.00	\$176,412.60
Category Amount:						\$0.00	\$190,233.23
Category Number: 0100 ROADWAY							
0430	634-1200	RIGHT OF WAY MARKERS	EA	130.000 117.000	30.000 44.000 74.000	\$5,148.00	\$8,658.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/12/2025

User: gfleeman

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 05/05/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0635	668-1100	CATCH BASIN, GP 1	EA	85.000 3110.000	83.000 2.750 85.750	\$8,552.50	\$266,682.50
0655	668-2100	DROP INLET, GP 1	EA	43.000 3000.000	34.000 13.500 47.500	\$40,500.00	\$142,500.00
0660	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000 4480.000	4.000 .000 4.000	\$0.00	\$17,920.00
0675	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000 3000.000	5.750 .000 5.750	\$0.00	\$17,250.00
0745	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	1,860.000 14.000	.000 382.000 382.000	\$5,348.00	\$5,348.00
0760	700-6910	PERMANENT GRASSING	AC	34.000 783.000	7.125 .660 7.785	\$516.78	\$6,095.66
0770	700-8000	FERTILIZER MIXED GRADE	TN	5.000 2160.000	5.671 .266 5.937	\$574.56	\$12,823.92
0780	700-9300	SOD	SY	13,820.000 8.150	5,810.506 984.514 6,795.020	\$8,023.79	\$55,379.41
0820	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000 1490.000	2.900 .000 2.900	\$0.00	\$4,321.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: gfleeman

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 05/05/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0890	441-3999	CONCRETE V GUTTER	LF	340.000	271.100		
				27.000	.000		
					271.100	\$.00	\$7,319.70
0911	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	164,320.900		
				1.000	14,889.520		
					179,210.420	\$14,889.52	\$179,210.42
		Price Adj - Asphalt Cement					
2001	004-0022	EXTRA WORK -	LS	.000	.000		
				1395970.720	.500		
					.500	\$697,985.36	\$697,985.36
		Extra Work Grading Complete					
286	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		.000	175.860		
				567.000	.000		
					175.860	\$.00	\$99,712.62
		Class A Concrete, Type P1, Retaining Wall					
Category Amount:						\$781,538.51	\$1,521,206.59
Category Number:		0901 WALLS					
287	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		.000	60.750		
				977.000	.000		
					60.750	\$.00	\$59,352.75
		Class A Concrete, TYPE P2, Retaining Wall					
Category Amount:						\$0.00	\$59,352.75
Project Total Amount:						\$933,542.18	\$11,407,298.89