

Rpt-ID: RCPESPRJ

Georgia

Date: 06/10/2025

User: gfleeman

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0043

Pay Period: 05/06/2025
to 05/31/2025

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 1488 Days

Elapsed Calender Days: 1350 Days

Percent Time: 90.73

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/16/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,776,462.66

Original Contract Amount \$13,297,271.14

Funds Available \$3,953,563.18

Percent Complete 74.64%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$15,776,462.64	\$13,297,271.12	\$3,953,563.16	74.94%	\$368,841.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/10/2025

User: gfileman

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0043

Pay Period: 05/06/2025
to 05/31/2025

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$11,776,140.37	\$11,407,298.89	\$368,841.48
Total Earnings	\$11,776,140.37	\$11,407,298.89	\$368,841.48
Stockpiled Materials	\$46,759.11	\$46,759.11	\$0.00
Gross Earnings	\$11,822,899.48	\$11,454,058.00	\$368,841.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,822,899.48	\$11,454,058.00	

Total Payable: **\$368,841.48**

Rpt-ID: RCPEsprj

Georgia

Date: 06/10/2025

User: gfleeman

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0043

Pay Period: 05/06/2025
to 05/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0030	163-0240	MULCH	TN	212.000	153.047		
				54.000	1.995		
					155.042	\$107.73	\$8,372.27
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,800.000	787.000		
				15.000	60.000		
					847.000	\$900.00	\$12,705.00
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,576.000	7,190.040		
				0.090	153.000		
					7,343.040	\$13.77	\$660.87
0075	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		964.000	879.000		
				3.750	88.000		
					967.000	\$330.00	\$3,626.25
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	134.000	69.000		
				160.000	2.000		
					71.000	\$320.00	\$11,360.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	42.000		
				2790.000	1.000		
					43.000	\$2,790.00	\$119,970.00
0120	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	25,152.000	27,968.064		
				4.150	480.750		
					28,448.814	\$1,995.11	\$118,062.58
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	38,176.000	36,810.780		
				28.500	1,211.620		
					38,022.400	\$34,531.17	\$1,083,638.40
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000	7,978.030		
				75.500	.000		
					7,978.030	\$.00	\$602,341.27

Rpt-ID: RCPEsprj

Georgia

Date: 06/10/2025

User: gfleeman

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0043

Pay Period: 05/06/2025
to 05/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		10,189.000 69.000	6,193.380 .000 6,193.380	\$0.00	\$427,343.22
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,587.000 76.000	5,640.720 .000 5,640.720	\$0.00	\$428,694.72
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	54.000 75.500	140.290 .000 140.290	\$0.00	\$10,591.90
0185	441-0104	CONC SIDEWALK, 4 IN	SY	9,301.320 43.500	7,353.506 217.361 7,570.867	\$9,455.20	\$329,332.71
0190	441-0108	CONC SIDEWALK, 8 IN	SY	1,022.310 79.250	982.720 122.657 1,105.377	\$9,720.57	\$87,601.13
0195	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,733.000 62.000	591.740 .000 591.740	\$0.00	\$36,687.88
0200	441-0303	CONC SPILLWAY, TP 3	EA	2.000 2270.000	2.000 .000 2.000	\$0.00	\$4,540.00
0220	441-4030	CONC VALLEY GUTTER, 8 IN	SY	159.110 83.250	143.900 31.542 175.442	\$2,625.87	\$14,605.55
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,800.000 17.750	18,133.910 123.000 18,256.910	\$2,183.25	\$324,060.15

Rpt-ID: RCPESPRJ

Georgia

Date: 06/10/2025

User: gfleeman

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0043

Pay Period: 05/06/2025
to 05/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0250	500-3002	CLASS AA CONCRETE	CY	300.000 783.000	289.300 .000 289.300	\$0.00	\$226,521.90
0255	500-3200	CLASS B CONCRETE	CY	198.000 791.000	206.270 .000 206.270	\$0.00	\$163,159.57
0260	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000 273.000	108.280 .000 108.280	\$0.00	\$29,560.44
0400	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	2,044.000 21.500	1,384.500 461.500 1,846.000	\$9,922.25	\$39,689.00
0405	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	787.000 674.000	713.480 .000 713.480	\$0.00	\$480,885.52
Category Amount:						\$74,894.92	\$4,564,010.33
Category Number: 0901 WALLS							
0410	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 6	SF	225.000 68.250	202.500 .000 202.500	\$0.00	\$13,820.63
0415	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 6	SF	2,872.000 68.250	2,584.800 .000 2,584.800	\$0.00	\$176,412.60
Category Amount:						\$0.00	\$190,233.23
Category Number: 0100 ROADWAY							
0635	668-1100	CATCH BASIN, GP 1	EA	85.000 3110.000	85.750 .250 86.000	\$777.50	\$267,460.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/10/2025

User: gfleeman

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0043

Pay Period: 05/06/2025
to 05/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0655	668-2100	DROP INLET, GP 1	EA	43.000	47.500		
				3000.000	.000		
					47.500	\$.00	\$142,500.00
0660	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000	4.000		
				4480.000	.000		
					4.000	\$.00	\$17,920.00
0675	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000	5.750		
				3000.000	.000		
					5.750	\$.00	\$17,250.00
0760	700-6910	PERMANENT GRASSING	AC	34.000	7.785		
				783.000	1.049		
					8.834	\$821.37	\$6,917.02
0770	700-8000	FERTILIZER MIXED GRADE	TN	5.000	5.937		
				2160.000	.392		
					6.329	\$846.72	\$13,670.64
0780	700-9300	SOD	SY	13,820.000	6,795.020		
				8.150	674.450		
					7,469.470	\$5,496.77	\$60,876.18
0810	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		30.000	18.000		
		/SAND BAGS		379.000	4.500		
					22.500	\$1,705.50	\$8,527.50
0820	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000	2.900		
				1490.000	.000		
					2.900	\$.00	\$4,321.00
0890	441-3999	CONCRETE V GUTTER	LF	340.000	271.100		
				27.000	.000		
					271.100	\$.00	\$7,319.70

Rpt-ID: RCPESPRJ

Georgia

Date: 06/10/2025

User: gfleeman

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0043

Pay Period: 05/06/2025
to 05/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0925	716-2000	EROSION CONTROL MATS, SLOPES	SY	36,051.000	14,890.122		
				0.760	5,076.726		
					19,966.848	\$3,858.31	\$15,174.80
2001	004-0022	EXTRA WORK -	LS	.000	.500		
				1395970.720	.200		
					.700	\$279,194.14	\$977,179.50
		Extra Work Grading Complete					
286	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	175.860		
				567.000	.000		
					175.860	\$0.00	\$99,712.62
		Class A Concrete, Type P1, Retaining Wall					
Category Amount:						\$292,700.31	\$1,638,828.96
Category Number:		0901 WALLS					
287	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	60.750		
				977.000	.000		
					60.750	\$0.00	\$59,352.75
		Class A Concrete, TYPE P2, Retaining Wall					
Category Amount:						\$0.00	\$59,352.75
Category Number:		0100 ROADWAY					
7004	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				4985.000	.250		
					.250	\$1,246.25	\$1,246.25
		Traffir Control At 60+30 and 51+20 Rt					
Category Amount:						\$1,246.25	\$1,246.25
Project Total Amount:						\$368,841.48	\$11,776,140.37