

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: gfleeman

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0044

Pay Period: 06/01/2025
to 06/30/2025

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 1488 Days

Elapsed Calender Days: 1380 Days

Percent Time: 92.74

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/16/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,776,462.66

Original Contract Amount \$13,297,271.14

Funds Available \$3,142,571.38

Percent Complete 79.78%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$15,776,462.64	\$13,297,271.12	\$3,142,571.36	80.08%	\$810,991.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: gfileman

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0044

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$12,587,132.17	\$11,776,140.37	\$810,991.80
Total Earnings	\$12,587,132.17	\$11,776,140.37	\$810,991.80
Stockpiled Materials	\$46,759.11	\$46,759.11	\$0.00
Gross Earnings	\$12,633,891.28	\$11,822,899.48	\$810,991.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,633,891.28	\$11,822,899.48	

Total Payable: **\$810,991.80**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: gfleeman

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0044

Pay Period: 06/01/2025

to 06/30/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0030	163-0240	MULCH	TN	212.000	155.042		
				54.000	3.642		
					158.684	\$196.67	\$8,568.94
0075	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	964.000	967.000		
				3.750	40.000		
					1,007.000	\$150.00	\$3,776.25
0100	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	10.000	3.000		
				672.000	10.000		
					13.000	\$6,720.00	\$8,736.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	43.000		
				2790.000	1.000		
					44.000	\$2,790.00	\$122,760.00
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	38,176.000	38,022.400		
				28.500	6,424.130		
					44,446.530	\$183,087.71	\$1,266,726.11
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000	7,978.030		
				75.500	.000		
					7,978.030	\$0.00	\$602,341.27
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		10,189.000	6,193.380		
		TL & H LIME		69.000	.000		
					6,193.380	\$0.00	\$427,343.22
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,587.000	5,640.720		
		L & H LIME		76.000	.000		
					5,640.720	\$0.00	\$428,694.72
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	54.000	140.290		
				75.500	.000		
					140.290	\$0.00	\$10,591.90

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2025

User: gfleeman

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0044

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0185	441-0104	CONC SIDEWALK, 4 IN	SY	9,301.320	7,570.870		
				43.500	.000		
					7,570.870	\$.00	\$329,332.85
0190	441-0108	CONC SIDEWALK, 8 IN	SY	1,022.310	1,105.380		
				79.250	.000		
					1,105.380	\$.00	\$87,601.37
0195	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,733.000	591.740		
				62.000	.000		
					591.740	\$.00	\$36,687.88
0200	441-0303	CONC SPILLWAY, TP 3	EA	2.000	2.000		
				2270.000	1.000		
					3.000	\$2,270.00	\$6,810.00
0205	441-0740	CONCRETE MEDIAN, 4 IN	SY	2,247.180	470.200		
				31.250	964.654		
					1,434.854	\$30,145.44	\$44,839.19
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,800.000	18,256.910		
				17.750	1,571.897		
					19,828.807	\$27,901.17	\$351,961.32
0230	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	10,697.000	4,663.000		
				17.750	4,836.692		
					9,499.692	\$85,851.28	\$168,619.53
0250	500-3002	CLASS AA CONCRETE	CY	300.000	289.300		
				783.000	.000		
					289.300	\$.00	\$226,521.90
0255	500-3200	CLASS B CONCRETE	CY	198.000	206.270		
				791.000	.000		
					206.270	\$.00	\$163,159.57

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: gfleeman

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0044

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0260	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000 273.000	108.281 44.402 152.683	\$12,121.75	\$41,682.46
0405	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	787.000 674.000	713.480 .000 713.480	\$0.00	\$480,885.52
Category Amount:						\$351,234.02	\$4,817,640.00
Category Number: 0901 WALLS							
0410	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 6	SF	225.000 68.250	202.500 .000 202.500	\$0.00	\$13,820.63
0415	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 6	SF	2,872.000 68.250	2,584.800 .000 2,584.800	\$0.00	\$176,412.60
Category Amount:						\$0.00	\$190,233.23
Category Number: 0100 ROADWAY							
0635	668-1100	CATCH BASIN, GP 1	EA	85.000 3110.000	86.000 1.750 87.750	\$5,442.50	\$272,902.50
0655	668-2100	DROP INLET, GP 1	EA	43.000 3000.000	47.500 2.750 50.250	\$8,250.00	\$150,750.00
0660	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000 4480.000	4.000 .000 4.000	\$0.00	\$17,920.00
0675	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000 3000.000	5.750 .000 5.750	\$0.00	\$17,250.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: gfleeman

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0044

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0745	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	1,860.000 14.000	382.000 943.750 1,325.750	\$13,212.50	\$18,560.50
0750	682-9950	DIRECTIONAL BORE - 3 IN	LF	330.000 3.250	85.250 158.300 243.550	\$514.48	\$791.54
0760	700-6910	PERMANENT GRASSING	AC	34.000 783.000	8.834 .279 9.113	\$218.46	\$7,135.48
0770	700-8000	FERTILIZER MIXED GRADE	TN	5.000 2160.000	6.329 .091 6.420	\$196.56	\$13,867.20
0780	700-9300	SOD	SY	13,820.000 8.150	7,469.470 615.241 8,084.711	\$5,014.21	\$65,890.39
0820	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000 1490.000	2.900 .000 2.900	\$0.00	\$4,321.00
0890	441-3999	CONCRETE V GUTTER	LF	340.000 27.000	271.100 .000 271.100	\$0.00	\$7,319.70
0895	441-0050	CONC SLOPE DRAIN	SY	6.000 108.000	.000 12.802 12.802	\$1,382.62	\$1,382.62
2001	004-0022	EXTRA WORK - Extra Work Grading Complete	LS	.000 1395970.720	.700 .250 .950	\$348,992.68	\$1,326,172.18

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: gfleeman

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0044

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
2005	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 45.500	.000 1,600.000 1,600.000		
		Curb and Gutter TP 2 SA 17				\$72,800.00	\$72,800.00
286	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000 567.000	175.860 .000 175.860		
		Class A Concrete, Type P1, Retaining Wall				\$0.00	\$99,712.62
Category Amount:						\$456,024.01	\$2,076,775.73
Category Number: 0901 WALLS							
287	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000 977.000	60.750 .000 60.750		
		Class A Concrete, TYPE P2, Retaining Wall				\$0.00	\$59,352.75
Category Amount:						\$0.00	\$59,352.75
Category Number: 0100 ROADWAY							
7004	150-1000	TRAFFIC CONTROL -	LS	.000 4985.000	.250 .749 .999		
		Traffic Control At 60+30 and 51+20 Rt				\$3,733.77	\$4,980.02
Category Amount:						\$3,733.77	\$4,980.02
Project Total Amount:						\$810,991.80	\$12,587,132.17