

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: gfleeman

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0046

Pay Period: 08/01/2025
to 08/31/2025

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 1488 Days

Elapsed Calender Days: 1442 Days

Percent Time: 96.91

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/16/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,776,462.66

Original Contract Amount \$13,297,271.14

Funds Available \$1,789,680.18

Percent Complete 88.36%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$15,776,462.64	\$13,297,271.12	\$1,789,680.16	88.66%	\$175,946.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: gfileman

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0046

Pay Period: 08/01/2025
to 08/31/2025

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,940,023.37	\$13,764,076.84	\$175,946.53
Total Earnings	\$13,940,023.37	\$13,764,076.84	\$175,946.53
Stockpiled Materials	\$46,759.11	\$46,759.11	\$0.00
Gross Earnings	\$13,986,782.48	\$13,810,835.95	\$175,946.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,986,782.48	\$13,810,835.95	

Total Payable: **\$175,946.53**

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: gfleeman

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0046

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0030	163-0240	MULCH	TN	212.000	159.784		
				54.000	1.100		
					160.884	\$59.40	\$8,687.74
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,800.000	847.000		
				15.000	105.000		
					952.000	\$1,575.00	\$14,280.00
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,576.000	7,393.040		
				0.090	50.000		
					7,443.040	\$4.50	\$669.87
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	45.000		
				2790.000	1.000		
					46.000	\$2,790.00	\$128,340.00
0135	210-0100	GRADING COMPLETE -	LS	1.000	.980		
				2151037.000	.010		
					.990	\$21,510.37	\$2,129,526.63
		0009011					
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	38,176.000	44,942.890		
				28.500	357.970		
					45,300.860	\$10,202.15	\$1,291,074.51
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000	7,978.030		
				75.500	522.190		
					8,500.220	\$39,425.35	\$641,766.61
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		10,189.000	6,193.380		
		TL & H LIME		69.000	.000		
					6,193.380	\$.00	\$427,343.22
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,587.000	5,640.720		
		L & H LIME		76.000	.000		
					5,640.720	\$.00	\$428,694.72

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: gfleeman

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0046

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0170	413-0750	TACK COAT	GL	5,174.000 2.850	9,080.000 473.000 9,553.000	\$1,348.05	\$27,226.05
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	54.000 75.500	140.290 .000 140.290	\$0.00	\$10,591.90
0185	441-0104	CONC SIDEWALK, 4 IN	SY	9,301.320 43.500	8,482.950 .000 8,482.950	\$0.00	\$369,008.33
0190	441-0108	CONC SIDEWALK, 8 IN	SY	1,022.310 79.250	1,299.140 .000 1,299.140	\$0.00	\$102,956.85
0195	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,733.000 62.000	1,847.487 263.072 2,110.559	\$16,310.46	\$130,854.66
0200	441-0303	CONC SPILLWAY, TP 3	EA	2.000 2270.000	6.000 .000 6.000	\$0.00	\$13,620.00
0205	441-0740	CONCRETE MEDIAN, 4 IN	SY	2,247.180 31.250	1,773.520 381.111 2,154.631	\$11,909.72	\$67,332.22
0215	441-4020	CONC VALLEY GUTTER, 6 IN	SY	290.000 62.750	220.667 72.042 292.709	\$4,520.64	\$18,367.49
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,800.000 17.750	19,828.810 .000 19,828.810	\$0.00	\$351,961.38

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: gfleeman

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0046

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0230	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	10,697.000 17.750	9,499.692 2,022.750 11,522.442	\$35,903.81	\$204,523.35
0250	500-3002	CLASS AA CONCRETE	CY	300.000 783.000	289.300 .000 289.300	\$0.00	\$226,521.90
0255	500-3200	CLASS B CONCRETE	CY	198.000 791.000	206.720 .000 206.720	\$0.00	\$163,515.52
0260	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000 273.000	195.160 12.644 207.804	\$3,451.81	\$56,730.49
0405	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	787.000 674.000	713.480 .000 713.480	\$0.00	\$480,885.52
Category Amount:						\$149,011.26	\$7,294,478.96
Category Number: 0901 WALLS							
0410	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 6	SF	225.000 68.250	202.500 .000 202.500	\$0.00	\$13,820.63
0415	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 6	SF	2,872.000 68.250	2,584.800 .000 2,584.800	\$0.00	\$176,412.60
Category Amount:						\$0.00	\$190,233.23
Category Number: 0100 ROADWAY							
0635	668-1100	CATCH BASIN, GP 1	EA	85.000 3110.000	87.750 1.000 88.750	\$3,110.00	\$276,012.50

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: gfleeman

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0046

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0655	668-2100	DROP INLET, GP 1	EA	43.000	50.250		
				3000.000	.000		
					50.250	\$.00	\$150,750.00
0660	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000	4.000		
				4480.000	.000		
					4.000	\$.00	\$17,920.00
0675	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000	5.750		
				3000.000	.000		
					5.750	\$.00	\$17,250.00
0760	700-6910	PERMANENT GRASSING	AC	34.000	9.113		
				783.000	.599		
					9.712	\$469.02	\$7,604.50
0770	700-8000	FERTILIZER MIXED GRADE	TN	5.000	6.420		
				2160.000	.250		
					6.670	\$540.00	\$14,407.20
0780	700-9300	SOD	SY	13,820.000	10,342.309		
				8.150	1,962.475		
					12,304.784	\$15,994.17	\$100,283.99
0820	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000	2.900		
				1490.000	.000		
					2.900	\$.00	\$4,321.00
0890	441-3999	CONCRETE V GUTTER	LF	340.000	271.100		
				27.000	.000		
					271.100	\$.00	\$7,319.70
0895	441-0050	CONC SLOPE DRAIN	SY	6.000	42.282		
				108.000	6.875		
					49.157	\$742.50	\$5,308.96

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: gfleeman

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0046

Pay Period: 08/01/2025

to 08/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0911	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	222,994.530		
				1.000	6,079.580		
		Price Adj - Asphalt Cement			229,074.110	\$6,079.58	\$229,074.11
2005	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	1,600.000		
				45.500	.000		
		Curb and Gutter TP 2 SA 17			1,600.000	\$0.00	\$72,800.00
2006	441-0104	CONC SIDEWALK, 4 IN	SY	.000	220.000		
				70.000	.000		
		Concrete Sidewalk, 4in SA 17			220.000	\$0.00	\$15,400.00
2008	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	1,042.320		
				156.000	.000		
		19MM SA 17			1,042.320	\$0.00	\$162,601.92
2009	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	1,433.950		
				153.000	.000		
		25MM SA 17			1,433.950	\$0.00	\$219,394.35
2010	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	2,304.190		
				167.000	.000		
		Leveling SA 17			2,304.190	\$0.00	\$384,799.73
286	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	175.860		
				567.000	.000		
		Class A Concrete, Type P1, Retaining Wall			175.860	\$0.00	\$99,712.62
Category Amount:						\$26,935.27	\$1,784,960.58
Category Number: 0901 WALLS							
287	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	60.750		
				977.000	.000		
		Class A Concrete, TYPE P2, Retaining Wall			60.750	\$0.00	\$59,352.75
Category Amount:						\$0.00	\$59,352.75
Project Total Amount:						\$175,946.53	\$13,940,023.37

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: gfleeman

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0046

Pay Period: 08/01/2025
to 08/31/2025
