

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: gfleeman

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0048

Pay Period: 10/01/2025
to 10/31/2025

Contract Location:

US 441/SR 53 (HOG MTN RD)/SR 24 BEGINNING AT US 441/S
US 441/SR 24 AND EXTENDING TO HOG MOUNTAIN ROAD (I

Time Allowed: 1488 Days

Elapsed Calender Days: 1503 Days

Percent Time: 101.01

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/16/2025

SNELLVILLE

GA 30078-2233

Phone: 7709850600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,776,462.66

Original Contract Amount \$13,297,271.14

Funds Available \$370,958.55

Percent Complete 97.47%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009011	\$15,776,462.64	\$13,297,271.12	\$370,958.53	97.65%	\$499,672.93

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: gfleeman

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0048

Pay Period: 10/01/2025
to 10/31/2025

Project Number: 0009011 SR 53 / WIDENING AND RESURF

Federal State Project Number: 0009011

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,376,610.00	\$14,859,072.07	\$517,537.93
Total Earnings	\$15,376,610.00	\$14,859,072.07	\$517,537.93
Stockpiled Materials	\$46,759.11	\$46,759.11	\$0.00
Gross Earnings	\$15,423,369.11	\$14,905,831.18	\$517,537.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$17,865.00)	\$0.00	(\$17,865.00)
Total:	\$15,405,504.11	\$14,905,831.18	
		Total Payable:	\$499,672.93

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2025

User: gfleeman

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0048

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0030	163-0240	MULCH	TN	212.000	162.708		
				54.000	3.305		
					166.013	\$178.47	\$8,964.70
0045	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,868.000	1,295.150		
				7.750	46.938		
					1,342.088	\$363.77	\$10,401.18
0055	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		10.000	4.500		
				1750.000	4.000		
					8.500	\$7,000.00	\$14,875.00
0065	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		134.000	149.750		
				378.000	.250		
					150.000	\$94.50	\$56,700.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	47.000		
				2790.000	1.000		
					48.000	\$2,790.00	\$133,920.00
0120	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	25,152.000	28,448.814		
				4.150	3,051.675		
					31,500.489	\$12,664.45	\$130,727.03
0135	210-0100	GRADING COMPLETE -	LS	1.000	.990		
				2151037.000	.010		
					1.000	\$21,510.37	\$2,151,037.00
		0009011					
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,252.000	8,939.580		
				75.500	200.280		
					9,139.860	\$15,121.14	\$690,059.43
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		10,189.000	6,193.380		
		TL & H LIME		69.000	.000		
					6,193.380	\$.00	\$427,343.22

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2025

User: gfleeman

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0048

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0160	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		7,317.000 85.750	4,252.730 2,339.330 6,592.060	\$200,597.55	\$565,269.15
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,587.000 76.000	5,640.720 26.860 5,667.580	\$2,041.36	\$430,736.08
0170	413-0750	TACK COAT	GL	5,174.000 2.850	12,737.000 2,296.000 15,033.000	\$6,543.60	\$42,844.05
0175	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	3,213.000 8.300	4,190.111 264.000 4,454.111	\$2,191.20	\$36,969.12
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	54.000 75.500	365.840 .000 365.840	\$0.00	\$27,620.92
0185	441-0104	CONC SIDEWALK, 4 IN	SY	9,301.320 43.500	8,482.950 .000 8,482.950	\$0.00	\$369,008.33
0190	441-0108	CONC SIDEWALK, 8 IN	SY	1,022.310 79.250	1,306.190 .000 1,306.190	\$0.00	\$103,515.56
0195	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,733.000 62.000	2,110.560 .000 2,110.560	\$0.00	\$130,854.72
0200	441-0303	CONC SPILLWAY, TP 3	EA	2.000 2270.000	7.000 .000 7.000	\$0.00	\$15,890.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: gfleeman

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0048

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0210	441-0748	CONCRETE MEDIAN, 6 IN	SY	991.790 75.500	759.030 420.265 1,179.295	\$31,730.01	\$89,036.77
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,800.000 17.750	19,850.810 .000 19,850.810	\$0.00	\$352,351.88
0250	500-3002	CLASS AA CONCRETE	CY	300.000 783.000	289.300 .000 289.300	\$0.00	\$226,521.90
0255	500-3200	CLASS B CONCRETE	CY	198.000 791.000	229.190 .000 229.190	\$0.00	\$181,289.29
0260	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000 273.000	208.260 .000 208.260	\$0.00	\$56,854.98
0405	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	787.000 674.000	792.750 .000 792.750	\$0.00	\$534,313.50
Category Amount:						\$302,826.42	\$6,787,103.81
Category Number: 0901 WALLS							
0410	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 6	SF	225.000 68.250	202.500 .000 202.500	\$0.00	\$13,820.63
0415	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 6	SF	2,872.000 68.250	2,584.800 .000 2,584.800	\$0.00	\$176,412.60
Category Amount:						\$0.00	\$190,233.23

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2025

User: gfleeman

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0048

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0440	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		898.750 25.250	.000 142.500 142.500	\$3,598.13	\$3,598.13
0445	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		176.000 48.500	.000 185.500 185.500	\$8,996.75	\$8,996.75
0460	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	1,100.000 3.150	.000 1,100.500 1,100.500	\$3,466.58	\$3,466.58
0511	639-4003	STRAIN POLE, TP III	EA	.000 7670.000	4.000 4.000 8.000	\$30,680.00	\$61,360.00
		Add concrete strain pole tp III					
0525	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 65000.000	.583 .367 .950	\$23,855.00	\$61,750.00
0530	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 84000.000	.564 .386 .950	\$32,424.00	\$79,800.00
0535	647-5230	SIGNAL ASSEMBLY, FLASHING SCHOOL, COMPL EA		2.000 9650.000	.000 2.000 2.000	\$19,300.00	\$19,300.00
0635	668-1100	CATCH BASIN, GP 1	EA	85.000 3110.000	88.750 .000 88.750	\$0.00	\$276,012.50
0655	668-2100	DROP INLET, GP 1	EA	43.000 3000.000	50.250 .000 50.250	\$0.00	\$150,750.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2025

User: gfleeman

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0048

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0660	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000	4.000		
				4480.000	.000		
					4.000	\$.00	\$17,920.00
0675	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000	5.750		
				3000.000	.000		
					5.750	\$.00	\$17,250.00
0755	682-9010	SVC POLE RISER	EA	1.000	.000		
				2280.000	3.000		
					3.000	\$6,840.00	\$6,840.00
0760	700-6910	PERMANENT GRASSING	AC	34.000	9.813		
				783.000	.999		
					10.812	\$782.22	\$8,465.80
0770	700-8000	FERTILIZER MIXED GRADE	TN	5.000	6.945		
				2160.000	.300		
					7.245	\$648.00	\$15,649.20
0780	700-9300	SOD	SY	13,820.000	13,041.931		
				8.150	789.483		
					13,831.414	\$6,434.29	\$112,726.02
0795	926-2500	3G / 4G CELLULAR ROUTER TYPE -	EACH	2.000	.000		
				1030.000	1.000		
					1.000	\$1,030.00	\$1,030.00
		A					
0800	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX	EA	6.000	4.000		
				1700.000	2.000		
					6.000	\$3,400.00	\$10,200.00
0810	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	30.000	22.500		
		/SAND BAGS		379.000	.250		
					22.750	\$94.75	\$8,622.25

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: gfleeman

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0048

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0820	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000 1490.000	2.900 .000 2.900	\$0.00	\$4,321.00
0890	441-3999	CONCRETE V GUTTER	LF	340.000 27.000	271.100 .000 271.100	\$0.00	\$7,319.70
0895	441-0050	CONC SLOPE DRAIN	SY	6.000 108.000	49.160 .000 49.160	\$0.00	\$5,309.28
0930	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		263.000 567.000	19.550 .000 19.550	\$0.00	\$11,084.85
2005	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 45.500	1,600.000 .000 1,600.000	\$0.00	\$72,800.00
		Curb and Gutter TP 2 SA 17					
2006	441-0104	CONC SIDEWALK, 4 IN	SY	.000 70.000	220.000 .000 220.000	\$0.00	\$15,400.00
		Concrete Sidewalk, 4in SA 17					
2007	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		.000 169.000	1,117.090 432.910 1,550.000	\$73,161.79	\$261,950.00
		12.5mm SA 17					
2008	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 156.000	1,042.320 .000 1,042.320	\$0.00	\$162,601.92
		19MM SA 17					
2009	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 153.000	1,433.950 .000 1,433.950	\$0.00	\$219,394.35
		25MM SA 17					

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2025

User: gfleeman

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2100843-0

Estimate Number: 0048

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0009011

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
		Category Number: 0100 ROADWAY					
2010	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	2,304.190		
				167.000	.000		
					2,304.190	\$.00	\$384,799.73
		Leveling SA 17					
286	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	175.860		
				567.000	.000		
					175.860	\$.00	\$99,712.62
		Class A Concrete, Type P1, Retaining Wall					
					Category Amount:	\$214,711.51	\$2,108,430.68
		Category Number: 0901 WALLS					
287	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	67.500		
				977.000	.000		
					67.500	\$.00	\$65,947.50
		Class A Concrete, TYPE P2, Retaining Wall					
					Category Amount:	\$0.00	\$65,947.50
					Project Total Amount:	\$517,537.93	\$15,376,610.00