

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2022

User: cchadwic

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2100990-0

Estimate Number: 0009

Pay Period: 02/01/2022

to 03/31/2022

Contract Location:

CONSTRUCTION OF A BRIDGE AND APPROACHES ON SR 1
OVER CAMP CREEK

Time Allowed: 350 **Days**
Elapsed Calender Days: 350 **Days**
Percent Time: 100.00

District: 5

Area: 02

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 02/19/2021

Date Awarded: 02/19/2021

Date Contract Executed: 03/26/2021

Date Notice to Proceed: 04/16/2021

ALBANY GA 31703-0157

Date Work Began: 06/01/2021

Phone: (229)435-0786

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/31/2022

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,699,647.23

Original Contract Amount \$1,689,709.10

Funds Available \$67,268.22

Percent Complete 97.04%

Counties:

Clinch

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013822	\$1,699,647.23	\$1,689,709.10	\$67,268.22	96.04%	\$26,950.00

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA2100990-0

Estimate Number: 0009

Pay Period: 02/01/2022

to 03/31/2022

Project Number: 0013822 SR122/SR 168 - BRDG REPLT

Federal State Project Number: 0013822

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,649,379.01	\$1,622,429.01	\$26,950.00
Total Earnings	\$1,649,379.01	\$1,622,429.01	\$26,950.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,649,379.01	\$1,622,429.01	\$26,950.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$17,000.00)	(\$17,000.00)	\$0.00
Total:	\$1,632,379.01	\$1,605,429.01	

Total Payable:	\$26,950.00
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B3CBA2100990-0

Estimate Number: 0009

Pay Period: 02/01/2022
to 03/31/2022

Project Number 0013822

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0025	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		195.000 120.000	199.080 .000 199.080	\$0.00	\$23,889.60
0030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		305.000 102.000	312.810 .000 312.810	\$0.00	\$31,906.62
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		240.000 105.000	273.010 .000 273.010	\$0.00	\$28,666.05
0045	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		244.000 180.000	240.000 .000 240.000	\$0.00	\$43,200.00
0075	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		2.000 2400.000	.000 2.000 2.000	\$4,800.00	\$4,800.00

Category Amount: \$4,800.00 \$132,462.27

Category Number: 0801 BRIDGE NO 1 - OVER CAMP CREEK							
0100	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 435000.000	.950 .050 1.000	\$21,750.00	\$435,000.00
0105	500-2100	CONCRETE BARRIER	LF	288.000 105.000	286.000 .000 286.000	\$0.00	\$30,030.00
0110	500-3101	CLASS A CONCRETE	CY	48.000 1500.000	47.400 .000 47.400	\$0.00	\$71,100.00

Estimate Summary By Project

Contract ID: B3CBA2100990-0

Estimate Number: 0009

Pay Period: 02/01/2022
to 03/31/2022

Project Number 0013822

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER CAMP CREEK							
0115	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	733.000 225.000	732.650 .000 732.650	\$0.00	\$164,846.25
		1					
Category Amount:						\$21,750.00	\$700,976.25
Category Number: 0300 ROADWAY							
0230	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 200.000	8.000 2.000 10.000	\$400.00	\$2,000.00
Category Amount:						\$400.00	\$2,000.00
Category Number: 0200 ROADWAY							
0325	441-0303	CONC SPILLWAY, TP 3	EA	4.000 2750.000	4.000 .000 4.000	\$0.00	\$11,000.00
0330	441-0050	CONC SLOPE DRAIN	SY	51.000 125.000	46.900 .000 46.900	\$0.00	\$5,862.50
Category Amount:						\$0.00	\$16,862.50
Project Total Amount:						\$26,950.00	\$1,649,379.01