

Rpt-ID: RCPESPRJ

Georgia

Date: 10/18/2022

User: c0005678

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2101255-0

Estimate Number: 0010

Pay Period: 09/01/2022
to 09/15/2022

Contract Location:

0.223 MI. OF CONSTRUCT A BR & APPR.ON SR201 OVR TAN

Time Allowed: 379 Days

Elapsed Calender Days: 364 Days

Percent Time: 96.04

District: 6

Area: 02

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
P.O. BOX 327

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/09/2021

Date Notice to Proceed: 09/17/2021

Date Work Began: 09/24/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/30/2022

TUCKER GA 30085

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$2,266,739.33

Original Contract Amount \$2,078,846.63

Funds Available \$67,170.65

Percent Complete 97.04%

Counties:

Whitfield

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013816	\$2,266,739.33	\$2,078,846.63	\$67,170.65	97.04%	\$50,102.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/18/2022

User: c0005678

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2101255-0

Estimate Number: 0010

Pay Period: 09/01/2022
to 09/15/2022

Project Number: 0013816 SR 201 - BRDGE REPLT

Federal State Project Number: 0013816

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,199,568.68	\$2,149,465.88	\$50,102.80
Total Earnings	\$2,199,568.68	\$2,149,465.88	\$50,102.80
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,199,568.68	\$2,149,465.88	\$50,102.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,199,568.68	\$2,149,465.88	

Total Payable: **\$50,102.80**

Rpt-ID: RCPEsprj

Georgia

Date: 10/18/2022

User: c0005678

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2101255-0

Estimate Number: 0010

Pay Period: 09/01/2022
to 09/15/2022

Project Number 0013816

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 43000.000	.994 .006 1.000	\$258.00	\$43,000.00
		0013816					
0035	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		160.000 15.000	52.500 17.500 70.000	\$262.50	\$1,050.00
0090	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 100.000	11.000 1.000 12.000	\$100.00	\$1,200.00
0095	169-0010	BIOSLOPE, NO. -	EA	1.000 22000.000	.000 1.000 1.000	\$22,000.00	\$22,000.00
		1					
0110	210-0100	GRADING COMPLETE -	LS	1.000 761920.000	.950 .030 .980	\$22,857.60	\$746,681.60
		0013816					
0125	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYPICAL BITUM MATL & H LIME		257.000 131.000	320.950 -280.790 40.160	\$-36,783.49	\$5,260.96
0126	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYPICAL BITUM MATL & H LIME		.000 104.800	.000 280.790 280.790	\$29,426.79	\$29,426.79
		ITEM 402-3103 9.5 MM Pay Factor 80%					
0130	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TYPICAL & H LIME		673.000 93.000	701.110 .000 701.110	\$0.00	\$65,203.23
0135	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TYPICAL & H LIME		369.000 97.000	341.170 .000 341.170	\$0.00	\$33,093.49

Rpt-ID: RCPEsprj

Georgia

Date: 10/18/2022

User: c0005678

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2101255-0

Estimate Number: 0010

Pay Period: 09/01/2022
to 09/15/2022

Project Number 0013816

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0150	433-1000	REINF CONC APPROACH SLAB	SY	280.000 220.000	283.340 .000 283.340	\$0.00	\$62,334.80
0155	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	732.000 65.000	380.120 .000 380.120	\$0.00	\$24,707.80
0175	500-3200	CLASS B CONCRETE	CY	4.000 1000.000	4.170 .000 4.170	\$0.00	\$4,170.00
0215	634-1200	RIGHT OF WAY MARKERS	EA	25.000 250.000	.000 26.000 26.000	\$6,500.00	\$6,500.00
0220	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		4.000 21.000	.000 4.000 4.000	\$84.00	\$84.00
0225	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		58.000 20.000	58.000 -1.750 56.250	\$-35.00	\$1,125.00
0230	636-2070	GALV STEEL POSTS, TP 7	LF	95.000 10.000	73.000 22.000 95.000	\$220.00	\$950.00
0285	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		1,836.000 1.000	.000 1,966.000 1,966.000	\$1,966.00	\$1,966.00
0290	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		1,830.000 1.000	.000 1,966.000 1,966.000	\$1,966.00	\$1,966.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/18/2022

User: c0005678

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA2101255-0

Estimate Number: 0010

Pay Period: 09/01/2022
to 09/15/2022

Project Number 0013816

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0295	654-1001	RAISED PVMT MARKERS TP 1	EA	58.000 6.000	.000 56.000 56.000	\$336.00	\$336.00
0315	700-6910	PERMANENT GRASSING	AC	2.000 1500.000	.880 .037 .917	\$55.50	\$1,375.50
0340	711-0100	TURF REINFORCING MATTING, TP 1	SY	1,484.000 5.000	.000 177.780 177.780	\$888.90	\$888.90
Category Amount:						\$50,102.80	\$1,053,320.07
Category Number: 0801 BRIDGE NO 1 - OVER TANYARD CREEK							
0365	500-2100	CONCRETE BARRIER	LF	156.000 103.000	156.000 .000 156.000	\$0.00	\$16,068.00
0379	500-3101	CLASS A CONCRETE	CY	.000 919.000	41.600 .000 41.600	\$0.00	\$38,230.40
ADD PAY ITEM 500-3101 CLASS A CONCRETE							
SA TO ADD PAY ITEM 500-3101 CLASS A CONCRETE TO CONTRACT							
0388	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000 320.000	496.000 .000 496.000	\$0.00	\$158,720.00
ADD PAY ITEM 507-9003 PSC BEAMS AASHTO TP 3 BR-1							
SA TO ADD 507-9003 PSC BEAMS AASHTO TP 3 BR-1							
0408	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 158000.000	1.000 .000 1.000	\$0.00	\$158,000.00
ADD 500-1011 SUPERSTR CONCRETE CL D BR-1, VEP PRICE & QTY							
SA TO ADD 500-1011 SUPERSTR CONCRETE CL D BR-1 VEP PRICE&QTY							
Category Amount:						\$0.00	\$371,018.40
Project Total Amount:						\$50,102.80	\$2,199,568.68