

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: c0005764

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0011

Pay Period: 12/01/2022  
to 12/31/2022

Contract Location:

SR 5 BEGINNING AT WASH WILSON ROAD AND EXTENDING  
OLD FLOWERS ROAD.

Time Allowed: 759 Days

Elapsed Calender Days: 411 Days

Percent Time: 54.15

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.  
P. O. DRAWER 970

Date Let: 04/16/2021

Date Awarded: 10/13/2021

Date Contract Executed: 11/11/2021

Date Notice to Proceed: 11/16/2021

MARIETTA GA 30061-0970

Date Work Began: 12/14/2021

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/14/2023

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,214,098.82

Original Contract Amount \$21,285,772.89

Funds Available \$18,804,432.91

Percent Complete 15.35%

Counties:

Fannin

| Project Number | Current Project Amount | Original Project Amount | Project Funds Available | Percent Complete | Project Payable |
|----------------|------------------------|-------------------------|-------------------------|------------------|-----------------|
| 0017038        | \$22,214,098.82        | \$21,285,772.89         | \$18,804,432.91         | 15.35%           | \$54,324.82     |

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: c0005764

Department of Transportation

Page 2 of 4

## Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0011

Pay Period: 12/01/2022  
to 12/31/2022

Project Number: 0017038 SR 5 WIDENING PHASE 1

Federal State Project Number: 0017038

|                          | Total to Date         | Prev to Date          | This Estimate      |
|--------------------------|-----------------------|-----------------------|--------------------|
| Participating            | \$0.00                | \$0.00                | \$0.00             |
| Non-Participating        | \$3,409,665.91        | \$3,355,341.09        | \$54,324.82        |
| Total Earnings           | <b>\$3,409,665.91</b> | <b>\$3,355,341.09</b> | <b>\$54,324.82</b> |
| Stockpiled Materials     | \$0.00                | \$0.00                | \$0.00             |
| Gross Earnings           | <b>\$3,409,665.91</b> | <b>\$3,355,341.09</b> | <b>\$54,324.82</b> |
| Payment Adjustment 1     | \$0.00                | \$0.00                | \$0.00             |
| Payment Adjustment 2     | \$0.00                | \$0.00                | \$0.00             |
| Payment Adjustment 3     | \$0.00                | \$0.00                | \$0.00             |
| Other Adjustments        | \$0.00                | \$0.00                | \$0.00             |
| Retainage                | \$0.00                | \$0.00                | \$0.00             |
| Escrow Amount            | \$0.00                | \$0.00                | \$0.00             |
| Securities Encumbered    | \$0.00                | \$0.00                | \$0.00             |
| Liq Dam/Incent/Disincent | \$0.00                | \$0.00                | \$0.00             |
| Total:                   | <b>\$3,409,665.91</b> | <b>\$3,355,341.09</b> |                    |

Total Payable: **\$54,324.82**

Rpt-ID: RCPEsprj

Georgia

Date: 01/04/2023

User: c0005764

Department of Transportation

Page 3 of 4

## Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0011

Pay Period: 12/01/2022  
to 12/31/2022

Project Number 0017038

| LIN                           | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|-------------------------------|-----------|------------------------------------------------------------------------------------------------------|-------|------------------------|--------------------------------------------|--------------------------|----------------------|
| Category Number: 0100 ROADWAY |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0016                          | 154-1000  | CONSTRUCTION VIBRATION MONITORING                                                                    | LS    | 1.000<br>300000.000    | .330<br>.030<br>.360                       | \$9,000.00               | \$108,000.00         |
| 0258                          | 668-2200  | DROP INLET, GP 2                                                                                     | EA    | 1.000<br>4883.000      | .500<br>.000<br>.500                       | \$0.00                   | \$2,441.50           |
| 0268                          | 668-4300  | STORM SEWER MANHOLE, TP 1                                                                            | EA    | 12.000<br>2810.000     | .500<br>.000<br>.500                       | \$0.00                   | \$1,405.00           |
| 0467                          | 500-3800  | CLASS A CONCRETE, INCL REINF STEEL                                                                   | CY    | 30.000<br>1172.000     | 10.090<br>.000<br>10.090                   | \$0.00                   | \$11,825.48          |
| 0473                          | 603-2181  | STN DUMPED RIP RAP, TP 3, 18 IN                                                                      | SY    | 60.000<br>54.370       | 223.437<br>65.333<br>288.770               | \$3,552.16               | \$15,700.42          |
| 0508                          | 603-7000  | PLASTIC FILTER FABRIC                                                                                | SY    | 4,151.000<br>5.360     | 223.437<br>65.333<br>288.770               | \$350.18                 | \$1,547.81           |
| 0543                          | 163-0240  | MULCH                                                                                                | TN    | 220.000<br>245.000     | 165.396<br>2.960<br>168.356                | \$725.20                 | \$41,247.22          |
| 0563                          | 163-0528  | CONSTRUCT AND REMOVE FABRIC CHECK DAM LF                                                             |       | 4,920.000<br>14.500    | 2,992.250<br>90.750<br>3,083.000           | \$1,315.88               | \$44,703.50          |
| 0588                          | 165-0030  | MAINTENANCE OF TEMPORARY SILT FENCE, TF LF                                                           |       | 11,072.000<br>0.650    | 948.000<br>128.000<br>1,076.000            | \$83.20                  | \$699.40             |

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: c0005764

Department of Transportation

Page 4 of 4

## Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0011

Pay Period: 12/01/2022  
to 12/31/2022

Project Number 0017038

| LIN                           | Item Code | Item Description 1                    | Units | Auth Qty   | Prev Qty        | Amount<br>This<br>Period | Cumulative<br>Amount |
|-------------------------------|-----------|---------------------------------------|-------|------------|-----------------|--------------------------|----------------------|
|                               |           | Item Description 2                    |       | Unit Price | Qty This Period |                          |                      |
|                               |           | Supplemental Description 1            |       |            | Qty To Date     |                          |                      |
|                               |           | Supplemental Description 2            |       |            |                 |                          |                      |
|                               |           |                                       |       |            |                 |                          |                      |
| Category Number: 0100 ROADWAY |           |                                       |       |            |                 |                          |                      |
| 0593                          | 165-0041  | MAINTENANCE OF CHECK DAMS - ALL TYPES | LF    | 5,096.000  | 2,363.000       |                          |                      |
|                               |           |                                       |       | 5.300      | 393.000         |                          |                      |
|                               |           |                                       |       |            | 2,756.000       | \$2,082.90               | \$14,606.80          |
|                               |           |                                       |       |            |                 |                          |                      |
| 0618                          | 165-0110  | MAINTENANCE OF ROCK FILTER DAM        | EA    | 55.000     | 13.000          |                          |                      |
|                               |           |                                       |       | 385.240    | 1.000           |                          |                      |
|                               |           |                                       |       |            | 14.000          | \$385.24                 | \$5,393.36           |
|                               |           |                                       |       |            |                 |                          |                      |
| 0638                          | 171-0030  | TEMPORARY SILT FENCE, TYPE C          | LF    | 22,143.000 | 14,690.250      |                          |                      |
|                               |           |                                       |       | 2.950      | 123.750         |                          |                      |
|                               |           |                                       |       |            | 14,814.000      | \$365.06                 | \$43,701.30          |
|                               |           |                                       |       |            |                 |                          |                      |
| 0913                          | 660-1205  | SEWER FORCE MAIN, 2 IN, -             | LF    | 1,552.000  | 170.000         |                          |                      |
|                               |           |                                       |       | 55.000     | 663.000         |                          |                      |
|                               |           |                                       |       |            | 833.000         | \$36,465.00              | \$45,815.00          |
|                               |           | C906 DR 11 HDPE FORCE MAIN (FM)       |       |            |                 |                          |                      |
|                               |           |                                       |       |            |                 |                          |                      |
| Category Amount:              |           |                                       |       |            |                 | \$54,324.82              | \$337,086.79         |
| Project Total Amount:         |           |                                       |       |            |                 | \$54,324.82              | \$3,409,665.91       |