

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0013

Pay Period: 02/01/2023

to 02/28/2023

**Contract Location:**

SR 5 BEGINNING AT WASH WILSON ROAD AND EXTENDING  
OLD FLOWERS ROAD.

**Time Allowed:** 759 **Days**  
**Elapsed Calender Days:** 470 **Days**  
**Percent Time:** 61.92

**District:** 6

**Area:** 02

**Contractor:**

C. W. MATTHEWS CONTRACTING CO., INC.  
P. O. DRAWER 970

**Date Let:** 04/16/2021  
**Date Awarded:** 10/13/2021  
**Date Contract Executed:** 11/11/2021  
**Date Notice to Proceed:** 11/16/2021  
**Date Work Began:** 12/14/2021  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 12/14/2023

MARIETTA GA 30061-0970

**Phone:** (770)422-7520

**Escrow Agent:**

**Surety Co:** FEDERAL INSURANCE COMPANY

**Current Contract Amount** \$22,214,098.82  
**Original Contract Amount** \$21,285,772.89  
**Funds Available** \$18,772,994.92  
**Percent Complete** 15.49%

**Counties:**

Fannin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017038	\$22,214,098.82	\$21,285,772.89	\$18,772,994.92	15.49%	\$15,846.39

Chief Engineer

## Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0013

Pay Period: 02/01/2023

to 02/28/2023

Project Number: 0017038 SR 5 WIDENING PHASE 1

Federal State Project Number: 0017038

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,441,103.90	\$3,425,257.51	\$15,846.39
<b>Total Earnings</b>	<b>\$3,441,103.90</b>	<b>\$3,425,257.51</b>	<b>\$15,846.39</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$3,441,103.90</b>	<b>\$3,425,257.51</b>	<b>\$15,846.39</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$3,441,103.90</b>	<b>\$3,425,257.51</b>	

<b>Total Payable:</b>	<b>\$15,846.39</b>
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0013

Pay Period: 02/01/2023

to 02/28/2023

Project Number 0017038

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0100 ROADWAY							
0016	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 300000.000	.390 .030 .420	\$9,000.00	\$126,000.00
0208	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	505.000 71.890	233.000 24.000 257.000	\$1,725.36	\$18,475.73
0258	668-2200	DROP INLET, GP 2	EA	1.000 4883.000	.500 .000 .500	\$0.00	\$2,441.50
0268	668-4300	STORM SEWER MANHOLE, TP 1	EA	12.000 2810.000	.500 .000 .500	\$0.00	\$1,405.00
0467	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	30.000 1172.000	10.090 .000 10.090	\$0.00	\$11,825.48
0543	163-0240	MULCH	TN	220.000 245.000	168.356 14.450 182.806	\$3,540.25	\$44,787.47
0588	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,072.000 0.650	1,271.000 340.000 1,611.000	\$221.00	\$1,047.15
0593	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	5,096.000 5.300	3,157.000 126.000 3,283.000	\$667.80	\$17,399.90

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2023

User: c0005764

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0013

Pay Period: 02/01/2023

to 02/28/2023

Project Number 0017038

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0100 ROADWAY							
1078	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINCEA		2.000 691.980	1.500 1.000 2.500	\$691.98	\$1,729.95
<b>Category Amount:</b>						\$15,846.39	\$225,112.18
<b>Project Total Amount:</b>						\$15,846.39	\$3,441,103.90