

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2024

User: c0005764

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

SR 5 BEGINNING AT WASH WILSON ROAD AND EXTENDING
OLD FLOWERS ROAD.

Time Allowed: 773 Days
Elapsed Calender Days: 773 Days
Percent Time: 100.00

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/16/2021
Date Awarded: 10/13/2021
Date Contract Executed: 11/11/2021
Date Notice to Proceed: 11/16/2021
Date Work Began: 12/14/2021
Date Time Stopped: 12/28/2023
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/28/2023

MARIETTA GA 30061-0970
Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,334,441.81
Original Contract Amount \$21,285,772.89
Funds Available \$14,055,493.43
Percent Complete 37.07%

Counties:

Fannin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017038	\$22,334,441.81	\$21,285,772.89	\$14,055,493.43	37.07%	\$36,065.32

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2024

User: c0005764

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0017038 SR 5 WIDENING PHASE 1

Federal State Project Number: 0017038

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,278,948.38	\$8,242,883.06	\$36,065.32
Total Earnings	\$8,278,948.38	\$8,242,883.06	\$36,065.32
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,278,948.38	\$8,242,883.06	\$36,065.32
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,278,948.38	\$8,242,883.06	

Total Payable: **\$36,065.32**

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2024

User: c0005764

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.612		
				908572.140	.007		
					.619	\$6,360.00	\$562,406.15
		0017038					
0016	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.900		
				300000.000	.030		
					.930	\$9,000.00	\$279,000.00
0243	668-2100	DROP INLET, GP 1	EA	40.000	.500		
				2907.000	.000		
					.500	\$0.00	\$1,453.50
0258	668-2200	DROP INLET, GP 2	EA	1.000	.750		
				4883.000	.000		
					.750	\$0.00	\$3,662.25
0268	668-4300	STORM SEWER MANHOLE, TP 1	EA	12.000	1.500		
				2810.000	.000		
					1.500	\$0.00	\$4,215.00
0467	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	30.000	27.370		
				1172.000	.000		
					27.370	\$0.00	\$32,077.64
0543	163-0240	MULCH	TN	220.000	321.623		
				245.000	.590		
					322.213	\$144.55	\$78,942.19
0553	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	10.000	3.750		
				450.000	2.250		
					6.000	\$1,012.50	\$2,700.00
0558	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	88.000	11.500		
		/SAND BAGS		565.370	.750		
					12.250	\$424.03	\$6,925.78

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2024

User: c0005764

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			This Period		
Category Number: 0100 ROADWAY							
0563	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		4,920.000	5,109.500		
				14.500	132.000		
					5,241.500	\$1,914.00	\$76,001.75
0578	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP EA		74.000	3.750		
				185.000	.750		
					4.500	\$138.75	\$832.50
0588	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		11,072.000	8,239.000		
				0.650	478.000		
					8,717.000	\$310.70	\$5,666.05
0593	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		5,096.000	11,467.000		
				5.300	177.000		
					11,644.000	\$938.10	\$61,713.20
0603	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		10.000	21.000		
				250.000	2.000		
					23.000	\$500.00	\$5,750.00
0613	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		49.000	9.000		
				85.000	1.000		
					10.000	\$85.00	\$850.00
0618	165-0110	MAINTENANCE OF ROCK FILTER DAM EA		55.000	35.000		
				385.240	6.000		
					41.000	\$2,311.44	\$15,794.84
0638	171-0030	TEMPORARY SILT FENCE, TYPE C LF		22,143.000	16,695.750		
				2.950	564.750		
					17,260.500	\$1,666.01	\$50,918.48
1113	500-3200	CLASS B CONCRETE CY		6.000	5.350		
				1101.000	.000		
					5.350	\$.00	\$5,890.35

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2024

User: c0005764

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1268	205-0001	UNCLASS EXCAV	CY	162,800.000	57,101.445		
				5.650	1,992.963		
					59,094.408	\$11,260.24	\$333,883.41
Category Amount:						\$36,065.32	\$1,528,683.09
Project Total Amount:						\$36,065.32	\$8,278,948.38