

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: c0005764

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0032

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

SR 5 BEGINNING AT WASH WILSON ROAD AND EXTENDING
OLD FLOWERS ROAD.

Time Allowed: 773 Days
Elapsed Calender Days: 773 Days
Percent Time: 100.00

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/16/2021
Date Awarded: 10/13/2021
Date Contract Executed: 11/11/2021
Date Notice to Proceed: 11/16/2021
Date Work Began: 12/14/2021
Date Time Stopped: 12/28/2023
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/28/2023

MARIETTA GA 30061-0970
Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,334,441.81
Original Contract Amount \$21,285,772.89
Funds Available \$13,955,008.03
Percent Complete 37.52%

Counties:

Fannin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017038	\$22,334,441.81	\$21,285,772.89	\$13,955,008.03	37.52%	\$100,485.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: c0005764

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0032

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0017038 SR 5 WIDENING PHASE 1

Federal State Project Number: 0017038

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,379,433.78	\$8,278,948.38	\$100,485.40
Total Earnings	\$8,379,433.78	\$8,278,948.38	\$100,485.40
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,379,433.78	\$8,278,948.38	\$100,485.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,379,433.78	\$8,278,948.38	
		Total Payable:	\$100,485.40

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: c0005764

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0032

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.619		
				908572.140	.002		
					.621	\$1,817.14	\$564,223.30
		0017038					
0016	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.930		
				300000.000	.030		
					.960	\$9,000.00	\$288,000.00
0047	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	18,223.000	.000		
				14.030	644.444		
					644.444	\$9,041.55	\$9,041.55
0048	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	95,222.000	.000		
				20.640	950.556		
					950.556	\$19,619.48	\$19,619.48
0243	668-2100	DROP INLET, GP 1	EA	40.000	.500		
				2907.000	.000		
					.500	\$0.00	\$1,453.50
0258	668-2200	DROP INLET, GP 2	EA	1.000	.750		
				4883.000	.000		
					.750	\$0.00	\$3,662.25
0268	668-4300	STORM SEWER MANHOLE, TP 1	EA	12.000	1.500		
				2810.000	.000		
					1.500	\$0.00	\$4,215.00
0413	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	570.000	232.000		
				53.630	64.000		
					296.000	\$3,432.32	\$15,874.48
0467	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	30.000	27.370		
				1172.000	.000		
					27.370	\$0.00	\$32,077.64

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: c0005764

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0032

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0483	700-6910	PERMANENT GRASSING	AC	19.000	5.832		
				1100.000	.808		
					6.640	\$888.80	\$7,304.00
0488	700-7000	AGRICULTURAL LIME	TN	105.000	6.900		
				350.000	2.020		
					8.920	\$707.00	\$3,122.00
0493	700-8000	FERTILIZER MIXED GRADE	TN	21.000	2.670		
				650.000	.482		
					3.152	\$313.30	\$2,048.80
0518	711-0100	TURF REINFORCING MATTING, TP 1	SY	7,290.000	1,029.140		
				5.500	97.778		
					1,126.918	\$537.78	\$6,198.05
0533	716-2000	EROSION CONTROL MATS, SLOPES	SY	19,070.000	26,312.748		
				0.950	3,904.556		
					30,217.304	\$3,709.33	\$28,706.44
0563	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		4,920.000	5,241.500		
				14.500	172.500		
					5,414.000	\$2,501.25	\$78,503.00
0578	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TFEA		74.000	4.500		
				185.000	.750		
					5.250	\$138.75	\$971.25
0588	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		11,072.000	8,717.000		
				0.650	398.000		
					9,115.000	\$258.70	\$5,924.75
0593	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		5,096.000	11,644.000		
				5.300	636.000		
					12,280.000	\$3,370.80	\$65,084.00

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0032

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0100 ROADWAY							
0603	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	10.000	23.000		
				250.000	2.000		
					25.000	\$500.00	\$6,250.00
0618	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	55.000	41.000		
				385.240	3.000		
					44.000	\$1,155.72	\$16,950.56
1073	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX	EA	16.000	15.250		
				2871.740	1.000		
					16.250	\$2,871.74	\$46,665.78
1113	500-3200	CLASS B CONCRETE	CY	6.000	5.350		
				1101.000	.000		
					5.350	\$.00	\$5,890.35
1268	205-0001	UNCLASS EXCAV	CY	162,800.000	59,094.408		
				5.650	7,189.689		
					66,284.097	\$40,621.74	\$374,505.15
Category Amount:						\$100,485.40	\$1,586,291.33
Project Total Amount:						\$100,485.40	\$8,379,433.78