

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: c0005764

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

SR 5 BEGINNING AT WASH WILSON ROAD AND EXTENDING
OLD FLOWERS ROAD.

Time Allowed: 773 Days
Elapsed Calender Days: 773 Days
Percent Time: 100.00

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/16/2021
Date Awarded: 10/13/2021
Date Contract Executed: 11/11/2021
Date Notice to Proceed: 11/16/2021
Date Work Began: 12/14/2021
Date Time Stopped: 12/28/2023
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/28/2023

MARIETTA GA 30061-0970
Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,334,441.81
Original Contract Amount \$21,285,772.89
Funds Available \$13,825,302.30
Percent Complete 38.10%

Counties:

Fannin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017038	\$22,334,441.81	\$21,285,772.89	\$13,825,302.30	38.10%	\$129,705.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: c0005764

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0017038 SR 5 WIDENING PHASE 1

Federal State Project Number: 0017038

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,509,139.51	\$8,379,433.78	\$129,705.73
Total Earnings	\$8,509,139.51	\$8,379,433.78	\$129,705.73
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,509,139.51	\$8,379,433.78	\$129,705.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,509,139.51	\$8,379,433.78	
		Total Payable:	\$129,705.73

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: c0005764

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.621		
				908572.140	.004		
					.625	\$3,634.29	\$567,857.59
		0017038					
0016	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.960		
				300000.000	.040		
					1.000	\$12,000.00	\$300,000.00
0047	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	18,223.000	644.444		
				14.030	613.889		
					1,258.333	\$8,612.86	\$17,654.41
0048	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	95,222.000	950.556		
				20.640	3,722.500		
					4,673.056	\$76,832.40	\$96,451.88
0243	668-2100	DROP INLET, GP 1	EA	40.000	.500		
				2907.000	.000		
					.500	\$0.00	\$1,453.50
0258	668-2200	DROP INLET, GP 2	EA	1.000	.750		
				4883.000	.000		
					.750	\$0.00	\$3,662.25
0268	668-4300	STORM SEWER MANHOLE, TP 1	EA	12.000	1.500		
				2810.000	.000		
					1.500	\$0.00	\$4,215.00
0408	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	415.000	168.000		
				45.700	88.000		
					256.000	\$4,021.60	\$11,699.20
0413	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	570.000	296.000		
				53.630	64.000		
					360.000	\$3,432.32	\$19,306.80

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: c0005764

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0467	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	30.000	27.370		
				1172.000	.000		
					27.370	\$.00	\$32,077.64
0473	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	60.000	973.870		
				54.370	36.667		
					1,010.537	\$1,993.58	\$54,942.90
0483	700-6910	PERMANENT GRASSING	AC	19.000	6.640		
				1100.000	.907		
					7.547	\$997.70	\$8,301.70
0488	700-7000	AGRICULTURAL LIME	TN	105.000	8.920		
				350.000	.900		
					9.820	\$315.00	\$3,437.00
0493	700-8000	FERTILIZER MIXED GRADE	TN	21.000	3.152		
				650.000	1.582		
					4.734	\$1,028.30	\$3,077.10
0508	603-7000	PLASTIC FILTER FABRIC	SY	4,151.000	1,071.648		
				5.360	36.667		
					1,108.315	\$196.54	\$5,940.57
0518	711-0100	TURF REINFORCING MATTING, TP 1	SY	7,290.000	1,126.918		
				5.500	244.444		
					1,371.362	\$1,344.44	\$7,542.49
0538	163-0232	TEMPORARY GRASSING	AC	9.500	10.806		
				450.000	1.846		
					12.652	\$830.70	\$5,693.40
0543	163-0240	MULCH	TN	220.000	322.213		
				245.000	-6.160		
					316.053	\$-1,509.20	\$77,432.99

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: c0005764

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0033

Pay Period: 09/01/2024

to 09/30/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0558	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		88.000	12.250		
		/SAND BAGS		565.370	.750		
					13.000	\$424.03	\$7,349.81
0563	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		4,920.000	5,414.000		
				14.500	162.000		
					5,576.000	\$2,349.00	\$80,852.00
0588	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,072.000	9,115.000		
				0.650	344.000		
					9,459.000	\$223.60	\$6,148.35
0593	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		5,096.000	12,280.000		
				5.300	48.000		
					12,328.000	\$254.40	\$65,338.40
0613	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		49.000	10.000		
				85.000	1.000		
					11.000	\$85.00	\$935.00
0638	171-0030	TEMPORARY SILT FENCE, TYPE C LF		22,143.000	17,260.500		
				2.950	60.000		
					17,320.500	\$177.00	\$51,095.48
1113	500-3200	CLASS B CONCRETE CY		6.000	5.350		
				1101.000	.000		
					5.350	\$0.00	\$5,890.35
1268	205-0001	UNCLASS EXCAV CY		162,800.000	66,284.097		
				5.650	2,205.694		
					68,489.791	\$12,462.17	\$386,967.32
Category Amount:						\$129,705.73	\$1,825,323.13
Project Total Amount:						\$129,705.73	\$8,509,139.51