

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: c0005764

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Contract Location:

SR 5 BEGINNING AT WASH WILSON ROAD AND EXTENDING
OLD FLOWERS ROAD.

Time Allowed: 773 Days
Elapsed Calender Days: 773 Days
Percent Time: 100.00

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 04/16/2021
Date Awarded: 10/13/2021
Date Contract Executed: 11/11/2021
Date Notice to Proceed: 11/16/2021
Date Work Began: 12/14/2021
Date Time Stopped: 12/28/2023
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/28/2023

MARIETTA GA 30060-1086
Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,334,441.81
Original Contract Amount \$21,285,772.89
Funds Available \$13,697,345.06
Percent Complete 38.67%

Counties:

Fannin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017038	\$22,334,441.81	\$21,285,772.89	\$13,697,345.06	38.67%	\$127,957.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: c0005764

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number: 0017038 SR 5 WIDENING PHASE 1

Federal State Project Number: 0017038

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,637,096.75	\$8,509,139.51	\$127,957.24
Total Earnings	\$8,637,096.75	\$8,509,139.51	\$127,957.24
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,637,096.75	\$8,509,139.51	\$127,957.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,637,096.75	\$8,509,139.51	
Total Payable:			\$127,957.24

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: c0005764

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0100	ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.625		
				908572.140	.006		
					.631	\$5,451.43	\$573,309.02
		0017038					
0047	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	18,223.000	1,258.333		
				14.030	376.389		
					1,634.722	\$5,280.74	\$22,935.15
0048	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	95,222.000	4,673.056		
				20.640	5,059.456		
					9,732.512	\$104,427.17	\$200,879.05
0108	318-3000	AGGR SURF CRS	TN	1,218.000	609.520		
				36.920	56.560		
					666.080	\$2,088.20	\$24,591.67
0243	668-2100	DROP INLET, GP 1	EA	40.000	.500		
				2907.000	.000		
					.500	\$.00	\$1,453.50
0258	668-2200	DROP INLET, GP 2	EA	1.000	.750		
				4883.000	.000		
					.750	\$.00	\$3,662.25
0268	668-4300	STORM SEWER MANHOLE, TP 1	EA	12.000	1.500		
				2810.000	.000		
					1.500	\$.00	\$4,215.00
0467	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	30.000	27.370		
				1172.000	.000		
					27.370	\$.00	\$32,077.64
0483	700-6910	PERMANENT GRASSING	AC	19.000	7.547		
				1100.000	.000		
					7.547	\$.00	\$8,301.70

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: c0005764

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0543	163-0240	MULCH	TN	220.000	316.053		
				245.000	.575		
					316.628	\$140.88	\$77,573.86
0588	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,072.000	9,459.000		
				0.650	1,250.000		
					10,709.000	\$812.50	\$6,960.85
0593	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	5,096.000	12,328.000		
				5.300	1,104.000		
					13,432.000	\$5,851.20	\$71,189.60
0603	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA	EA	10.000	25.000		
				250.000	4.000		
					29.000	\$1,000.00	\$7,250.00
0613	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA	EA	49.000	11.000		
				85.000	1.000		
					12.000	\$85.00	\$1,020.00
0638	171-0030	TEMPORARY SILT FENCE, TYPE C LF	LF	22,143.000	17,320.500		
				2.950	68.250		
					17,388.750	\$201.34	\$51,296.81
1113	500-3200	CLASS B CONCRETE	CY	6.000	5.350		
				1101.000	.000		
					5.350	\$.00	\$5,890.35
1268	205-0001	UNCLASS EXCAV	CY	162,800.000	68,489.791		
				5.650	463.500		
					68,953.291	\$2,618.78	\$389,586.09
Category Amount:						\$127,957.24	\$1,482,192.54
Project Total Amount:						\$127,957.24	\$8,637,096.75