

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: c0005764

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

SR 5 BEGINNING AT WASH WILSON ROAD AND EXTENDING
OLD FLOWERS ROAD.

Time Allowed: 773 Days
Elapsed Calender Days: 773 Days
Percent Time: 100.00

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 04/16/2021
Date Awarded: 10/13/2021
Date Contract Executed: 11/11/2021
Date Notice to Proceed: 11/16/2021
Date Work Began: 12/14/2021
Date Time Stopped: 12/28/2023
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/28/2023

MARIETTA GA 30060-1086
Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,334,441.81
Original Contract Amount \$21,285,772.89
Funds Available \$13,621,808.39
Percent Complete 39.01%

Counties:

Fannin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017038	\$22,334,441.81	\$21,285,772.89	\$13,621,808.39	39.01%	\$6,872.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: c0005764

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 0017038 SR 5 WIDENING PHASE 1

Federal State Project Number: 0017038

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,712,633.42	\$8,705,761.37	\$6,872.05
Total Earnings	\$8,712,633.42	\$8,705,761.37	\$6,872.05
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,712,633.42	\$8,705,761.37	\$6,872.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,712,633.42	\$8,705,761.37	
		Total Payable:	\$6,872.05

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2025

User: c0005764

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			This Period		
Category Number: 0100		ROADWAY					
0243	668-2100	DROP INLET, GP 1	EA	40.000	.500		
				2907.000	.000		
					.500	\$.00	\$1,453.50
0258	668-2200	DROP INLET, GP 2	EA	1.000	.750		
				4883.000	.000		
					.750	\$.00	\$3,662.25
0268	668-4300	STORM SEWER MANHOLE, TP 1	EA	12.000	1.500		
				2810.000	.000		
					1.500	\$.00	\$4,215.00
0467	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	30.000	27.370		
				1172.000	.000		
					27.370	\$.00	\$32,077.64
0563	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		4,920.000	5,791.250		
				14.500	99.000		
					5,890.250	\$1,435.50	\$85,408.63
0588	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,072.000	10,905.000		
				0.650	40.000		
					10,945.000	\$26.00	\$7,114.25
0628	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	9.000		
				200.000	1.000		
					10.000	\$200.00	\$2,000.00
1113	500-3200	CLASS B CONCRETE	CY	6.000	5.350		
				1101.000	.000		
					5.350	\$.00	\$5,890.35

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2025

User: c0005764

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1268	205-0001	UNCLASS EXCAV	CY	162,800.000	71,291.735		
				5.650	922.222		
					72,213.957	\$5,210.55	\$408,008.86
Category Amount:						\$6,872.05	\$549,830.48
Project Total Amount:						\$6,872.05	\$8,712,633.42