

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: c0005764

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Contract Location:

SR 5 BEGINNING AT WASH WILSON ROAD AND EXTENDING
OLD FLOWERS ROAD.

Time Allowed: 773 Days
Elapsed Calender Days: 773 Days
Percent Time: 100.00

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 04/16/2021
Date Awarded: 10/13/2021
Date Contract Executed: 11/11/2021
Date Notice to Proceed: 11/16/2021
Date Work Began: 12/14/2021
Date Time Stopped: 12/28/2023
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/28/2023

MARIETTA GA 30060-1086
Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,334,441.81
Original Contract Amount \$21,285,772.89
Funds Available \$13,606,144.77
Percent Complete 39.08%

Counties:

Fannin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017038	\$22,334,441.81	\$21,285,772.89	\$13,606,144.77	39.08%	\$14,493.92

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: c0005764

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 0017038 SR 5 WIDENING PHASE 1

Federal State Project Number: 0017038

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,728,297.04	\$8,713,803.12	\$14,493.92
Total Earnings	\$8,728,297.04	\$8,713,803.12	\$14,493.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,728,297.04	\$8,713,803.12	\$14,493.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,728,297.04	\$8,713,803.12	
		Total Payable:	\$14,493.92

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: c0005764

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0243	668-2100	DROP INLET, GP 1	EA	40.000	.500		
				2907.000	.000		
					.500	\$.00	\$1,453.50
0258	668-2200	DROP INLET, GP 2	EA	1.000	.750		
				4883.000	.000		
					.750	\$.00	\$3,662.25
0268	668-4300	STORM SEWER MANHOLE, TP 1	EA	12.000	1.500		
				2810.000	.000		
					1.500	\$.00	\$4,215.00
0467	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	30.000	27.370		
				1172.000	.000		
					27.370	\$.00	\$32,077.64
0493	700-8000	FERTILIZER MIXED GRADE	TN	21.000	5.064		
				650.000	.020		
					5.084	\$13.00	\$3,304.60
0538	163-0232	TEMPORARY GRASSING	AC	9.500	13.885		
				450.000	.138		
					14.023	\$62.10	\$6,310.35
0543	163-0240	MULCH	TN	220.000	323.226		
				245.000	.463		
					323.689	\$113.44	\$79,303.81
0593	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	5,096.000	13,548.000		
				5.300	72.000		
					13,620.000	\$381.60	\$72,186.00
0603	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	10.000	30.000		
				250.000	6.000		
					36.000	\$1,500.00	\$9,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: c0005764

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0038

Pay Period: 02/01/2025

to 02/28/2025

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0628	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	11.000		
				200.000	1.000		
					12.000	\$200.00	\$2,400.00
0643	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.500		
				48895.100	.250		
					.750	\$12,223.78	\$36,671.33
		481+50 TO 484+75					
1113	500-3200	CLASS B CONCRETE	CY	6.000	5.350		
				1101.000	.000		
					5.350	\$.00	\$5,890.35
Category Amount:						\$14,493.92	\$256,474.83
Project Total Amount:						\$14,493.92	\$8,728,297.04