

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0005764

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 03/31/2025

Contract Location:

SR 5 BEGINNING AT WASH WILSON ROAD AND EXTENDING
OLD FLOWERS ROAD.

Time Allowed: 773 Days
Elapsed Calender Days: 773 Days
Percent Time: 100.00

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 04/16/2021
Date Awarded: 10/13/2021
Date Contract Executed: 11/11/2021
Date Notice to Proceed: 11/16/2021
Date Work Began: 12/14/2021
Date Time Stopped: 12/28/2023
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/28/2023

MARIETTA GA 30060-1086
Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,334,441.81
Original Contract Amount \$21,285,772.89
Funds Available \$13,599,943.34
Percent Complete 39.11%

Counties:

Fannin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017038	\$22,334,441.81	\$21,285,772.89	\$13,599,943.34	39.11%	\$6,201.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0005764

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 03/31/2025

Project Number: 0017038 SR 5 WIDENING PHASE 1

Federal State Project Number: 0017038

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,734,498.47	\$8,728,297.04	\$6,201.43
Total Earnings	\$8,734,498.47	\$8,728,297.04	\$6,201.43
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,734,498.47	\$8,728,297.04	\$6,201.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,734,498.47	\$8,728,297.04	

Total Payable: **\$6,201.43**

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: c0005764

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0243	668-2100	DROP INLET, GP 1	EA	40.000	.500		
				2907.000	.000		
					.500	\$.00	\$1,453.50
0258	668-2200	DROP INLET, GP 2	EA	1.000	.750		
				4883.000	.000		
					.750	\$.00	\$3,662.25
0268	668-4300	STORM SEWER MANHOLE, TP 1	EA	12.000	1.500		
				2810.000	.000		
					1.500	\$.00	\$4,215.00
0467	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	30.000	27.370		
				1172.000	.000		
					27.370	\$.00	\$32,077.64
0493	700-8000	FERTILIZER MIXED GRADE	TN	21.000	5.084		
				650.000	.000		
					5.084	\$.00	\$3,304.60
0543	163-0240	MULCH	TN	220.000	323.689		
				245.000	11.853		
					335.542	\$2,903.99	\$82,207.79
0588	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,072.000	11,491.000		
				0.650	392.000		
					11,883.000	\$254.80	\$7,723.95
0593	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	5,096.000	13,620.000		
				5.300	210.000		
					13,830.000	\$1,113.00	\$73,299.00
0603	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	10.000	36.000		
				250.000	5.000		
					41.000	\$1,250.00	\$10,250.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: c0005764

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0618	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	55.000	44.000		
				385.240	1.000		
					45.000	\$385.24	\$17,335.80
0628	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	12.000		
				200.000	1.000		
					13.000	\$200.00	\$2,600.00
0638	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	22,143.000	17,661.750		
				2.950	32.000		
					17,693.750	\$94.40	\$52,196.56
1113	500-3200	CLASS B CONCRETE	CY	6.000	5.350		
				1101.000	.000		
					5.350	\$.00	\$5,890.35
Category Amount:						\$6,201.43	\$296,216.44
Project Total Amount:						\$6,201.43	\$8,734,498.47