

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2022

User: 01037034

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B3CBA2101277-0

Estimate Number: 0007

Pay Period: 02/01/2022
to 02/28/2022

Contract Location:

I-20/SR 402 BEGIN AT SR 388 AND EXTEND TO THE SC STA
I-520/SR 415 BEGIN AT I-20/SR 402 AND EXTEND TO THE SC

Time Allowed: 395 Days

Elapsed Calendar Days: 273 Days

Percent Time: 69.11

District: 2

Area: 04

Contractor:

R. J. HAYNIE & ASSOCIATES, INC.
1551 FOREST PKWY.

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 05/28/2021

Date Notice to Proceed: 06/01/2021

Date Work Began: 08/10/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2022

LAKE CITY

GA 30260-3556

Phone: (404)361-0672

Escrow Agent:

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$2,187,599.50

Original Contract Amount \$2,187,599.50

Funds Available \$933,446.86

Percent Complete 33.85%

Counties:

Columbia

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016924	\$2,187,599.50	\$2,187,599.50	\$933,446.86	57.33%	\$348,561.02

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2022

User: 01037034

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B3CBA2101277-0

Estimate Number: 0007

Pay Period: 02/01/2022
to 02/28/2022

Project Number: 0016924 I-20/SR 402 - INSTALLATION OF ITS-CCTV'S SYSTE

Federal State Project Number: 0016924

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$740,400.36	\$469,962.86	\$270,437.50
Total Earnings	\$740,400.36	\$469,962.86	\$270,437.50
Stockpiled Materials	\$513,752.28	\$435,628.76	\$78,123.52
Gross Earnings	\$1,254,152.64	\$905,591.62	\$348,561.02
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,254,152.64	\$905,591.62	

Total Payable: **\$348,561.02**

Rpt-ID: RCPEsprj

Georgia

Date: 03/08/2022

User: 01037034

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B3CBA2101277-0

Estimate Number: 0007

Pay Period: 02/01/2022

to 02/28/2022

Project Number 0016924

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.476		
				110000.000	.188		
					.664	\$20,680.00	\$73,040.00
		0016924					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.450		
				50200.000	.050		
					.500	\$2,510.00	\$25,100.00
		0016924					
0080	639-4004	STRAIN POLE, TP IV	EA	25.000	3.000		
				11150.000	17.000		
					20.000	\$189,550.00	\$223,000.00
0110	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	280.000	.000		
				12.250	280.000		
					280.000	\$3,430.00	\$3,430.00
0115	682-6236	CONDUIT, NONMETL, TP 2 - POWER SERVICE, 2 LF		32,832.000	25,429.621		
				12.250	3,630.000		
					29,059.621	\$44,467.50	\$355,980.36
0120	682-9950	DIRECTIONAL BORE -	LF	280.000	.000		
				35.000	280.000		
					280.000	\$9,800.00	\$9,800.00
		3 IN					
0170	937-6000	MICROWAVE RADAR DETECTION ASSEMBLY	EA	34.000	.000		
				6675.000	.000		
					.000	\$0.00	\$0.00
Category Amount:						\$270,437.50	\$690,350.36
Project Total Amount:						\$270,437.50	\$740,400.36