

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01101859

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2101281-2

Estimate Number: 0016

Pay Period: 08/01/2024
to 11/04/2024

Contract Location:

US 278/SR 10 OVER SWEETWATER CREEK.

Time Allowed: 528 Days

Elapsed Calender Days: 552 Days

Percent Time: 104.55

District: 2

Area: 04

Contractor:

CLEARWATER CONSTRUCTION, INC.
1040 PERRY HIGHWAY

Date Let: 01/21/2022

Date Awarded: 02/04/2022

Date Contract Executed: 03/21/2022

Date Notice to Proceed: 04/21/2022

Date Work Began: 11/28/2022

Date Time Stopped: 10/24/2023

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/30/2023

MERCER PA 16137

Phone:

Escrow Agent:

Surety Co: QBE Insurance Corporation

Current Contract Amount \$3,572,316.37

Original Contract Amount \$3,394,542.01

Funds Available \$516,749.73

Percent Complete 88.61%

Counties:

McDuffie

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013925	\$3,572,316.37	\$3,394,542.01	\$516,749.73	85.53%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01101859

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2101281-2

Estimate Number: 0016

Pay Period: 08/01/2024
to 11/04/2024

Project Number: 0013925 US 278/SR 10 - CNST OF A BRIDGE

Federal State Project Number: 0013925

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,165,566.64	\$3,165,566.64	\$0.00
Total Earnings	\$3,165,566.64	\$3,165,566.64	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,165,566.64	\$3,165,566.64	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$125,312.00	\$125,312.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$235,312.00)	(\$235,312.00)	\$0.00
Total:	\$3,055,566.64	\$3,055,566.64	
Total Payable:			\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: 01101859

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2101281-2

Estimate Number: 0016

Pay Period: 08/01/2024
to 11/04/2024

Project Number 0013925

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount		
		Item Description 2		Unit Price	Qty This Period				
		Supplemental Description 1			Qty To Date				
		Supplemental Description 2							
Category Number: 0100 ROADWAY									
0010	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		639.000	353.770				
				105.000	.000				
				353.770	\$.00			\$37,145.85	
0015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		494.000	635.260				
				105.000	.000				
				635.260	\$.00			\$66,702.30	
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		355.000	321.160				
				105.000	.000				
				321.160	\$.00			\$33,721.80	
0025	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN BITUM MATL & H LIME		51.000	66.130				
				150.000	.000				
				66.130	\$.00			\$9,919.50	
0080	433-1000	REINF CONC APPROACH SLAB	SY	146.000	146.000				
				200.000	.000				
				146.000	\$.00			\$29,200.00	
0095	500-3002	CLASS AA CONCRETE	CY	148.000	148.000				
				2300.000	.000				
				148.000	\$.00			\$340,400.00	
0096	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN BITUM MATL & H LIME		.000	1.000				
				-16145.640	.000				
					1.000			\$.00	(\$16,145.64)
				PAY ITEM REDUCTION FOR ASPALT SMOOTHNESS FAILURE					
0120	441-0301	CONC SPILLWAY, TP 1	EA	1.000	1.000				
				3000.000	.000				
					1.000			\$.00	\$3,000.00
0125	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000				
				3500.000	.000				
					1.000			\$.00	\$3,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01101859

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2101281-2

Estimate Number: 0016

Pay Period: 08/01/2024
to 11/04/2024

Project Number 0013925

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0135	441-0050	CONC SLOPE DRAIN	SY	4.000	18.690		
				250.000	.000		
					18.690	\$.00	\$4,672.50
0175	210-0100	GRADING COMPLETE -	LS	1.000	.808		
				240000.000	-.808		
					.000	\$-193,920.00	\$0.00
		0013925					
Category Amount:						\$-193,920.00	\$512,116.31
Category Number: 0801 BRIDGE NO. 1 - OVER SWEETWATER CREEK							
0220	500-2100	CONCRETE BARRIER	LF	197.000	194.000		
				110.000	.000		
					194.000	\$.00	\$21,340.00
0235	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		79.000	79.400		
				2100.000	.000		
					79.400	\$.00	\$166,740.00
0240	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		506.000	505.840		
				450.000	.000		
					505.840	\$.00	\$227,628.00
		1					
Category Amount:						\$0.00	\$415,708.00
Category Number: 0100 ROADWAY							
0540	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	150.790	150.790		
				200.000	.000		
					150.790	\$.00	\$30,158.00
9100	210-0100	GRADING COMPLETE -	LS	.000	.000		
				193920.000	1.000		
					1.000	\$193,920.00	\$193,920.00
		Price Reduction Item					
Category Amount:						\$193,920.00	\$224,078.00
Project Total Amount:						\$0.00	\$3,165,566.64