

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2024

User: 01161557

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0030

Pay Period: 09/01/2024
to 10/15/2024

Contract Location:

EFFINGHAM PKWY BEGINNING AT SR 30 AND EXTENDING
RD.; ALSO INCLUDES CONSTRUCTION OF A TOTAL OF 6 BR

Time Allowed: 1422 Days

Elapsed Calender Days: 1092 Days

Percent Time: 76.79

District: 5

Area: 04

Contractor:

BALFOUR BEATTY INFRASTRUCTURE, INC.
3314 JAECKLE DRIVE

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 09/30/2021

Date Notice to Proceed: 10/20/2021

Date Work Began: 11/29/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/10/2025

WILMINGTON NC 28403

Phone: (904)378-7175

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$57,741,402.94

Original Contract Amount \$56,725,678.32

Funds Available \$22,220,819.59

Percent Complete 56.82%

Counties:

Chatham Effingham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006700	\$57,741,402.94	\$56,725,678.32	\$22,220,819.59	61.52%	\$1,185,532.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2024

User: 01161557

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0030

Pay Period: 09/01/2024
to 10/15/2024

Project Number: 0006700 SR 30 - WIDEN & RECONSTRUCT CNST 6 BRIDGE

Federal State Project Number: 0006700

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$32,808,093.16	\$31,472,439.20	\$1,335,653.96
Total Earnings	\$32,808,093.16	\$31,472,439.20	\$1,335,653.96
Stockpiled Materials	\$2,712,490.19	\$2,862,611.91	(\$150,121.72)
Gross Earnings	\$35,520,583.35	\$34,335,051.11	\$1,185,532.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$35,520,583.35	\$34,335,051.11	

Total Payable: **\$1,185,532.24**

Date: 10/21/2024

Page 3 of 7

to 10/15/2024

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
	Category Number:	0100 ROADWAY						
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.816			
				700000.000	.029			
					.845	\$20,300.00		\$591,500.00
		0006700						
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		11,500.000	1,140.000			
				5.000	707.500			
					1,847.500	\$3,537.50		\$9,237.50
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,702.000	13,453.000			
				1.680	1,299.000			
					14,752.000	\$2,182.32		\$24,783.36
0115	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	27.000			
				100.000	1.000			
					28.000	\$100.00		\$2,800.00
0200	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		1,700.000	283.330			
				300.000	.000			
					283.330	\$.00		\$84,999.00
0260	500-3002	CLASS AA CONCRETE	CY	450.000	454.530			
				538.960	.000			
					454.530	\$.00		\$244,973.49
Category Amount:						\$26,119.82		\$958,293.35
	Category Number:	0801 BRIDGES						
0265	500-3101	CLASS A CONCRETE	CY	227.000	73.200			
				1500.000	.000			
					73.200	\$.00		\$109,800.00
Category Amount:						\$0.00		\$109,800.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2024

User: 01161557

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0030

Pay Period: 09/01/2024
to 10/15/2024

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0275	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	57.000 1750.000	62.010 .000 62.010	\$0.00	\$108,517.50
Category Amount:						\$0.00	\$108,517.50
Category Number: 0801 BRIDGES							
0285	520-2218	PILING, PSC, 18 IN SQ	LF	6,820.000 57.000	2,591.567 1,417.389 4,008.956	\$80,791.17	\$228,510.49
0286	520-2218	PILING, PSC, 18 IN SQ	LF	.000 42.750	161.933 107.611 269.544	\$4,600.37	\$11,523.01
		Pile Cutoff, PSC, 18 IN SQ- Bridge 1					
Category Amount:						\$85,391.54	\$240,033.50
Category Number: 0802 BRIDGES							
0675	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 2000000.000	.990 .000 .990	\$0.00	\$1,980,000.00
		2					
Category Amount:						\$0.00	\$1,980,000.00
Category Number: 0803 BRIDGES							
0680	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 3700000.000	.990 .000 .990	\$0.00	\$3,663,000.00
		3					
Category Amount:						\$0.00	\$3,663,000.00
Category Number: 0804 BRIDGES							
0685	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1400000.000	.136 .343 .479	\$480,200.00	\$670,600.00
		4					
Category Amount:						\$480,200.00	\$670,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2024

User: 01161557

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0030

Pay Period: 09/01/2024
to 10/15/2024

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0705	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	6,387.000	6,386.950		
				250.000	.000		
					6,386.950	\$0.00	\$1,596,737.50
	2						
Category Amount:						\$0.00	\$1,596,737.50
Category Number: 0803 BRIDGES							
0710	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	12,288.000	12,286.360		
				250.000	.000		
					12,286.360	\$0.00	\$3,071,590.00
	3						
Category Amount:						\$0.00	\$3,071,590.00
Category Number: 0804 BRIDGES							
0715	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	4,430.000	3,441.680		
				250.000	983.340		
					4,425.020	\$245,835.00	\$1,106,255.00
	4						
Category Amount:						\$245,835.00	\$1,106,255.00
Category Number: 0805 BRIDGES							
0720	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	5,158.000	.000		
				250.000	983.340		
					983.340	\$245,835.00	\$245,835.00
	5						
0805	511-1000	BAR REINF STEEL	LB	27,556.000	.000		
				1.220	16,452.000		
					16,452.000	\$20,071.44	\$20,071.44
Category Amount:						\$265,906.44	\$265,906.44
Category Number: 0802 BRIDGES							
0820	500-2100	CONCRETE BARRIER	LF	2,588.000	2,582.000		
				60.000	.000		
					2,582.000	\$0.00	\$154,920.00

Estimate Summary By Project

Pay Period: 09/01/2024
to 10/15/2024

Project Number 0006700

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0802 BRIDGES						
0845	500-3101	CLASS A CONCRETE	CY	325.000	324.400			
				1500.000	.000			
					324.400		\$.00	\$486,600.00
Category Amount:							\$0.00	\$641,520.00
Category Number:		0803 BRIDGES						
0850	500-3101	CLASS A CONCRETE	CY	601.000	600.000			
				1500.000	.000			
					600.000		\$.00	\$900,000.00
Category Amount:							\$0.00	\$900,000.00
Category Number:		0804 BRIDGES						
0855	500-3101	CLASS A CONCRETE	CY	230.000	230.900			
				1500.000	.000			
					230.900		\$.00	\$346,350.00
Category Amount:							\$0.00	\$346,350.00
Category Number:		0805 BRIDGES						
0860	500-3101	CLASS A CONCRETE	CY	269.000	.000			
				1500.000	148.600			
					148.600		\$222,900.00	\$222,900.00
Category Amount:							\$222,900.00	\$222,900.00
Category Number:		0802 BRIDGES						
0870	520-2218	PILING, PSC, 18 IN SQ	LF	7,915.000	5,708.130			
				57.000	.000			
					5,708.130		\$.00	\$325,363.41
0871	520-2218	PILING, PSC, 18 IN SQ	LF	.000	692.370			
				42.750	.000			
					692.370		\$.00	\$29,598.82
		Pile Cutoff, PSC, 18 IN SQ- Bridge 2						
Category Amount:							\$0.00	\$354,962.23

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2024

User: 01161557

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0030

Pay Period: 09/01/2024
to 10/15/2024

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
0875	520-2218	PILING, PSC, 18 IN SQ	LF	15,800.000 57.000	16,358.280 .000 16,358.280	\$0.00	\$932,421.96
0877	520-2218	PILING, PSC, 18 IN SQ	LF	.000 42.750	430.720 .000 430.720	\$0.00	\$18,413.28
		Pile Cutoff, PSC, 18 IN SQ- Bridge 3 (Resived)					
Category Amount:						\$0.00	\$950,835.24
Category Number: 0804 BRIDGES							
0880	520-2218	PILING, PSC, 18 IN SQ	LF	6,070.000 57.000	5,487.510 .000 5,487.510	\$0.00	\$312,788.07
Category Amount:						\$0.00	\$312,788.07
Category Number: 0805 BRIDGES							
0885	520-2218	PILING, PSC, 18 IN SQ	LF	5,310.000 57.000	1,546.020 .000 1,546.020	\$0.00	\$88,123.14
Category Amount:						\$0.00	\$88,123.14
Category Number: 0804 BRIDGES							
880	520-2218	PILING, PSC, 18 IN SQ	LF	.000 42.750	1,067.569 217.571 1,285.140	\$9,301.16	\$54,939.74
		Pile Cutoff, PSC, 18 IN SQ-Bridge 4					
Category Amount:						\$9,301.16	\$54,939.74
Project Total Amount:						\$1,335,653.96	\$32,808,093.16