

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01161557

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0031

Pay Period: 10/16/2024
to 10/31/2024

Contract Location:

EFFINGHAM PKWY BEGINNING AT SR 30 AND EXTENDING
RD.; ALSO INCLUDES CONSTRUCTION OF A TOTAL OF 6 BR

Time Allowed: 1422 Days

Elapsed Calender Days: 1108 Days

Percent Time: 77.92

District: 5

Area: 04

Contractor:

BALFOUR BEATTY INFRASTRUCTURE, INC.
3314 JAECKLE DRIVE

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 09/30/2021

Date Notice to Proceed: 10/20/2021

Date Work Began: 11/29/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/10/2025

WILMINGTON NC 28403

Phone: (904)378-7175

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$57,741,402.94

Original Contract Amount \$56,725,678.32

Funds Available \$20,333,218.98

Percent Complete 60.25%

Counties:

Chatham Effingham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006700	\$57,741,402.94	\$56,725,678.32	\$20,333,218.98	64.79%	\$1,887,600.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01161557

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0031

Pay Period: 10/16/2024
to 10/31/2024

Project Number: 0006700 SR 30 - WIDEN & RECONSTRUCT CNST 6 BRIDGE

Federal State Project Number: 0006700

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$34,790,932.07	\$32,808,093.16	\$1,982,838.91
Total Earnings	\$34,790,932.07	\$32,808,093.16	\$1,982,838.91
Stockpiled Materials	\$2,617,251.89	\$2,712,490.19	(\$95,238.30)
Gross Earnings	\$37,408,183.96	\$35,520,583.35	\$1,887,600.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$37,408,183.96	\$35,520,583.35	

Total Payable: **\$1,887,600.61**

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: 01161557

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0031

Pay Period: 10/16/2024
to 10/31/2024

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.845		
				700000.000	.020		
					.865	\$14,000.00	\$605,500.00
		0006700					
0020	163-0240	MULCH	TN	774.000	351.860		
				10.000	40.755		
					392.615	\$407.55	\$3,926.15
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,702.000	14,752.000		
				1.680	640.000		
					15,392.000	\$1,075.20	\$25,858.56
0090	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	14.000	8.000		
				1130.000	5.000		
					13.000	\$5,650.00	\$14,690.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	28.000		
				100.000	1.000		
					29.000	\$100.00	\$2,900.00
0120	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	85,401.000	76,598.250		
				3.550	57.000		
					76,655.250	\$202.35	\$272,126.14
0130	207-0203	FOUND BKFILL MATL, TP II	CY	587.000	520.940		
				80.000	40.240		
					561.180	\$3,219.20	\$44,894.40
0200	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		1,700.000	283.330		
				300.000	.000		
					283.330	\$.00	\$84,999.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01161557

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0031

Pay Period: 10/16/2024
to 10/31/2024

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0260	500-3002	CLASS AA CONCRETE	CY	450.000	454.530		
				538.960	.000		
					454.530	\$0.00	\$244,973.49
Category Amount:						\$24,654.30	\$1,299,867.74
Category Number: 0801 BRIDGES							
0265	500-3101	CLASS A CONCRETE	CY	227.000	73.200		
				1500.000	.000		
					73.200	\$0.00	\$109,800.00
Category Amount:						\$0.00	\$109,800.00
Category Number: 0100 ROADWAY							
0275	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	57.000	62.010		
				1750.000	.000		
					62.010	\$0.00	\$108,517.50
Category Amount:						\$0.00	\$108,517.50
Category Number: 0801 BRIDGES							
0285	520-2218	PILING, PSC, 18 IN SQ	LF	6,820.000	4,008.960		
				57.000	.000		
					4,008.960	\$0.00	\$228,510.72
0286	520-2218	PILING, PSC, 18 IN SQ	LF	.000	269.540		
				42.750	.000		
					269.540	\$0.00	\$11,522.84
		Pile Cutoff, PSC, 18 IN SQ- Bridge 1					
Category Amount:						\$0.00	\$240,033.56
Category Number: 0100 ROADWAY							
0305	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	279.000	274.750		
				92.000	153.080		
					427.830	\$14,083.36	\$39,360.36

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01161557

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0031

Pay Period: 10/16/2024
to 10/31/2024

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0655	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	4.000 2000.000	6.000 4.000 10.000	\$8,000.00	\$20,000.00
Category Amount:						\$22,083.36	\$59,360.36
Category Number: 0802 BRIDGES							
0675	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 2000000.000	.990 .000 .990	\$0.00	\$1,980,000.00
Category Amount:						\$0.00	\$1,980,000.00
Category Number: 0803 BRIDGES							
0680	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 3700000.000	.990 .000 .990	\$0.00	\$3,663,000.00
Category Amount:						\$0.00	\$3,663,000.00
Category Number: 0804 BRIDGES							
0685	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1400000.000	.479 .480 .959	\$672,000.00	\$1,342,600.00
Category Amount:						\$672,000.00	\$1,342,600.00
Category Number: 0805 BRIDGES							
0690	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1600000.000	.000 .075 .075	\$120,000.00	\$120,000.00
Category Amount:						\$120,000.00	\$120,000.00
Category Number: 0802 BRIDGES							
0705	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	6,387.000 250.000	6,386.950 .000 6,386.950	\$0.00	\$1,596,737.50
Category Amount:						\$0.00	\$1,596,737.50

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01161557

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0031

Pay Period: 10/16/2024
to 10/31/2024

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
0710	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	12,288.000	12,286.360		
				250.000	.000		
					12,286.360	\$0.00	\$3,071,590.00
	3						
Category Amount:						\$0.00	\$3,071,590.00
Category Number: 0804 BRIDGES							
0715	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	4,430.000	4,425.020		
				250.000	.000		
					4,425.020	\$0.00	\$1,106,255.00
	4						
Category Amount:						\$0.00	\$1,106,255.00
Category Number: 0805 BRIDGES							
0720	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	5,158.000	983.340		
				250.000	1,229.175		
					2,212.515	\$307,293.75	\$553,128.75
	5						
Category Amount:						\$307,293.75	\$553,128.75
Category Number: 0804 BRIDGES							
0745	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				460000.000	.959		
					.959	\$441,140.00	\$441,140.00
	4						
Category Amount:						\$441,140.00	\$441,140.00
Category Number: 0805 BRIDGES							
0750	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				540000.000	.075		
					.075	\$40,500.00	\$40,500.00
	5						
0805	511-1000	BAR REINF STEEL	LB	27,556.000	16,452.000		
				1.220	4,866.000		
					21,318.000	\$5,936.52	\$26,007.96
Category Amount:						\$46,436.52	\$66,507.96

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01161557

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0031

Pay Period: 10/16/2024
to 10/31/2024

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0820	500-2100	CONCRETE BARRIER	LF	2,588.000 60.000	2,582.000 .000 2,582.000	\$0.00	\$154,920.00
Category Amount:						\$0.00	\$154,920.00
Category Number: 0803 BRIDGES							
0825	500-2100	CONCRETE BARRIER	LF	4,988.000 60.000	.000 4,988.000 4,988.000	\$299,280.00	\$299,280.00
Category Amount:						\$299,280.00	\$299,280.00
Category Number: 0802 BRIDGES							
0845	500-3101	CLASS A CONCRETE	CY	325.000 1500.000	324.400 .000 324.400	\$0.00	\$486,600.00
Category Amount:						\$0.00	\$486,600.00
Category Number: 0803 BRIDGES							
0850	500-3101	CLASS A CONCRETE	CY	601.000 1500.000	600.000 .000 600.000	\$0.00	\$900,000.00
Category Amount:						\$0.00	\$900,000.00
Category Number: 0804 BRIDGES							
0855	500-3101	CLASS A CONCRETE	CY	230.000 1500.000	230.900 .000 230.900	\$0.00	\$346,350.00
Category Amount:						\$0.00	\$346,350.00
Category Number: 0805 BRIDGES							
0860	500-3101	CLASS A CONCRETE	CY	269.000 1500.000	148.600 53.400 202.000	\$80,100.00	\$303,000.00
Category Amount:						\$80,100.00	\$303,000.00

Estimate Summary By Project

Pay Period: 10/16/2024
to 10/31/2024

Project Number 0006700

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
0870	520-2218	PILING, PSC, 18 IN SQ	LF	7,915.000	5,708.130		
				57.000	.000		
					5,708.130	\$.00	\$325,363.41
0871	520-2218	PILING, PSC, 18 IN SQ	LF	.000	692.370		
				42.750	.000		
					692.370	\$.00	\$29,598.82
		Pile Cutoff, PSC, 18 IN SQ- Bridge 2					
Category Amount:						\$0.00	\$354,962.23
Category Number:		0803 BRIDGES					
0875	520-2218	PILING, PSC, 18 IN SQ	LF	15,800.000	16,358.280		
				57.000	.000		
					16,358.280	\$.00	\$932,421.96
0877	520-2218	PILING, PSC, 18 IN SQ	LF	.000	430.720		
				42.750	.000		
					430.720	\$.00	\$18,413.28
		Pile Cutoff, PSC, 18 IN SQ- Bridge 3 (Resived)					
Category Amount:						\$0.00	\$950,835.24
Category Number:		0804 BRIDGES					
0880	520-2218	PILING, PSC, 18 IN SQ	LF	6,070.000	5,487.510		
				57.000	.000		
					5,487.510	\$.00	\$312,788.07
Category Amount:						\$0.00	\$312,788.07
Category Number:		0805 BRIDGES					
0885	520-2218	PILING, PSC, 18 IN SQ	LF	5,310.000	1,546.020		
				57.000	.000		
					1,546.020	\$.00	\$88,123.14
Category Amount:						\$0.00	\$88,123.14

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01161557

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0031

Pay Period: 10/16/2024
to 10/31/2024

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0950	603-7000	PLASTIC FILTER FABRIC	SY	795.000	722.652		
				2.150	73.333		
					795.985	\$157.67	\$1,711.37
0965	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	795.000	722.652		
				64.000	73.333		
					795.985	\$4,693.31	\$50,943.04
Category Amount:						\$4,850.98	\$52,654.41
Category Number:		0804 BRIDGES					
880	520-2218	PILING, PSC, 18 IN SQ	LF	.000	1,285.140		
				42.750	.000		
					1,285.140	\$0.00	\$54,939.74
		Pile Cutoff, PSC, 18 IN SQ-Bridge 4					
Category Amount:						\$0.00	\$54,939.74
Category Number:		0100 ROADWAY					
9998	002-0005	PENALTY -	*	.000	.000		
				-5000.000	7.000		
					7.000	\$-35,000.00	(\$35,000.00)
		Non-refundable Failure to Comply with Spec 161.3.05.E					
		Add Pay item to Assess Non-refundable					
Category Amount:						\$-35,000.00	\$-35,000.00
Project Total Amount:						\$1,982,838.91	\$34,790,932.07