

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01161557

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0033

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

EFFINGHAM PKWY BEGINNING AT SR 30 AND EXTENDING
RD.; ALSO INCLUDES CONSTRUCTION OF A TOTAL OF 6 BR

Time Allowed: 1422 Days

Elapsed Calender Days: 1169 Days

Percent Time: 82.21

District: 5

Area: 04

Contractor:

BALFOUR BEATTY INFRASTRUCTURE, INC.
3314 JAECKLE DRIVE

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 09/30/2021

Date Notice to Proceed: 10/20/2021

Date Work Began: 11/29/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/10/2025

WILMINGTON NC 28403

Phone: (904)378-7175

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$57,741,402.94

Original Contract Amount \$56,725,678.32

Funds Available \$17,283,766.12

Percent Complete 66.12%

Counties:

Chatham Effingham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006700	\$57,741,402.94	\$56,725,678.32	\$17,283,766.13	70.07%	\$1,077,077.07

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01161557

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0033

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 0006700 SR 30 - WIDEN & RECONSTRUCT CNST 6 BRIDGE

Federal State Project Number: 0006700

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$38,178,949.70	\$36,991,532.21	\$1,187,417.49
Total Earnings	\$38,178,949.70	\$36,991,532.21	\$1,187,417.49
Stockpiled Materials	\$2,278,687.11	\$2,389,027.53	(\$110,340.42)
Gross Earnings	\$40,457,636.81	\$39,380,559.74	\$1,077,077.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$40,457,636.81	\$39,380,559.74	

Total Payable: **\$1,077,077.07**

Estimate Summary By Project

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006700

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.898		
				700000.000	.034		
					.932	\$23,800.00	\$652,400.00
		0006700					
0020	163-0240	MULCH	TN	774.000	392.615		
				10.000	70.395		
					463.010	\$703.95	\$4,630.10
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,702.000	15,662.000		
				1.680	819.000		
					16,481.000	\$1,375.92	\$27,688.08
0115	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	30.000		
				100.000	.000		
					30.000	\$.00	\$3,000.00
0200	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		1,700.000	283.330		
				300.000	.000		
					283.330	\$.00	\$84,999.00
0260	500-3002	CLASS AA CONCRETE	CY	450.000	454.530		
				538.960	.000		
					454.530	\$.00	\$244,973.49
Category Amount:						\$25,879.87	\$1,017,690.67
Category Number:		0801 BRIDGES					
0265	500-3101	CLASS A CONCRETE	CY	227.000	73.200		
				1500.000	.000		
					73.200	\$.00	\$109,800.00
Category Amount:						\$0.00	\$109,800.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01161557

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0033

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0275	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	57.000	62.010		
				1750.000	.000		
					62.010	\$0.00	\$108,517.50
Category Amount:						\$0.00	\$108,517.50
Category Number:		0801 BRIDGES					
0285	520-2218	PILING, PSC, 18 IN SQ	LF	6,820.000	4,469.126		
				57.000	512.299		
					4,981.425	\$29,201.04	\$283,941.23
0286	520-2218	PILING, PSC, 18 IN SQ	LF	.000	309.373		
				42.750	27.701		
					337.074	\$1,184.22	\$14,409.91
		Pile Cutoff, PSC, 18 IN SQ- Bridge 1					
Category Amount:						\$30,385.26	\$298,351.14
Category Number:		0802 BRIDGES					
0675	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.990		
				2000000.000	.000		
					.990	\$0.00	\$1,980,000.00
	2						
Category Amount:						\$0.00	\$1,980,000.00
Category Number:		0803 BRIDGES					
0680	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.990		
				3700000.000	.000		
					.990	\$0.00	\$3,663,000.00
	3						
Category Amount:						\$0.00	\$3,663,000.00
Category Number:		0804 BRIDGES					
0685	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.960		
				1400000.000	.000		
					.960	\$0.00	\$1,344,000.00
	4						
Category Amount:						\$0.00	\$1,344,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01161557

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0033

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0805 BRIDGES							
0690	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.572		
				1600000.000	.241		
					.813	\$385,600.00	\$1,300,800.00
	5						
Category Amount:						\$385,600.00	\$1,300,800.00
Category Number: 0802 BRIDGES							
0705	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	6,387.000	6,386.950		
				250.000	.000		
					6,386.950	\$0.00	\$1,596,737.50
	2						
Category Amount:						\$0.00	\$1,596,737.50
Category Number: 0803 BRIDGES							
0710	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	12,288.000	12,286.360		
				250.000	.000		
					12,286.360	\$0.00	\$3,071,590.00
	3						
Category Amount:						\$0.00	\$3,071,590.00
Category Number: 0804 BRIDGES							
0715	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	4,430.000	4,425.020		
				250.000	.000		
					4,425.020	\$0.00	\$1,106,255.00
	4						
Category Amount:						\$0.00	\$1,106,255.00
Category Number: 0805 BRIDGES							
0720	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	5,158.000	5,158.060		
				250.000	.000		
					5,158.060	\$0.00	\$1,289,515.00
	5						
Category Amount:						\$0.00	\$1,289,515.00
Category Number: 0806 BRIDGES							
0725	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,682.000	.000		
				250.000	1,462.730		
					1,462.730	\$365,682.50	\$365,682.50
	6						
Category Amount:						\$365,682.50	\$365,682.50

Estimate Summary By Project

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006700

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period		
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	Amount This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0805 BRIDGES					
0750	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.268		
				540000.000	.285		
					.553	\$153,900.00	\$298,620.00
	5						
Category Amount:						\$153,900.00	\$298,620.00
Category Number:		0806 BRIDGES					
0755	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				310000.000	.184		
					.184	\$57,040.00	\$57,040.00
	6						
0810	511-1000	BAR REINF STEEL	LB	18,276.000	6,730.000		
				1.220	6,447.000		
					13,177.000	\$7,865.34	\$16,075.94
Category Amount:						\$64,905.34	\$73,115.94
Category Number:		0802 BRIDGES					
0820	500-2100	CONCRETE BARRIER	LF	2,588.000	2,582.000		
				60.000	.000		
					2,582.000	\$0.00	\$154,920.00
Category Amount:						\$0.00	\$154,920.00
Category Number:		0803 BRIDGES					
0825	500-2100	CONCRETE BARRIER	LF	4,988.000	4,988.000		
				60.000	.000		
					4,988.000	\$0.00	\$299,280.00
Category Amount:						\$0.00	\$299,280.00
Category Number:		0802 BRIDGES					
0845	500-3101	CLASS A CONCRETE	CY	325.000	324.400		
				1500.000	.000		
					324.400	\$0.00	\$486,600.00
Category Amount:						\$0.00	\$486,600.00

Estimate Summary By Project

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006700

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0803 BRIDGES						
0850	500-3101	CLASS A CONCRETE	CY	601.000	600.000			
				1500.000	.000			
					600.000		\$.00	\$900,000.00
Category Amount:							\$0.00	\$900,000.00
Category Number:		0804 BRIDGES						
0855	500-3101	CLASS A CONCRETE	CY	230.000	230.900			
				1500.000	.000			
					230.900		\$.00	\$346,350.00
Category Amount:							\$0.00	\$346,350.00
Category Number:		0805 BRIDGES						
0860	500-3101	CLASS A CONCRETE	CY	269.000	270.000			
				1500.000	.000			
					270.000		\$.00	\$405,000.00
Category Amount:							\$0.00	\$405,000.00
Category Number:		0806 BRIDGES						
0865	500-3101	CLASS A CONCRETE	CY	206.000	75.500			
				1500.000	73.600			
					149.100		\$110,400.00	\$223,650.00
Category Amount:							\$110,400.00	\$223,650.00
Category Number:		0802 BRIDGES						
0870	520-2218	PILING, PSC, 18 IN SQ	LF	7,915.000	5,708.130			
				57.000	.000			
					5,708.130		\$.00	\$325,363.41
0871	520-2218	PILING, PSC, 18 IN SQ	LF	.000	692.370			
				42.750	.000			
					692.370		\$.00	\$29,598.82
		Pile Cutoff, PSC, 18 IN SQ- Bridge 2						
Category Amount:							\$0.00	\$354,962.23

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01161557

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0033

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
0875	520-2218	PILING, PSC, 18 IN SQ	LF	15,800.000 57.000	16,358.280 .000 16,358.280	\$0.00	\$932,421.96
0877	520-2218	PILING, PSC, 18 IN SQ	LF	.000 42.750	430.720 .000 430.720	\$0.00	\$18,413.28
		Pile Cutoff, PSC, 18 IN SQ- Bridge 3 (Resived)					
Category Amount:						\$0.00	\$950,835.24
Category Number: 0804 BRIDGES							
0880	520-2218	PILING, PSC, 18 IN SQ	LF	6,070.000 57.000	5,487.510 .000 5,487.510	\$0.00	\$312,788.07
Category Amount:						\$0.00	\$312,788.07
Category Number: 0805 BRIDGES							
0885	520-2218	PILING, PSC, 18 IN SQ	LF	5,310.000 57.000	4,878.935 424.750 5,303.685	\$24,210.75	\$302,310.05
0886	520-2218	PILING, PSC, 18 IN SQ	LF	.000 42.750	496.070 .000 496.070	\$0.00	\$21,206.99
		Pile Cutoff, PSC, 18 IN SQ - Bridge 5					
Category Amount:						\$24,210.75	\$323,517.04
Category Number: 0806 BRIDGES							
0890	520-2218	PILING, PSC, 18 IN SQ	LF	3,130.000 57.000	1,220.336 423.914 1,644.250	\$24,163.10	\$93,722.25
0891	520-2218	PILING, PSC, 18 IN SQ	LF	.000 42.750	19.667 53.583 73.250	\$2,290.67	\$3,131.44
		Pile Cutoff, PSC, 18 IN SQ- Bridge 6					
Category Amount:						\$26,453.77	\$96,853.69

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01161557

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0033

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0804 BRIDGES							
880	520-2218	PILING, PSC, 18 IN SQ	LF	.000	1,106.150		
				42.750	.000		
					1,106.150	\$.00	\$47,287.91
		Pile Cutoff, PSC, 18 IN SQ-Bridge 4					
Category Amount:						\$0.00	\$47,287.91
Project Total Amount:						\$1,187,417.49	\$38,178,949.70