

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01161557

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Contract Location:

EFFINGHAM PKWY BEGINNING AT SR 30 AND EXTENDING
RD.; ALSO INCLUDES CONSTRUCTION OF A TOTAL OF 6 BR

Time Allowed: 1422 Days

Elapsed Calender Days: 1228 Days

Percent Time: 86.36

District: 5

Area: 04

Contractor:

BALFOUR BEATTY INFRASTRUCTURE, INC.
3314 JAECKLE DRIVE

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 09/30/2021

Date Notice to Proceed: 10/20/2021

Date Work Began: 11/29/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/10/2025

WILMINGTON NC 28403

Phone: (904)378-7175

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$57,741,402.94

Original Contract Amount \$56,725,678.32

Funds Available \$14,218,560.91

Percent Complete 71.71%

Counties:

Chatham

Effingham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006700	\$57,741,402.94	\$56,725,678.32	\$14,218,560.92	75.38%	\$1,601,228.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01161557

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 0006700 SR 30 - WIDEN & RECONSTRUCT CNST 6 BRIDGE

Federal State Project Number: 0006700

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$41,405,532.85	\$39,642,926.80	\$1,762,606.05
Total Earnings	\$41,405,532.85	\$39,642,926.80	\$1,762,606.05
Stockpiled Materials	\$2,117,309.17	\$2,278,687.11	(\$161,377.94)
Gross Earnings	\$43,522,842.02	\$41,921,613.91	\$1,601,228.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$43,522,842.02	\$41,921,613.91	

Total Payable: \$1,601,228.11

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: 01161557

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0035

Pay Period: 02/01/2025

to 02/28/2025

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.951		
				700000.000	.025		
					.976	\$17,500.00	\$683,200.00
		0006700					
0020	163-0240	MULCH	TN	774.000	463.010		
				10.000	34.995		
					498.005	\$349.95	\$4,980.05
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		11,500.000	1,847.500		
				5.000	450.000		
					2,297.500	\$2,250.00	\$11,487.50
0115	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	31.000		
				100.000	1.000		
					32.000	\$100.00	\$3,200.00
0150	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	95,541.000	16,955.556		
				29.000	2,177.778		
					19,133.334	\$63,155.56	\$554,866.69
0170	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		16,200.000	.000		
		TL & H LIME		76.250	3,101.890		
					3,101.890	\$236,519.11	\$236,519.11
0180	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,942.000	.000		
		L & H LIME		84.150	1,314.530		
					1,314.530	\$110,617.70	\$110,617.70
0190	413-0750	TACK COAT	GL	10,943.000	.000		
				2.450	545.000		
					545.000	\$1,335.25	\$1,335.25
0200	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		1,700.000	283.334		
				300.000	141.667		
					425.001	\$42,500.10	\$127,500.30

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01161557

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0260	500-3002	CLASS AA CONCRETE	CY	450.000	454.530		
				538.960	.000		
					454.530	\$.00	\$244,973.49
Category Amount:						\$474,327.67	\$1,978,680.09
Category Number: 0801 BRIDGES							
0265	500-3101	CLASS A CONCRETE	CY	227.000	110.100		
				1500.000	73.800		
					183.900	\$110,700.00	\$275,850.00
Category Amount:						\$110,700.00	\$275,850.00
Category Number: 0100 ROADWAY							
0275	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	57.000	62.010		
				1750.000	.000		
					62.010	\$.00	\$108,517.50
Category Amount:						\$0.00	\$108,517.50
Category Number: 0801 BRIDGES							
0280	511-1000	BAR REINF STEEL	LB	21,711.000	11,075.000		
				1.220	6,484.000		
					17,559.000	\$7,910.48	\$21,421.98
0285	520-2218	PILING, PSC, 18 IN SQ	LF	6,820.000	4,981.430		
				57.000	.000		
					4,981.430	\$.00	\$283,941.51
0286	520-2218	PILING, PSC, 18 IN SQ	LF	.000	337.070		
				42.750	.000		
					337.070	\$.00	\$14,409.74
		Pile Cutoff, PSC, 18 IN SQ- Bridge 1					
0670	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				1350000.000	.133		
					.133	\$179,550.00	\$179,550.00
Category Amount:						\$187,460.48	\$499,323.23

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: 01161557

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0675	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.990		
				2000000.000	.000		
					.990	\$0.00	\$1,980,000.00
	2						
Category Amount:						\$0.00	\$1,980,000.00
Category Number: 0803 BRIDGES							
0680	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.990		
				3700000.000	.000		
					.990	\$0.00	\$3,663,000.00
	3						
Category Amount:						\$0.00	\$3,663,000.00
Category Number: 0804 BRIDGES							
0685	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.960		
				1400000.000	.000		
					.960	\$0.00	\$1,344,000.00
	4						
Category Amount:						\$0.00	\$1,344,000.00
Category Number: 0805 BRIDGES							
0690	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.980		
				1600000.000	.000		
					.980	\$0.00	\$1,568,000.00
	5						
Category Amount:						\$0.00	\$1,568,000.00
Category Number: 0806 BRIDGES							
0695	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.262		
				900000.000	.347		
					.609	\$312,300.00	\$548,100.00
	6						
Category Amount:						\$312,300.00	\$548,100.00
Category Number: 0801 BRIDGES							
0700	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	4,420.000	.000		
				250.000	1,472.760		
					1,472.760	\$368,190.00	\$368,190.00
	1						
Category Amount:						\$368,190.00	\$368,190.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01161557

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0705	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	6,387.000 250.000	6,386.950 .000 6,386.950	\$0.00	\$1,596,737.50
	2						
Category Amount:						\$0.00	\$1,596,737.50
Category Number: 0803 BRIDGES							
0710	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	12,288.000 250.000	12,286.360 .000 12,286.360	\$0.00	\$3,071,590.00
	3						
Category Amount:						\$0.00	\$3,071,590.00
Category Number: 0804 BRIDGES							
0715	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	4,430.000 250.000	4,425.020 .000 4,425.020	\$0.00	\$1,106,255.00
	4						
Category Amount:						\$0.00	\$1,106,255.00
Category Number: 0805 BRIDGES							
0720	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	5,158.000 250.000	5,158.060 .000 5,158.060	\$0.00	\$1,289,515.00
	5						
Category Amount:						\$0.00	\$1,289,515.00
Category Number: 0806 BRIDGES							
0725	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,682.000 250.000	1,462.730 977.080 2,439.810	\$244,270.00	\$609,952.50
	6						
Category Amount:						\$244,270.00	\$609,952.50
Category Number: 0801 BRIDGES							
0730	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 440000.000	.000 .003 .003	\$1,320.00	\$1,320.00
	1						
Category Amount:						\$1,320.00	\$1,320.00

Estimate Summary By Project

Pay Period: 02/01/2025

to 02/28/2025

Project Number 0006700

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0806 BRIDGES					
0755	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.203		
				310000.000	.106		
					.309	\$32,860.00	\$95,790.00
		6					
0810	511-1000	BAR REINF STEEL	LB	18,276.000	16,081.000		
				1.220	2,195.000		
					18,276.000	\$2,677.90	\$22,296.72
Category Amount:						\$35,537.90	\$118,086.72
Category Number:		0802 BRIDGES					
0820	500-2100	CONCRETE BARRIER	LF	2,588.000	2,582.000		
				60.000	.000		
					2,582.000	\$0.00	\$154,920.00
Category Amount:						\$0.00	\$154,920.00
Category Number:		0803 BRIDGES					
0825	500-2100	CONCRETE BARRIER	LF	4,988.000	4,988.000		
				60.000	.000		
					4,988.000	\$0.00	\$299,280.00
Category Amount:						\$0.00	\$299,280.00
Category Number:		0802 BRIDGES					
0845	500-3101	CLASS A CONCRETE	CY	325.000	324.400		
				1500.000	.000		
					324.400	\$0.00	\$486,600.00
Category Amount:						\$0.00	\$486,600.00
Category Number:		0803 BRIDGES					
0850	500-3101	CLASS A CONCRETE	CY	601.000	600.000		
				1500.000	.000		
					600.000	\$0.00	\$900,000.00
Category Amount:						\$0.00	\$900,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01161557

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0804 BRIDGES							
0855	500-3101	CLASS A CONCRETE	CY	230.000 1500.000	230.900 .000 230.900	\$0.00	\$346,350.00
Category Amount:						\$0.00	\$346,350.00
Category Number: 0805 BRIDGES							
0860	500-3101	CLASS A CONCRETE	CY	269.000 1500.000	270.000 .000 270.000	\$0.00	\$405,000.00
Category Amount:						\$0.00	\$405,000.00
Category Number: 0806 BRIDGES							
0865	500-3101	CLASS A CONCRETE	CY	206.000 1500.000	186.900 19.000 205.900	\$28,500.00	\$308,850.00
Category Amount:						\$28,500.00	\$308,850.00
Category Number: 0802 BRIDGES							
0870	520-2218	PILING, PSC, 18 IN SQ	LF	7,915.000 57.000	5,708.130 .000 5,708.130	\$0.00	\$325,363.41
0871	520-2218	PILING, PSC, 18 IN SQ	LF	.000 42.750	692.370 .000 692.370	\$0.00	\$29,598.82
		Pile Cutoff, PSC, 18 IN SQ- Bridge 2					
Category Amount:						\$0.00	\$354,962.23
Category Number: 0803 BRIDGES							
0875	520-2218	PILING, PSC, 18 IN SQ	LF	15,800.000 57.000	16,358.280 .000 16,358.280	\$0.00	\$932,421.96

Estimate Summary By Project

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0006700

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0803 BRIDGES					
0877	520-2218	PILING, PSC, 18 IN SQ	LF	.000	430.720		
				42.750	.000		
					430.720	\$.00	\$18,413.28
		Pile Cutoff, PSC, 18 IN SQ- Bridge 3 (Resived)					
Category Amount:						\$0.00	\$950,835.24
Category Number:		0804 BRIDGES					
0880	520-2218	PILING, PSC, 18 IN SQ	LF	6,070.000	5,487.510		
				57.000	.000		
					5,487.510	\$.00	\$312,788.07
Category Amount:						\$0.00	\$312,788.07
Category Number:		0805 BRIDGES					
0885	520-2218	PILING, PSC, 18 IN SQ	LF	5,310.000	5,303.690		
				57.000	.000		
					5,303.690	\$.00	\$302,310.33
0886	520-2218	PILING, PSC, 18 IN SQ	LF	.000	496.070		
				42.750	.000		
					496.070	\$.00	\$21,206.99
		Pile Cutoff, PSC, 18 IN SQ - Bridge 5					
Category Amount:						\$0.00	\$323,517.32
Category Number:		0806 BRIDGES					
0890	520-2218	PILING, PSC, 18 IN SQ	LF	3,130.000	2,881.250		
				57.000	.000		
					2,881.250	\$.00	\$164,231.25
0891	520-2218	PILING, PSC, 18 IN SQ	LF	.000	189.840		
				42.750	.000		
					189.840	\$.00	\$8,115.66
		Pile Cutoff, PSC, 18 IN SQ- Bridge 6					
Category Amount:						\$0.00	\$172,346.91

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0804 BRIDGES							
880	520-2218	PILING, PSC, 18 IN SQ	LF	.000	1,106.150		
				42.750	.000		
					1,106.150	\$.00	\$47,287.91
		Pile Cutoff, PSC, 18 IN SQ-Bridge 4					
Category Amount:						\$0.00	\$47,287.91
Project Total Amount:						\$1,762,606.05	\$41,405,532.85