

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: 01161557

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

EFFINGHAM PKWY BEGINNING AT SR 30 AND EXTENDING
RD.; ALSO INCLUDES CONSTRUCTION OF A TOTAL OF 6 BR

Time Allowed: 1422 Days

Elapsed Calender Days: 1320 Days

Percent Time: 92.83

District: 5

Area: 04

Contractor:

BALFOUR BEATTY INFRASTRUCTURE, INC.
3314 JAECKLE DRIVE

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 09/30/2021

Date Notice to Proceed: 10/20/2021

Date Work Began: 11/29/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/10/2025

WILMINGTON NC 28403

Phone: (904)378-7175

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$57,741,402.94

Original Contract Amount \$56,725,678.32

Funds Available \$9,334,430.54

Percent Complete 80.50%

Counties:

Chatham Effingham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006700	\$57,741,402.94	\$56,725,678.32	\$9,334,430.55	83.83%	\$608,083.36

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: 01161557

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 0006700 SR 30 - WIDEN & RECONSTRUCT CNST 6 BRIDGE

Federal State Project Number: 0006700

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$46,483,804.49	\$45,860,799.16	\$623,005.33
Total Earnings	\$46,483,804.49	\$45,860,799.16	\$623,005.33
Stockpiled Materials	\$1,923,167.90	\$1,938,089.87	(\$14,921.97)
Gross Earnings	\$48,406,972.39	\$47,798,889.03	\$608,083.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$48,406,972.39	\$47,798,889.03	

Total Payable: **\$608,083.36**

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: 01161557

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0020	163-0240	MULCH	TN	774.000	536.275		
				10.000	100.265		
					636.540	\$1,002.65	\$6,365.40
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		11,500.000	2,297.500		
				5.000	670.000		
					2,967.500	\$3,350.00	\$14,837.50
0070	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,702.000	16,593.000		
				1.680	1,385.000		
					17,978.000	\$2,326.80	\$30,203.04
0115	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	34.000		
				100.000	1.000		
					35.000	\$100.00	\$3,500.00
0170	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		16,200.000	4,339.510		
				76.250	.000		
					4,339.510	\$.00	\$330,887.64
0180	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,942.000	2,849.220		
				84.150	.000		
					2,849.220	\$.00	\$239,761.86
0200	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		1,700.000	708.335		
				300.000	283.334		
					991.669	\$85,000.20	\$297,500.70
0260	500-3002	CLASS AA CONCRETE	CY	450.000	454.530		
				538.960	.000		
					454.530	\$.00	\$244,973.49

Category Amount:

\$91,779.65

\$1,168,029.63

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: 01161557

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0265	500-3101	CLASS A CONCRETE	CY	227.000	211.200		
				1500.000	15.500		
					226.700	\$23,250.00	\$340,050.00
Category Amount:						\$23,250.00	\$340,050.00
Category Number:		0100 ROADWAY					
0275	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	57.000	62.010		
				1750.000	.000		
					62.010	\$0.00	\$108,517.50
Category Amount:						\$0.00	\$108,517.50
Category Number:		0801 BRIDGES					
0280	511-1000	BAR REINF STEEL	LB	21,711.000	19,812.000		
				1.220	1,899.000		
					21,711.000	\$2,316.78	\$26,487.42
0285	520-2218	PILING, PSC, 18 IN SQ	LF	6,820.000	5,391.260		
				57.000	.000		
					5,391.260	\$0.00	\$307,301.82
0286	520-2218	PILING, PSC, 18 IN SQ	LF	.000	372.240		
				42.750	.000		
					372.240	\$0.00	\$15,913.26
		Pile Cutoff, PSC, 18 IN SQ- Bridge 1					
Category Amount:						\$2,316.78	\$349,702.50
Category Number:		0100 ROADWAY					
0600	700-8000	FERTILIZER MIXED GRADE	TN	155.000	27.940		
				450.000	1.367		
					29.307	\$615.15	\$13,188.15
Category Amount:						\$615.15	\$13,188.15

Date: 06/04/2025

Page 5 of 10

to 05/31/2025

Category Amount:	\$0.00	\$864,000.00
-------------------------	--------	--------------

Date: 06/04/2025

Page 6 of 10

to 05/31/2025

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0801 BRIDGES						
0700	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	4,420.000	4,177.495			
				250.000	243.335			
					4,420.830		\$60,833.75	\$1,105,207.50
	1							
Category Amount:							\$60,833.75	\$1,105,207.50
Category Number:		0802 BRIDGES						
0705	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	6,387.000	6,386.950			
				250.000	.000			
					6,386.950		\$.00	\$1,596,737.50
	2							
Category Amount:							\$0.00	\$1,596,737.50
Category Number:		0803 BRIDGES						
0710	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	12,288.000	12,286.360			
				250.000	.000			
					12,286.360		\$.00	\$3,071,590.00
	3							
Category Amount:							\$0.00	\$3,071,590.00
Category Number:		0804 BRIDGES						
0715	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	4,430.000	4,425.020			
				250.000	.000			
					4,425.020		\$.00	\$1,106,255.00
	4							
Category Amount:							\$0.00	\$1,106,255.00
Category Number:		0805 BRIDGES						
0720	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	5,158.000	5,158.060			
				250.000	.000			
					5,158.060		\$.00	\$1,289,515.00
	5							
Category Amount:							\$0.00	\$1,289,515.00
Category Number:		0806 BRIDGES						
0725	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,682.000	2,681.190			
				250.000	.000			
					2,681.190		\$.00	\$670,297.50
	6							
Category Amount:							\$0.00	\$670,297.50

Estimate Summary By Project

Pay Period: 05/01/2025

to 05/31/2025

Project Number 0006700

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0801 BRIDGES						
0730	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.029			
				440000.000	.813			
					.842		\$357,720.00	\$370,480.00
	1							
Category Amount:							\$357,720.00	\$370,480.00
Category Number:		0803 BRIDGES						
0740	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.985			
				1230000.000	.015			
					1.000		\$18,450.00	\$1,230,000.00
	3							
Category Amount:							\$18,450.00	\$1,230,000.00
Category Number:		0805 BRIDGES						
0750	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.984			
				540000.000	.016			
					1.000		\$8,640.00	\$540,000.00
	5							
Category Amount:							\$8,640.00	\$540,000.00
Category Number:		0802 BRIDGES						
0820	500-2100	CONCRETE BARRIER	LF	2,588.000	2,582.000			
				60.000	.000			
					2,582.000		\$0.00	\$154,920.00
Category Amount:							\$0.00	\$154,920.00
Category Number:		0803 BRIDGES						
0825	500-2100	CONCRETE BARRIER	LF	4,988.000	4,988.000			
				60.000	.000			
					4,988.000		\$0.00	\$299,280.00
Category Amount:							\$0.00	\$299,280.00
Category Number:		0804 BRIDGES						
0830	500-2100	CONCRETE BARRIER	LF	1,784.000	1,788.000			
				60.000	.000			
					1,788.000		\$0.00	\$107,280.00
Category Amount:							\$0.00	\$107,280.00

Date: 06/04/2025

Page 8 of 10

to 05/31/2025

Category Amount:	\$0.00	\$308,850.00
-------------------------	--------	--------------

Estimate Summary By Project

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006700

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
0870	520-2218	PILING, PSC, 18 IN SQ	LF	7,915.000	5,708.130		
				57.000	.000		
					5,708.130	\$.00	\$325,363.41
0871	520-2218	PILING, PSC, 18 IN SQ	LF	.000	692.370		
				42.750	.000		
					692.370	\$.00	\$29,598.82
		Pile Cutoff, PSC, 18 IN SQ- Bridge 2					
Category Amount:						\$0.00	\$354,962.23
Category Number:		0803 BRIDGES					
0875	520-2218	PILING, PSC, 18 IN SQ	LF	15,800.000	16,358.280		
				57.000	.000		
					16,358.280	\$.00	\$932,421.96
0877	520-2218	PILING, PSC, 18 IN SQ	LF	.000	430.720		
				42.750	.000		
					430.720	\$.00	\$18,413.28
		Pile Cutoff, PSC, 18 IN SQ- Bridge 3 (Resived)					
Category Amount:						\$0.00	\$950,835.24
Category Number:		0804 BRIDGES					
0880	520-2218	PILING, PSC, 18 IN SQ	LF	6,070.000	5,487.510		
				57.000	.000		
					5,487.510	\$.00	\$312,788.07
Category Amount:						\$0.00	\$312,788.07
Category Number:		0805 BRIDGES					
0885	520-2218	PILING, PSC, 18 IN SQ	LF	5,310.000	5,303.690		
				57.000	.000		
					5,303.690	\$.00	\$302,310.33
0886	520-2218	PILING, PSC, 18 IN SQ	LF	.000	496.070		
				42.750	.000		
					496.070	\$.00	\$21,206.99
		Pile Cutoff, PSC, 18 IN SQ - Bridge 5					
Category Amount:						\$0.00	\$323,517.32

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: 01161557

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0806 BRIDGES					
0890	520-2218	PILING, PSC, 18 IN SQ	LF	3,130.000	2,881.250		
				57.000	.000		
					2,881.250	\$.00	\$164,231.25
0891	520-2218	PILING, PSC, 18 IN SQ	LF	.000	189.840		
				42.750	.000		
					189.840	\$.00	\$8,115.66
		Pile Cutoff, PSC, 18 IN SQ- Bridge 6					
				Category Amount:		\$0.00	\$172,346.91
	Category Number:	0804 BRIDGES					
880	520-2218	PILING, PSC, 18 IN SQ	LF	.000	1,106.150		
				42.750	.000		
					1,106.150	\$.00	\$47,287.91
		Pile Cutoff, PSC, 18 IN SQ-Bridge 4					
				Category Amount:		\$0.00	\$47,287.91
				Project Total Amount:		\$623,005.33	\$46,483,804.49