

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01161557

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/31/2025

Contract Location:

EFFINGHAM PKWY BEGINNING AT SR 30 AND EXTENDING
RD.; ALSO INCLUDES CONSTRUCTION OF A TOTAL OF 6 BR

Time Allowed: 1746 Days

Elapsed Calender Days: 1412 Days

Percent Time: 80.87

District: 5

Area: 04

Contractor:

BALFOUR BEATTY INFRASTRUCTURE, INC.
3314 JAECKLE DRIVE

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 09/30/2021

Date Notice to Proceed: 10/20/2021

Date Work Began: 11/29/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2026

WILMINGTON NC 28403

Phone: (904)378-7175

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$74,417,103.20

Original Contract Amount \$56,725,678.32

Funds Available \$22,094,929.49

Percent Complete 69.29%

Counties:

Chatham

Effingham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006700	\$74,417,103.20	\$56,725,678.32	\$22,094,929.50	70.31%	\$623,975.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01161557

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/31/2025

Project Number: 0006700 SR 30 - WIDEN & RECONSTRUCT CNST 6 BRIDGE

Federal State Project Number: 0006700

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$51,562,558.64	\$50,938,583.25	\$623,975.39
Total Earnings	\$51,562,558.64	\$50,938,583.25	\$623,975.39
Stockpiled Materials	\$759,615.06	\$759,615.06	\$0.00
Gross Earnings	\$52,322,173.70	\$51,698,198.31	\$623,975.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$52,322,173.70	\$51,698,198.31	

Total Payable: \$623,975.39

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: 01161557

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0041

Pay Period: 08/01/2025

to 08/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0020	163-0240	MULCH	TN	774.000	636.540		
				10.000	72.055		
					708.595	\$720.55	\$7,085.95
0115	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	36.000		
				100.000	1.000		
					37.000	\$100.00	\$3,700.00
0130	207-0203	FOUND BKFILL MATL, TP II	CY	587.000	680.356		
				80.000	42.404		
					722.760	\$3,392.32	\$57,820.80
0170	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		16,200.000	4,339.510		
		TL & H LIME		76.250	.000		
					4,339.510	\$.00	\$330,887.64
0180	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,942.000	2,849.220		
		L & H LIME		84.150	.000		
					2,849.220	\$.00	\$239,761.86
0200	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		1,700.000	1,558.340		
				300.000	.000		
					1,558.340	\$.00	\$467,502.00
Category Amount:						\$4,212.87	\$1,106,758.25
Category Number: 0801		BRIDGES					
0255	500-2100	CONCRETE BARRIER	LF	1,788.000	363.000		
				60.000	1,425.000		
					1,788.000	\$85,500.00	\$107,280.00
Category Amount:						\$85,500.00	\$107,280.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01161557

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0260	500-3002	CLASS AA CONCRETE	CY	450.000	454.530		
				538.960	.000		
					454.530	\$0.00	\$244,973.49
Category Amount:						\$0.00	\$244,973.49
Category Number: 0801 BRIDGES							
0265	500-3101	CLASS A CONCRETE	CY	227.000	226.700		
				1500.000	.000		
					226.700	\$0.00	\$340,050.00
Category Amount:						\$0.00	\$340,050.00
Category Number: 0100 ROADWAY							
0275	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	57.000	62.010		
				1750.000	.000		
					62.010	\$0.00	\$108,517.50
Category Amount:						\$0.00	\$108,517.50
Category Number: 0801 BRIDGES							
0285	520-2218	PILING, PSC, 18 IN SQ	LF	6,820.000	5,391.260		
				57.000	.000		
					5,391.260	\$0.00	\$307,301.82
0286	520-2218	PILING, PSC, 18 IN SQ	LF	.000	372.240		
				42.750	.000		
					372.240	\$0.00	\$15,913.26
		Pile Cutoff, PSC, 18 IN SQ- Bridge 1					
Category Amount:						\$0.00	\$323,215.08
Category Number: 0100 ROADWAY							
0295	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,151.000	484.360		
				42.000	232.200		
					716.560	\$9,752.40	\$30,095.52

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01161557

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0590	700-6910	PERMANENT GRASSING	AC	129.000 1300.000	7.113 10.507 17.620	\$13,659.10	\$22,906.00
0600	700-8000	FERTILIZER MIXED GRADE	TN	155.000 450.000	29.307 6.475 35.782	\$2,913.75	\$16,101.90
Category Amount:						\$26,325.25	\$69,103.42
Category Number: 0801 BRIDGES							
0670	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1350000.000	.960 .000 .960	\$0.00	\$1,296,000.00
Category Amount:						\$0.00	\$1,296,000.00
Category Number: 0802 BRIDGES							
0675	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 2000000.000	.990 .000 .990	\$0.00	\$1,980,000.00
Category Amount:						\$0.00	\$1,980,000.00
Category Number: 0803 BRIDGES							
0680	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 3700000.000	.990 .000 .990	\$0.00	\$3,663,000.00
Category Amount:						\$0.00	\$3,663,000.00
Category Number: 0804 BRIDGES							
0685	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1400000.000	.960 .000 .960	\$0.00	\$1,344,000.00
Category Amount:						\$0.00	\$1,344,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: 01161557

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0805 BRIDGES							
0690	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.980		
				1600000.000	.000		
					.980	\$0.00	\$1,568,000.00
	5						
Category Amount:						\$0.00	\$1,568,000.00
Category Number: 0806 BRIDGES							
0695	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.960		
				900000.000	.000		
					.960	\$0.00	\$864,000.00
	6						
Category Amount:						\$0.00	\$864,000.00
Category Number: 0801 BRIDGES							
0700	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	4,420.000	4,420.830		
				250.000	.000		
					4,420.830	\$0.00	\$1,105,207.50
	1						
Category Amount:						\$0.00	\$1,105,207.50
Category Number: 0802 BRIDGES							
0705	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	6,387.000	6,386.950		
				250.000	.000		
					6,386.950	\$0.00	\$1,596,737.50
	2						
Category Amount:						\$0.00	\$1,596,737.50
Category Number: 0803 BRIDGES							
0710	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	12,288.000	12,286.360		
				250.000	.000		
					12,286.360	\$0.00	\$3,071,590.00
	3						
Category Amount:						\$0.00	\$3,071,590.00
Category Number: 0804 BRIDGES							
0715	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	4,430.000	4,425.020		
				250.000	.000		
					4,425.020	\$0.00	\$1,106,255.00
	4						
Category Amount:						\$0.00	\$1,106,255.00

Date: 09/05/2025

Page 7 of 11

Pay Period: 08/01/2025

Project Number 0006700

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0805 BRIDGES						
0720	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	5,158.000	5,158.060			
				250.000	.000			
					5,158.060		\$.00	\$1,289,515.00
	5							
Category Amount:							\$0.00	\$1,289,515.00
	Category Number:	0806 BRIDGES						
0725	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,682.000	2,681.190			
				250.000	.000			
					2,681.190		\$.00	\$670,297.50
	6							
Category Amount:							\$0.00	\$670,297.50
	Category Number:	0802 BRIDGES						
0820	500-2100	CONCRETE BARRIER	LF	2,588.000	2,582.000			
				60.000	.000			
					2,582.000		\$.00	\$154,920.00
Category Amount:							\$0.00	\$154,920.00
	Category Number:	0803 BRIDGES						
0825	500-2100	CONCRETE BARRIER	LF	4,988.000	4,988.000			
				60.000	.000			
					4,988.000		\$.00	\$299,280.00
Category Amount:							\$0.00	\$299,280.00
	Category Number:	0804 BRIDGES						
0830	500-2100	CONCRETE BARRIER	LF	1,784.000	1,788.000			
				60.000	.000			
					1,788.000		\$.00	\$107,280.00
Category Amount:							\$0.00	\$107,280.00
	Category Number:	0805 BRIDGES						
0835	500-2100	CONCRETE BARRIER	LF	2,088.000	2,088.000			
				60.000	.000			
					2,088.000		\$.00	\$125,280.00
Category Amount:							\$0.00	\$125,280.00

Date: 09/05/2025

Page 8 of 11

to 08/31/2025

Category Amount:	\$0.00	\$308,850.00
-------------------------	--------	--------------

Estimate Summary By Project

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006700

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
0870	520-2218	PILING, PSC, 18 IN SQ	LF	7,915.000	5,708.130		
				57.000	.000		
					5,708.130	\$.00	\$325,363.41
0871	520-2218	PILING, PSC, 18 IN SQ	LF	.000	692.370		
				42.750	.000		
					692.370	\$.00	\$29,598.82
		Pile Cutoff, PSC, 18 IN SQ- Bridge 2					
Category Amount:						\$0.00	\$354,962.23
Category Number:		0803 BRIDGES					
0875	520-2218	PILING, PSC, 18 IN SQ	LF	15,800.000	16,358.280		
				57.000	.000		
					16,358.280	\$.00	\$932,421.96
0877	520-2218	PILING, PSC, 18 IN SQ	LF	.000	430.720		
				42.750	.000		
					430.720	\$.00	\$18,413.28
		Pile Cutoff, PSC, 18 IN SQ- Bridge 3 (Resived)					
Category Amount:						\$0.00	\$950,835.24
Category Number:		0804 BRIDGES					
0880	520-2218	PILING, PSC, 18 IN SQ	LF	6,070.000	5,487.510		
				57.000	.000		
					5,487.510	\$.00	\$312,788.07
Category Amount:						\$0.00	\$312,788.07
Category Number:		0805 BRIDGES					
0885	520-2218	PILING, PSC, 18 IN SQ	LF	5,310.000	5,303.690		
				57.000	.000		
					5,303.690	\$.00	\$302,310.33
0886	520-2218	PILING, PSC, 18 IN SQ	LF	.000	496.070		
				42.750	.000		
					496.070	\$.00	\$21,206.99
		Pile Cutoff, PSC, 18 IN SQ - Bridge 5					
Category Amount:						\$0.00	\$323,517.32

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01161557

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0806 BRIDGES							
0890	520-2218	PILING, PSC, 18 IN SQ	LF	3,130.000 57.000	2,881.250 .000 2,881.250	\$0.00	\$164,231.25
0891	520-2218	PILING, PSC, 18 IN SQ	LF	.000 42.750	189.840 .000 189.840	\$0.00	\$8,115.66
		Pile Cutoff, PSC, 18 IN SQ- Bridge 6					
Category Amount:						\$0.00	\$172,346.91
Category Number: 0100 ROADWAY							
1001	150-1000	TRAFFIC CONTROL -	LS	.000 2643001.380	.540 .040 .580	\$105,720.06	\$1,532,940.80
		Goshen and Blue Jay Roundabouts					
1008	207-0203	FOUND BKFill MATL, TP II	CY	.000 111.630	27.477 46.061 73.538	\$5,141.79	\$8,209.05
		Goshen and Blue Jay Roundabouts					
1011	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000 47.710	153.750 87.200 240.950	\$4,160.31	\$11,495.72
		Goshen and Blue Jay Roundabouts					
1012	550-5240	STORM DRAIN PIPE, 24 IN, CLASS III	LF	.000 67.040	.000 155.250 155.250	\$10,407.96	\$10,407.96
		Goshen and Blue Jay Roundabouts					
1041	668-2100	DROP INLET, GP 1	EA	.000 3933.140	.500 2.500 3.000	\$9,832.85	\$11,799.42
		Goshen and Blue Jay Roundabouts					
1056	660-1245	SEWER FORCE MAIN, 16 IN, -	LF	.000 459.260	.000 230.000 230.000	\$105,629.80	\$105,629.80
		Goshen and Blue Jay Roundabouts					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01161557

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
1058	670-1120	WATER MAIN, 12 IN	LF	.000	.000		
				367.410	230.000		
					230.000	\$84,504.30	\$84,504.30
		Goshen and Blue Jay Roundabouts					
1059	670-1160	WATER MAIN, 16 IN	LF	.000	.000		
				403.480	340.000		
					340.000	\$137,183.20	\$137,183.20
		Goshen and Blue Jay Roundabouts					
1077	670-9275	STEEL CASING, 24 IN	LF	.000	.000		
				453.570	100.000		
					100.000	\$45,357.00	\$45,357.00
		Goshen and Blue Jay Roundabouts					
Category Amount:						\$507,937.27	\$1,947,527.25
	Category Number:	0804 BRIDGES					
880	520-2218	PILING, PSC, 18 IN SQ	LF	.000	1,106.150		
				42.750	.000		
					1,106.150	\$0.00	\$47,287.91
		Pile Cutoff, PSC, 18 IN SQ-Bridge 4					
Category Amount:						\$0.00	\$47,287.91
Project Total Amount:						\$623,975.39	\$51,562,558.64