

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01161557

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0045

Pay Period: 12/01/2025
to 12/31/2025

Contract Location:

EFFINGHAM PKWY BEGINNING AT SR 30 AND EXTENDING
RD.; ALSO INCLUDES CONSTRUCTION OF A TOTAL OF 6 BR

Time Allowed: 1746 Days

Elapsed Calender Days: 1534 Days

Percent Time: 87.86

District: 5

Area: 04

Contractor:

BALFOUR BEATTY INFRASTRUCTURE, INC.
3314 JAECKLE DRIVE

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 09/30/2021

Date Notice to Proceed: 10/20/2021

Date Work Began: 11/29/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2026

WILMINGTON NC 28403

Phone: (904)378-7175

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$74,608,749.20

Original Contract Amount \$56,725,678.32

Funds Available \$18,047,079.51

Percent Complete 74.52%

Counties:

Chatham Effingham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006700	\$74,608,749.20	\$56,725,678.32	\$18,047,079.52	75.81%	\$682,550.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01161557

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0045

Pay Period: 12/01/2025
to 12/31/2025

Project Number: 0006700 SR 30 - WIDEN & RECONSTRUCT CNST 6 BRIDGE

Federal State Project Number: 0006700

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$55,599,229.23	\$54,866,063.75	\$733,165.48
Total Earnings	\$55,599,229.23	\$54,866,063.75	\$733,165.48
Stockpiled Materials	\$962,440.45	\$1,013,055.64	(\$50,615.19)
Gross Earnings	\$56,561,669.68	\$55,879,119.39	\$682,550.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$56,561,669.68	\$55,879,119.39	

Total Payable: \$682,550.29

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01161557

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0045

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0115	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 100.000	40.000 1.000 41.000	\$100.00	\$4,100.00
0170	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		16,200.000 76.250	5,614.980 .000 5,614.980	\$0.00	\$428,142.23
0180	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,942.000 84.150	2,849.220 816.660 3,665.880	\$68,721.94	\$308,483.80
0190	413-0750	TACK COAT	GL	10,943.000 2.450	1,113.000 261.000 1,374.000	\$639.45	\$3,366.30
0200	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		1,700.000 300.000	1,700.000 .000 1,700.000	\$0.00	\$510,000.00
0210	441-0108	CONC SIDEWALK, 8 IN	SY	209.000 77.700	378.810 .000 378.810	\$0.00	\$29,433.54
0220	441-0748	CONCRETE MEDIAN, 6 IN	SY	602.000 75.130	483.054 69.996 553.050	\$5,258.80	\$41,550.65
0225	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	226.000 31.130	231.000 .000 231.000	\$0.00	\$7,191.03

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01161557

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0045

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0230	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	1,225.000 25.890	1,169.000 6.000 1,175.000	\$155.34	\$30,420.75
Category Amount:						\$74,875.53	\$1,362,688.30
Category Number: 0801 BRIDGES							
0255	500-2100	CONCRETE BARRIER	LF	1,788.000 60.000	1,788.000 .000 1,788.000	\$0.00	\$107,280.00
Category Amount:						\$0.00	\$107,280.00
Category Number: 0100 ROADWAY							
0260	500-3002	CLASS AA CONCRETE	CY	450.000 538.960	454.530 .000 454.530	\$0.00	\$244,973.49
Category Amount:						\$0.00	\$244,973.49
Category Number: 0801 BRIDGES							
0265	500-3101	CLASS A CONCRETE	CY	227.000 1500.000	226.700 .000 226.700	\$0.00	\$340,050.00
Category Amount:						\$0.00	\$340,050.00
Category Number: 0100 ROADWAY							
0275	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	57.000 1750.000	62.010 .000 62.010	\$0.00	\$108,517.50
Category Amount:						\$0.00	\$108,517.50
Category Number: 0801 BRIDGES							
0285	520-2218	PILING, PSC, 18 IN SQ	LF	6,820.000 57.000	5,391.260 .000 5,391.260	\$0.00	\$307,301.82

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01161557

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0045

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0286	520-2218	PILING, PSC, 18 IN SQ	LF	.000	372.240		
				42.750	.000		
					372.240	\$.00	\$15,913.26
		Pile Cutoff, PSC, 18 IN SQ- Bridge 1					
Category Amount:						\$0.00	\$323,215.08
Category Number: 0100 ROADWAY							
0325	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	216.000	55.500		
				17.000	150.000		
					205.500	\$2,550.00	\$3,493.50
0330	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		23.000	2.000		
				1100.000	8.000		
					10.000	\$8,800.00	\$11,000.00
Category Amount:						\$11,350.00	\$14,493.50
Category Number: 0801 BRIDGES							
0670	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.960		
				1350000.000	.000		
					.960	\$.00	\$1,296,000.00
		1					
Category Amount:						\$0.00	\$1,296,000.00
Category Number: 0802 BRIDGES							
0675	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.990		
				2000000.000	.000		
					.990	\$.00	\$1,980,000.00
		2					
Category Amount:						\$0.00	\$1,980,000.00
Category Number: 0803 BRIDGES							
0680	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.990		
				3700000.000	.000		
					.990	\$.00	\$3,663,000.00
		3					
Category Amount:						\$0.00	\$3,663,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01161557

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0045

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0804 BRIDGES							
0685	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.960		
				1400000.000	.000		
					.960	\$0.00	\$1,344,000.00
	4						
Category Amount:						\$0.00	\$1,344,000.00
Category Number: 0805 BRIDGES							
0690	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.980		
				1600000.000	.000		
					.980	\$0.00	\$1,568,000.00
	5						
Category Amount:						\$0.00	\$1,568,000.00
Category Number: 0806 BRIDGES							
0695	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.960		
				900000.000	.000		
					.960	\$0.00	\$864,000.00
	6						
Category Amount:						\$0.00	\$864,000.00
Category Number: 0801 BRIDGES							
0700	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	4,420.000	4,420.830		
				250.000	.000		
					4,420.830	\$0.00	\$1,105,207.50
	1						
Category Amount:						\$0.00	\$1,105,207.50
Category Number: 0802 BRIDGES							
0705	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	6,387.000	6,386.950		
				250.000	.000		
					6,386.950	\$0.00	\$1,596,737.50
	2						
Category Amount:						\$0.00	\$1,596,737.50
Category Number: 0803 BRIDGES							
0710	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	12,288.000	12,286.360		
				250.000	.000		
					12,286.360	\$0.00	\$3,071,590.00
	3						
Category Amount:						\$0.00	\$3,071,590.00

Estimate Summary By Project

Pay Period: 12/01/2025

to 12/31/2025

Project Number 0006700

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Cumulative Amount
		Supplemental Description 2						
Category Number:		0804 BRIDGES						
0715	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	4,430.000	4,425.020			
				250.000	.000			
					4,425.020	\$.00		\$1,106,255.00
	4							
Category Amount:						\$0.00		\$1,106,255.00
Category Number:		0805 BRIDGES						
0720	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	5,158.000	5,158.060			
				250.000	.000			
					5,158.060	\$.00		\$1,289,515.00
	5							
Category Amount:						\$0.00		\$1,289,515.00
Category Number:		0806 BRIDGES						
0725	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,682.000	2,681.190			
				250.000	.000			
					2,681.190	\$.00		\$670,297.50
	6							
Category Amount:						\$0.00		\$670,297.50
Category Number:		0802 BRIDGES						
0820	500-2100	CONCRETE BARRIER	LF	2,588.000	2,582.000			
				60.000	.000			
					2,582.000	\$.00		\$154,920.00
Category Amount:						\$0.00		\$154,920.00
Category Number:		0803 BRIDGES						
0825	500-2100	CONCRETE BARRIER	LF	4,988.000	4,988.000			
				60.000	.000			
					4,988.000	\$.00		\$299,280.00
Category Amount:						\$0.00		\$299,280.00
Category Number:		0804 BRIDGES						
0830	500-2100	CONCRETE BARRIER	LF	1,784.000	1,788.000			
				60.000	.000			
					1,788.000	\$.00		\$107,280.00
Category Amount:						\$0.00		\$107,280.00

Date: 01/06/2026

Page 8 of 12

to 12/31/2025

Category Amount:	\$0.00	\$405,000.00
-------------------------	--------	--------------

Estimate Summary By Project

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0006700

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0806 BRIDGES					
0865	500-3101	CLASS A CONCRETE	CY	206.000	205.900		
				1500.000	.000		
					205.900	\$.00	\$308,850.00
Category Amount:						\$0.00	\$308,850.00
Category Number:		0802 BRIDGES					
0870	520-2218	PILING, PSC, 18 IN SQ	LF	7,915.000	5,708.130		
				57.000	.000		
					5,708.130	\$.00	\$325,363.41
0871	520-2218	PILING, PSC, 18 IN SQ	LF	.000	692.370		
				42.750	.000		
					692.370	\$.00	\$29,598.82
		Pile Cutoff, PSC, 18 IN SQ- Bridge 2					
Category Amount:						\$0.00	\$354,962.23
Category Number:		0803 BRIDGES					
0875	520-2218	PILING, PSC, 18 IN SQ	LF	15,800.000	16,358.280		
				57.000	.000		
					16,358.280	\$.00	\$932,421.96
0877	520-2218	PILING, PSC, 18 IN SQ	LF	.000	430.720		
				42.750	.000		
					430.720	\$.00	\$18,413.28
		Pile Cutoff, PSC, 18 IN SQ- Bridge 3 (Resived)					
Category Amount:						\$0.00	\$950,835.24
Category Number:		0804 BRIDGES					
0880	520-2218	PILING, PSC, 18 IN SQ	LF	6,070.000	5,487.510		
				57.000	.000		
					5,487.510	\$.00	\$312,788.07
Category Amount:						\$0.00	\$312,788.07

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: 01161557

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0045

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0805		BRIDGES					
0885	520-2218	PILING, PSC, 18 IN SQ	LF	5,310.000	5,303.690		
				57.000	.000		
					5,303.690	\$.00	\$302,310.33
0886	520-2218	PILING, PSC, 18 IN SQ	LF	.000	496.070		
				42.750	.000		
					496.070	\$.00	\$21,206.99
		Pile Cutoff, PSC, 18 IN SQ - Bridge 5					
Category Amount:						\$0.00	\$323,517.32
Category Number: 0806		BRIDGES					
0890	520-2218	PILING, PSC, 18 IN SQ	LF	3,130.000	2,881.250		
				57.000	.000		
					2,881.250	\$.00	\$164,231.25
0891	520-2218	PILING, PSC, 18 IN SQ	LF	.000	189.840		
				42.750	.000		
					189.840	\$.00	\$8,115.66
		Pile Cutoff, PSC, 18 IN SQ- Bridge 6					
Category Amount:						\$0.00	\$172,346.91
Category Number: 0100		ROADWAY					
1001	150-1000	TRAFFIC CONTROL -	LS	.000	.700		
				2643001.380	.040		
					.740	\$105,720.06	\$1,955,821.02
		Goshen and Blue Jay Roundabouts					
1041	668-2100	DROP INLET, GP 1	EA	.000	7.750		
				3933.140	.250		
					8.000	\$983.29	\$31,465.12
		Goshen and Blue Jay Roundabouts					
1055	660-1235	SEWER FORCE MAIN, 12 IN, -	LF	.000	.000		
				330.880	940.000		
					940.000	\$311,027.20	\$311,027.20
		Goshen and Blue Jay Roundabouts					
1057	660-2040	AIR RELEASE VALVE ASSEMBLY -	EA	.000	3.000		
				13316.150	2.000		
					5.000	\$26,632.30	\$66,580.75
		Goshen and Blue Jay Roundabouts Sewer					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01161557

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0045

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1060	670-1240	WATER MAIN, 24 IN	LF	.000 706.180	.000 120.000 120.000	\$84,741.60	\$84,741.60
		Goshen and Blue Jay Roundabouts					
1079	670-9285	STEEL CASING, 36 IN	LF	.000 365.110	.000 103.000 103.000	\$37,606.33	\$37,606.33
		Goshen and Blue Jay Roundabouts					
1081	670-9290	STEEL CASING, 42 IN	LF	.000 500.480	.000 94.000 94.000	\$47,045.12	\$47,045.12
		Goshen and Blue Jay Roundabouts					
Category Amount:						\$613,755.90	\$2,534,287.14
Category Number: 0804 BRIDGES							
880	520-2218	PILING, PSC, 18 IN SQ	LF	.000 42.750	1,106.150 .000 1,106.150	\$0.00	\$47,287.91
		Pile Cutoff, PSC, 18 IN SQ-Bridge 4					
Category Amount:						\$0.00	\$47,287.91
Category Number: 0100 ROADWAY							
9001	680-4225	LIGHTING STD, 26-30 FT MH	EA	.000 6911.350	.000 3.000 3.000	\$20,734.05	\$20,734.05
		LIGHTING STD, 26-30 FT MH					
9002	680-5245	LUMINAIRE BRACKET ARM, 2 FT	EA	.000 650.000	.000 3.000 3.000	\$1,950.00	\$1,950.00
		LUMINAIRE BRACKET ARM, 2 FT					
9003	680-6140	LUMINAIRE, TP 4, LED	EA	.000 2000.000	.000 3.000 3.000	\$6,000.00	\$6,000.00
		LUMINAIRE, TP 4, LED					

Estimate Summary By Project

Contract ID: B3CBA2101501-0

Estimate Number: 0045

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0006700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9004	680-7000	RELOCATE AND RE-INSTALL EXISTING LIGHT POLE		.000	.000		
				4500.000	1.000		
					1.000	\$4,500.00	\$4,500.00
		RELOCATE AND RE-INSTALL EXISTING LIGHT POLE					
Category Amount:						\$33,184.05	\$33,184.05
Project Total Amount:						\$733,165.48	\$55,599,229.23