

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2022

User: 01092860

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2101538-0

Estimate Number: 0004

Pay Period: 03/01/2022
to 03/31/2022

Contract Location:

CONSTRUCTION OF A BRIDGE AND APPROACHES ON SALE
(CR 61) OVER LITTLE STOCKING HEAD CREEK

Time Allowed: 316 Days

Elapsed Calender Days: 196 Days

Percent Time: 62.03

District: 5

Area: 04

Contractor:

TIC - THE INDUSTRIAL COMPANY
P. O. BOX 9207

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 07/01/2021

Date Notice to Proceed: 09/17/2021

Date Work Began: 01/17/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/29/2022

SAVANNAH GA 31421

Phone: (912)721-9754

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,174,002.77

Original Contract Amount \$1,163,885.00

Funds Available \$335,281.89

Percent Complete 71.44%

Counties:

Candler

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016651	\$1,174,002.77	\$1,163,885.00	\$335,281.89	71.44%	\$269,263.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2022

User: 01092860

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2101538-0

Estimate Number: 0004

Pay Period: 03/01/2022
to 03/31/2022

Project Number: 0016651 SALEM CHURCH RD (CR 61) - CNST OF A BRIDGE

Federal State Project Number: 0016651

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$838,720.88	\$544,334.79	\$294,386.09
Total Earnings	\$838,720.88	\$544,334.79	\$294,386.09
Stockpiled Materials	\$0.00	\$25,122.98	(\$25,122.98)
Gross Earnings	\$838,720.88	\$569,457.77	\$269,263.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$838,720.88	\$569,457.77	

Total Payable: **\$269,263.11**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2022

User: 01092860

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2101538-0

Estimate Number: 0004

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0016651

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.516		
				30000.000	.219		
					.735	\$6,570.00	\$22,050.00
		0016651					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.500		
				272504.350	.200		
					.700	\$54,500.87	\$190,753.05
		0016651					
0025	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		215.000	.000		
				250.000	215.000		
					215.000	\$53,750.00	\$53,750.00
Category Amount:						\$114,820.87	\$266,553.05
Category Number: 0300 ROADWAY							
0095	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		1.000	.000		
				1000.000	1.000		
					1.000	\$1,000.00	\$1,000.00
0100	167-1500	WATER QUALITY INSPECTIONS	MO	10.000	2.000		
				250.000	1.000		
					3.000	\$250.00	\$750.00
Category Amount:						\$1,250.00	\$1,750.00
Category Number: 0801 BRIDGE NO. 1 - OVER LITTLE STOCKING HEAD CREEK							
0250	500-3101	CLASS A CONCRETE	CY	39.000	24.200		
				1950.000	14.400		
					38.600	\$28,080.00	\$75,270.00
0255	507-0027	PSC BOX BEAMS, 27 IN, BR NO -	LF	1,134.000	649.462		
				265.000	484.462		
					1,133.924	\$128,382.43	\$300,489.86

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2022

User: 01092860

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2101538-0

Estimate Number: 0004

Pay Period: 03/01/2022

to 03/31/2022

Project Number 0016651

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER LITTLE STOCKING HEAD CREEK							
0260	511-1000	BAR REINF STEEL	LB	6,317.000	3,844.000		
				1.500	2,473.000		
					6,317.000	\$3,709.50	\$9,475.50
Category Amount:						\$160,171.93	\$385,235.36
Category Number: 0200 ROADWAY							
0266	520-2214	PILING, PSC, 14 IN SQ	LF	.000	.000		
				32.250	14.050		
					14.050	\$453.11	\$453.11
		Pile Cutoff, PSC, 14 IN SQ					
Category Amount:						\$453.11	\$453.11
Category Number: 0801 BRIDGE NO. 1 - OVER LITTLE STOCKING HEAD CREEK							
0270	520-2214	PILING, PSC, 14 IN SQ	LF	655.000	273.520		
				43.000	262.880		
					536.400	\$11,303.84	\$23,065.20
0275	520-2220	PILING, PSC, 20 IN SQ	LF	305.000	227.380		
				89.000	.000		
					227.380	\$0.00	\$20,236.82
0310	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	470.000	92.000		
				68.000	86.889		
					178.889	\$5,908.45	\$12,164.45
0315	603-7000	PLASTIC FILTER FABRIC	SY	470.000	92.000		
				5.500	86.889		
					178.889	\$477.89	\$983.89
Category Amount:						\$17,690.18	\$56,450.36
Project Total Amount:						\$294,386.09	\$838,720.88