

Rpt-ID: RCPESPRJ

Georgia

Date: 10/13/2023

User: 01039867

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0016

Pay Period: 09/16/2023
to 09/30/2023

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 514 Days

Percent Time: 35.28

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

Date Work Began: 07/25/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801-4339

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$104,487,524.28

Original Contract Amount \$102,495,527.63

Funds Available \$54,109,615.52

Percent Complete 43.10%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$104,487,524.28	\$102,495,527.63	\$54,109,615.51	48.21%	\$6,835,297.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/13/2023

User: 01039867

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0016

Pay Period: 09/16/2023
to 09/30/2023

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$45,030,932.27	\$38,485,119.29	\$6,545,812.98
Total Earnings	\$45,030,932.27	\$38,485,119.29	\$6,545,812.98
Stockpiled Materials	\$5,346,976.50	\$5,057,492.14	\$289,484.36
Gross Earnings	\$50,377,908.77	\$43,542,611.43	\$6,835,297.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$50,377,908.77	\$43,542,611.43	

Total Payable: **\$6,835,297.34**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/13/2023

User: 01039867

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0016

Pay Period: 09/16/2023
to 09/30/2023

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 Pavement							
0005	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	43,917.000 26.680	10,273.339 1,381.000 11,654.339	\$36,845.08	\$310,937.76
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,742.000 129.740	1,653.960 187.490 1,841.450	\$24,324.95	\$238,909.72
Category Amount:						\$61,170.03	\$549,847.48
Category Number: 0200 Drainage							
0060	668-2100	DROP INLET, GP 1	EA	34.000 5105.260	3.000 .500 3.500	\$2,552.63	\$17,868.41
Category Amount:						\$2,552.63	\$17,868.41
Category Number: 0300 Temporary Erosion Control							
0070	163-0232	TEMPORARY GRASSING	AC	72.000 1052.630	3.162 .090 3.252	\$94.74	\$3,423.15
Category Amount:						\$94.74	\$3,423.15
Category Number: 0400 Permanent Erosion Control							
0130	700-6910	PERMANENT GRASSING	AC	36.000 1684.210	.439 .178 .617	\$299.79	\$1,039.16
0140	700-8000	FERTILIZER MIXED GRADE	TN	7.000 1684.210	1.425 .200 1.625	\$336.84	\$2,736.84
Category Amount:						\$636.63	\$3,776.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/13/2023

User: 01039867

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0016

Pay Period: 09/16/2023

to 09/30/2023

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0190	150-1000	TRAFFIC CONTROL -	LS	1.000	.638		
				610806.750	.029		
					.667	\$17,713.40	\$407,408.10
		0006328					
0225	641-1100	GUARDRAIL, TP T	LF	122.000	.000		
				105.260	41.170		
					41.170	\$4,333.55	\$4,333.55
0230	641-1200	GUARDRAIL, TP W	LF	2,036.000	.000		
				33.680	225.500		
					225.500	\$7,594.84	\$7,594.84
0245	210-0100	GRADING COMPLETE -	LS	1.000	.769		
				:5621376.010	.059		
					.828	\$1,511,661.18	\$21,214,499.34
		0006328					
Category Amount:						\$1,541,302.97	\$21,633,835.83
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	13.000		
				3157.890	1.000		
					14.000	\$3,157.89	\$44,210.46
Category Amount:						\$3,157.89	\$44,210.46
Category Number: 0801 BRIDGES							
0270	207-0203	FOUND BKFILL MATL, TP II	CY	341.000	32.000		
				87.560	32.000		
					64.000	\$2,801.92	\$5,603.84
0275	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	2,517.000	63.253		
				121.210	333.306		
					396.559	\$40,400.02	\$48,066.92
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	7,511.000	.000		
				436.710	.000		
					.000	\$0.00	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/13/2023

User: 01039867

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0016

Pay Period: 09/16/2023
to 09/30/2023

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		3,795.000	.000		
				393.170	.000		
					.000	\$0.00	\$0.00
		1					
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	.000		
				194.820	1,283.750		
					1,283.750	\$250,100.18	\$250,100.18
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	2,429.030		
				162.100	.000		
					2,429.030	\$0.00	\$393,745.76
0360	511-1000	BAR REINF STEEL	LB	815,204.000	74,187.694		
				1.370	59,375.566		
					133,563.260	\$81,344.53	\$182,981.67
Category Amount:						\$374,646.65	\$880,498.37
Category Number: 0110 Pavement							
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		978.000	150.220		
		TL & H LIME		146.320	.000		
					150.220	\$0.00	\$21,980.19
Category Amount:						\$0.00	\$21,980.19
Category Number: 0100 ROADWAY							
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	6,963.765		
				99.470	2,444.757		
					9,408.522	\$243,179.98	\$935,865.68
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000	.000		
				25.260	690.000		
					690.000	\$17,429.40	\$17,429.40
0455	500-3002	CLASS AA CONCRETE	CY	726.000	613.730		
				1500.000	.000		
					613.730	\$0.00	\$920,595.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/13/2023

User: 01039867

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0016

Pay Period: 09/16/2023
to 09/30/2023

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0460	500-3101	CLASS A CONCRETE	CY	19.000 1578.950	.000 9.310 9.310	\$14,700.02	\$14,700.02
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000 2963.160	6.100 .000 6.100	\$0.00	\$18,075.28
0475	511-1000	BAR REINF STEEL	LB	83,629.000 1.340	57,575.927 580.000 58,155.927	\$777.20	\$77,928.94
Category Amount:						\$276,086.60	\$1,984,594.32
Category Number: 0200 Drainage							
0490	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	208.000 139.110	144.000 64.000 208.000	\$8,903.04	\$28,934.88
0500	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	591.000 169.630	320.000 80.000 400.000	\$13,570.40	\$67,852.00
0525	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	5.000 2147.370	4.000 1.000 5.000	\$2,147.37	\$10,736.85
Category Amount:						\$24,620.81	\$107,523.73
Category Number: 0100 ROADWAY							
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000 500.000	225.000 .000 225.000	\$0.00	\$112,500.00

Estimate Summary By Project

Pay Period: 09/16/2023

to 09/30/2023

Project Number 0006328

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
0605	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		10.000	.000			
				4210.530	2.000			
					2.000		\$8,421.06	\$8,421.06
Category Amount:							\$8,421.06	\$120,921.06
Category Number:		0200 Drainage						
0680	668-1100	CATCH BASIN, GP 1	EA	10.000	3.500			
				6026.320	.000			
					3.500		\$.00	\$21,092.12
0695	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	17.000	9.000			
				442.110	.300			
					9.300		\$132.63	\$4,111.62
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	1.500			
				5015.790	.500			
					2.000		\$2,507.90	\$10,031.58
0710	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, 1 LF		17.000	2.900			
				585.260	3.400			
					6.300		\$1,989.88	\$3,687.14
Category Amount:							\$4,630.41	\$38,922.46
Category Number:		0100 ROADWAY						
0730	611-5485	RESET HIGHMAST LIGHT TOWER	EA	2.000	.000			
				34135.790	1.000			
					1.000		\$34,135.79	\$34,135.79
Category Amount:							\$34,135.79	\$34,135.79
Category Number:		0110 Pavement						
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYPICAL		165.000	20.650			
		L BITUM MATL & H LIME		175.840	.000			
					20.650		\$.00	\$3,631.10
Category Amount:							\$0.00	\$3,631.10

Rpt-ID: RCPESPRJ

Georgia

Date: 10/13/2023

User: 01039867

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0016

Pay Period: 09/16/2023
to 09/30/2023

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0810	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	846.000 15.790	.000 177.320 177.320	\$2,799.88	\$2,799.88
Category Amount:						\$2,799.88	\$2,799.88
Category Number: 1100 ROADWAY							
0940	611-8050	ADJUST MANHOLE TO GRADE	EA	2.000 2105.260	.000 2.000 2.000	\$4,210.52	\$4,210.52
0980	663-0100	OVERHEAD ELECTRIC TRANSMISSION KV- KV-46	LF	2,957.000 1452.870	.000 1,504.000 1,504.000	\$2,185,116.48	\$2,185,116.48
0985	663-0105	OVERHEAD ELECTRIC TRANSMISSION, 115 kV	LF	2,376.000 1234.490	.000 1,469.000 1,469.000	\$1,813,465.81	\$1,813,465.81
Category Amount:						\$4,002,792.81	\$4,002,792.81
Category Number: 0801 BRIDGES							
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000 1012.610	325.872 167.758 493.630	\$169,873.43	\$499,854.67
Category Amount:						\$169,873.43	\$499,854.67
Category Number: 0901 MSE WALLS							
1370	999-1005	RIGID INCLUSION SUPPORTED LOAD TRANSFE LS		1.000 3438487.500	.990 .005 .995	\$17,192.44	\$3,421,295.06
Category Amount:						\$17,192.44	\$3,421,295.06

Rpt-ID: RCPESPRJ

Georgia

Date: 10/13/2023

User: 01039867

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0016

Pay Period: 09/16/2023
to 09/30/2023

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	12,071.140		
				1.000	1,256.040		
		(IN#9)			13,327.180	\$1,256.04	\$13,327.18
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 128.990	95.070 60.770		
		Adding Pay item for Temporary Asphalt - Binder			155.840	\$7,838.72	\$20,101.80
		Adding Temporary Asphalt pay item					
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 145.570	141.540 .000		
		Adding Pay item for Temporary asphalt - Base			141.540	\$0.00	\$20,603.98
		Adding Temporary Asphalt pay item					
Category Amount:						\$9,094.76	\$54,032.96
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000	.000		
				146.110	86.260		
		Piling, PSC, 16 IN SQ - Pile Cut Off			86.260	\$12,603.45	\$12,603.45
		75% of Contractor Price Per standard specification 520					
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000	180.700		
				121.570	.000		
		Piling, PSC, 18 IN SQ - Pile Cut Off			180.700	\$0.00	\$21,967.70
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$12,603.45	\$34,571.15
Project Total Amount:						\$6,545,812.98	\$45,030,932.27