

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01039867

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0026

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days
Elapsed Calender Days: 819 Days
Percent Time: 56.21

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022
Date Awarded: 04/04/2022
Date Contract Executed: 04/18/2022
Date Notice to Proceed: 05/05/2022
Date Work Began: 07/25/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801-4339
Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$105,209,844.00
Original Contract Amount \$102,495,527.63
Funds Available \$25,684,573.61
Percent Complete 71.16%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$105,209,844.00	\$102,495,527.63	\$25,684,573.61	75.59%	\$2,302,297.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01039867

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0026

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$74,865,281.34	\$72,315,997.78	\$2,549,283.56
Total Earnings	\$74,865,281.34	\$72,315,997.78	\$2,549,283.56
Stockpiled Materials	\$4,659,989.05	\$4,906,975.15	(\$246,986.10)
Gross Earnings	\$79,525,270.39	\$77,222,972.93	\$2,302,297.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$79,525,270.39	\$77,222,972.93	

Total Payable: **\$2,302,297.46**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01039867

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0026

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0110 Pavement					
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		130.000	59.990		
		MATL & H LIME		239.260	.000		
					59.990	\$.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,742.000	3,597.980		
		L & H LIME		129.740	.000		
					3,597.980	\$.00	\$466,801.93
Category Amount:						\$0.00	\$481,155.14
Category Number:		0400 Permanent Erosion Control					
0045	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	547.000	22.667		
				130.110	17.000		
					39.667	\$2,211.87	\$5,161.07
Category Amount:						\$2,211.87	\$5,161.07
Category Number:		0200 Drainage					
0060	668-2100	DROP INLET, GP 1	EA	34.000	11.250		
				5105.260	.000		
					11.250	\$.00	\$57,434.18
Category Amount:						\$0.00	\$57,434.18
Category Number:		0600 Signing					
0160	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		633.000	50.000		
				24.210	16.000		
					66.000	\$387.36	\$1,597.86
Category Amount:						\$387.36	\$1,597.86
Category Number:		0100 ROADWAY					
0190	150-1000	TRAFFIC CONTROL -	LS	1.000	.973		
				610806.750	.011		
					.984	\$6,718.87	\$601,033.84
	0006328						
Category Amount:						\$6,718.87	\$601,033.84

0006328

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01039867

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0026

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	23.000		
				3157.890	1.000		
					24.000	\$3,157.89	\$75,789.36
Category Amount:						\$3,157.89	\$75,789.36
Category Number: 0801 BRIDGES							
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.050		
				7536519.470	.016		
					.066	\$120,584.31	\$497,410.29
		1					
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		7,511.000	2,498.040		
				436.710	.000		
					2,498.040	\$0.00	\$1,090,919.05
		1					
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		3,795.000	2,280.670		
				393.170	.000		
					2,280.670	\$0.00	\$896,691.02
		1					
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	3,173.737		
				194.820	431.740		
					3,605.477	\$84,111.59	\$702,419.03
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,422.420		
				162.100	.000		
					3,422.420	\$0.00	\$554,774.28
0360	511-1000	BAR REINF STEEL	LB	815,204.000	353,242.270		
				1.370	13,185.000		
					366,427.270	\$18,063.45	\$502,005.36
0370	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				1735088.440	.016		
					.016	\$27,761.42	\$27,761.42
		1					
Category Amount:						\$250,520.77	\$4,271,980.45

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01039867

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0026

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Pavement					
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		978.000	150.220		
		TL & H LIME		146.320	.000		
					150.220	\$.00	\$21,980.19
Category Amount:						\$0.00	\$21,980.19
Category Number:		0100 ROADWAY					
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	18,231.201		
				99.470	1,019.440		
					19,250.641	\$101,403.70	\$1,914,861.26
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000	96.390		
				54.740	.000		
					96.390	\$.00	\$5,276.39
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000	334.440		
				44.210	.000		
					334.440	\$.00	\$14,785.59
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000	279.330		
				56.840	.000		
					279.330	\$.00	\$15,877.12
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000	2,624.500		
				25.260	.000		
					2,624.500	\$.00	\$66,294.87
0455	500-3002	CLASS AA CONCRETE	CY	726.000	741.720		
				1500.000	.000		
					741.720	\$.00	\$1,112,580.00
0460	500-3101	CLASS A CONCRETE	CY	19.000	18.620		
				1578.950	.000		
					18.620	\$.00	\$29,400.05

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01039867

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0026

Pay Period: 07/01/2024

to 07/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000	6.100		
				2963.160	.000		
					6.100	\$.00	\$18,075.28
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000	19.260		
				315.790	.000		
					19.260	\$.00	\$6,082.12
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000	465.000		
				500.000	.000		
					465.000	\$.00	\$232,500.00
Category Amount:						\$101,403.70	\$3,415,732.68
Category Number:		0901 MSE WALLS					
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	11,255.000	10,788.380		
				92.630	.000		
					10,788.380	\$.00	\$999,327.64
	1						
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,673.000	3,670.170		
				92.630	.000		
					3,670.170	\$.00	\$339,967.85
	1						
0565	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	904.000	632.000		
				382.030	.000		
					632.000	\$.00	\$241,442.96
	1						
Category Amount:						\$0.00	\$1,580,738.45
Category Number:		0700 Signals					
0615	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				134516.820	.500		
					.500	\$67,258.41	\$67,258.41
	3						
Category Amount:						\$67,258.41	\$67,258.41

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01039867

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0026

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 Drainage					
0680	668-1100	CATCH BASIN, GP 1	EA	10.000	4.250		
				6026.320	.000		
					4.250	\$.00	\$25,611.86
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000	4.250		
				13547.370	.000		
					4.250	\$.00	\$57,576.32
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	5.750		
				5015.790	.000		
					5.750	\$.00	\$28,840.79
Category Amount:						\$0.00	\$112,028.97
Category Number:		0110 Pavement					
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYPICAL BITUM MATL & H LIME		165.000	20.650		
				175.840	.000		
					20.650	\$.00	\$3,631.10
0750	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000	119.060		
				65.260	.000		
					119.060	\$.00	\$7,769.86
Category Amount:						\$0.00	\$11,400.96
Category Number:		0300 Temporary Erosion Control					
0825	163-1930	CONSTRUCT AND REMOVE COMPOST FILTER S/LF		132.000	125.000		
				15.790	20.000		
					145.000	\$315.80	\$2,289.55
Category Amount:						\$315.80	\$2,289.55
Category Number:		0802 BRIDGES					
1135	507-0010	PSC CAPS	EA	4.000	.000		
				119187.370	4.000		
					4.000	\$476,749.48	\$476,749.48
		- END BENTS					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01039867

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0026

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1140	507-0010	PSC CAPS	EA	10.000	.000		
				132265.460	10.000		
					10.000	\$1,322,654.60	\$1,322,654.60
		- INTERMEDIATE BENTS					
Category Amount:						\$1,799,404.08	\$1,799,404.08
Category Number: 0801 BRIDGES							
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000	2,117.200		
				1012.610	65.110		
					2,182.310	\$65,931.04	\$2,209,828.93
Category Amount:						\$65,931.04	\$2,209,828.93
Category Number: 0100 ROADWAY							
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	236.840		
				128.990	.000		
					236.840	\$0.00	\$30,549.99
		Adding Pay item for Temporary Asphalt - Binder					
		Adding Temporary Asphalt pay item					
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	141.540		
				145.570	.000		
					141.540	\$0.00	\$20,603.98
		Adding Pay item for Temporary asphalt - Base					
		Adding Temporary Asphalt pay item					
9006	004-0008	EXTRA WORK -	CY	.000	16,426.607		
				41.830	1,111.111		
					17,537.718	\$46,477.77	\$733,602.74
		Supplemental to add Pay item for Undercut					
		Adding Extra work pay item (CY)					
9007	004-0008	EXTRA WORK -	CY	.000	5,534.555		
				27.530	1,111.111		
					6,645.666	\$30,588.89	\$182,955.18
		Adding Pay item for Borrow to Replace Excavation					
		Adding Extra Work Pay item (CY)					
Category Amount:						\$77,066.66	\$967,711.89
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000	186.906		
				146.110	203.750		
					390.656	\$29,769.91	\$57,078.75
		Piling, PSC, 16 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: 01039867

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0026

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000	275.690		
				121.570	.000		
					275.690	\$.00	\$33,515.63
		Piling, PSC, 18 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$29,769.91	\$90,594.38
Category Number:		0200 Drainage					
9026	610-2399	REMOVE WATER MAIN, 48 IN	LF	.000	.000		
				135.170	1,064.000		
					1,064.000	\$143,820.88	\$143,820.88
		48IN WATERLINE REMOVAL					
9027	610-2380	REMOVE WATER MAIN, 12 IN	LF	.000	.000		
				8.660	152.000		
					152.000	\$1,316.32	\$1,316.32
		12IN WATERLINE REMOVAL					
Category Amount:						\$145,137.20	\$145,137.20
Project Total Amount:						\$2,549,283.56	\$74,865,281.34