

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: 01067507

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0027

Pay Period: 08/01/2024
to 09/04/2024

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 854 Days

Percent Time: 58.61

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

OPELIKA AL 36801-4339

Date Work Began: 07/25/2022

Phone: (334)749-5045

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2026

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$105,209,844.00

Original Contract Amount \$102,495,527.63

Funds Available \$24,523,049.15

Percent Complete 72.26%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$105,209,844.00	\$102,495,527.63	\$24,523,049.15	76.69%	\$1,161,524.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: 01067507

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0027

Pay Period: 08/01/2024
to 09/04/2024

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$76,026,805.80	\$74,865,281.34	\$1,161,524.46
Total Earnings	\$76,026,805.80	\$74,865,281.34	\$1,161,524.46
Stockpiled Materials	\$4,659,989.05	\$4,659,989.05	\$0.00
Gross Earnings	\$80,686,794.85	\$79,525,270.39	\$1,161,524.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$80,686,794.85	\$79,525,270.39	

Total Payable: **\$1,161,524.46**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: 01067507

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0027

Pay Period: 08/01/2024
to 09/04/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Pavement					
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		130.000	59.990		
		MATL & H LIME		239.260	.000		
					59.990	\$0.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,742.000	3,597.980		
		L & H LIME		129.740	.000		
					3,597.980	\$0.00	\$466,801.93
Category Amount:						\$0.00	\$481,155.14
Category Number:		0200 Drainage					
0060	668-2100	DROP INLET, GP 1	EA	34.000	11.250		
				5105.260	.000		
					11.250	\$0.00	\$57,434.18
Category Amount:						\$0.00	\$57,434.18
Category Number:		0600 Signing					
0160	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		633.000	66.000		
				24.210	72.000		
					138.000	\$1,743.12	\$3,340.98
Category Amount:						\$1,743.12	\$3,340.98
Category Number:		0100 ROADWAY					
0245	210-0100	GRADING COMPLETE -	LS	1.000	.948		
				5621376.010	.006		
					.954	\$153,728.26	\$24,442,792.71
	0006328						
Category Amount:						\$153,728.26	\$24,442,792.71
Category Number:		0300 Temporary Erosion Control					
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	24.000		
				3157.890	1.000		
					25.000	\$3,157.89	\$78,947.25
Category Amount:						\$3,157.89	\$78,947.25

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: 01067507

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0027

Pay Period: 08/01/2024
to 09/04/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0275	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	2,517.000	1,109.138		
				121.210	153.098		
					1,262.236	\$18,557.01	\$152,995.63
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.066		
				7536519.470	.016		
					.082	\$120,584.31	\$617,994.60
		1					
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		7,511.000	2,498.040		
				436.710	.000		
					2,498.040	\$.00	\$1,090,919.05
		1					
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		3,795.000	2,280.670		
				393.170	.000		
					2,280.670	\$.00	\$896,691.02
		1					
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	3,605.477		
				194.820	821.850		
					4,427.327	\$160,112.82	\$862,531.85
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,422.419		
				162.100	415.100		
					3,837.519	\$67,287.71	\$622,061.83
0360	511-1000	BAR REINF STEEL	LB	815,204.000	366,427.270		
				1.370	85,646.290		
					452,073.560	\$117,335.42	\$619,340.78
0370	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.016		
				1735088.440	.014		
					.030	\$24,291.24	\$52,052.65
		1					
Category Amount:						\$508,168.51	\$4,914,587.41

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: 01067507

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0027

Pay Period: 08/01/2024
to 09/04/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0110 Pavement					
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		978.000	150.220		
		TL & H LIME		146.320	.000		
					150.220	\$.00	\$21,980.19
Category Amount:						\$0.00	\$21,980.19
	Category Number:	0100 ROADWAY					
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	19,250.640		
				99.470	.000		
					19,250.640	\$.00	\$1,914,861.16
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000	96.390		
				54.740	.000		
					96.390	\$.00	\$5,276.39
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000	334.444		
				44.210	101.524		
					435.968	\$4,488.38	\$19,274.15
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000	279.333		
				56.840	29.756		
					309.089	\$1,691.33	\$17,568.62
0435	441-3999	CONCRETE V GUTTER	LF	204.000	.000		
				29.470	191.000		
					191.000	\$5,628.77	\$5,628.77
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000	2,624.500		
				25.260	145.000		
					2,769.500	\$3,662.70	\$69,957.57
0455	500-3002	CLASS AA CONCRETE	CY	726.000	741.720		
				1500.000	.000		
					741.720	\$.00	\$1,112,580.00

Date: 09/04/2024

Page 6 of 10

Pay Period: 08/01/2024
to 09/04/2024

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
0460	500-3101	CLASS A CONCRETE	CY	19.000	18.622			
				1578.950	.000			
					18.622		\$.00	\$29,403.21
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000	6.100			
				2963.160	.000			
					6.100		\$.00	\$18,075.28
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000	19.260			
				315.790	9.333			
					28.593		\$2,947.27	\$9,029.38
Category Amount:							\$18,418.45	\$3,201,654.53
Category Number:		0200 Drainage						
0520	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	3.000	.000			
				1805.260	1.000			
					1.000		\$1,805.26	\$1,805.26
0525	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	5.000	9.000			
				2147.370	2.000			
					11.000		\$4,294.74	\$23,621.07
Category Amount:							\$6,100.00	\$25,426.33
Category Number:		0700 Signals						
0535	615-1100	DIRECTIONAL BORE PIPE -	LF	405.000	.000			
				30.580	142.000			
					142.000		\$4,342.36	\$4,342.36
		5 IN						
Category Amount:							\$4,342.36	\$4,342.36
Category Number:		0100 ROADWAY						
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000	465.000			
				500.000	.000			
					465.000		\$.00	\$232,500.00
Category Amount:							\$0.00	\$232,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: 01067507

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0027

Pay Period: 08/01/2024
to 09/04/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	11,255.000	10,788.380		
				92.630	.000		
					10,788.380	\$0.00	\$999,327.64
		1					
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,673.000	3,670.170		
				92.630	.000		
					3,670.170	\$0.00	\$339,967.85
		1					
0565	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	904.000	632.000		
				382.030	.000		
					632.000	\$0.00	\$241,442.96
		1					
Category Amount:						\$0.00	\$1,580,738.45
Category Number: 0700 Signals							
0610	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.400		
				107143.210	.200		
					.600	\$21,428.64	\$64,285.93
		2					
0615	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.500		
				134516.820	.100		
					.600	\$13,451.68	\$80,710.09
		3					
Category Amount:						\$34,880.32	\$144,996.02
Category Number: 0200 Drainage							
0680	668-1100	CATCH BASIN, GP 1	EA	10.000	4.250		
				6026.320	.000		
					4.250	\$0.00	\$25,611.86
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000	4.250		
				13547.370	.000		
					4.250	\$0.00	\$57,576.32

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: 01067507

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0027

Pay Period: 08/01/2024
to 09/04/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 Drainage					
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	5.750		
				5015.790	.000		
					5.750	\$0.00	\$28,840.79
Category Amount:						\$0.00	\$112,028.97
Category Number:		0700 Signals					
0715	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	1,851.000	180.000		
				2.680	1,000.000		
					1,180.000	\$2,680.00	\$3,162.40
Category Amount:						\$2,680.00	\$3,162.40
Category Number:		0110 Pavement					
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		165.000	20.650		
		L BITUM MATL & H LIME		175.840	.000		
					20.650	\$0.00	\$3,631.10
0750	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000	119.060		
				65.260	.000		
					119.060	\$0.00	\$7,769.86
Category Amount:						\$0.00	\$11,400.96
Category Number:		0100 ROADWAY					
0770	441-7011	CURB CUT WHEELCHAIR RAMP, TYPE A	EA	1.000	.000		
				2736.840	1.000		
					1.000	\$2,736.84	\$2,736.84
0775	441-7012	CURB CUT WHEELCHAIR RAMP, TYPE B	EA	2.000	1.000		
				2526.320	1.000		
					2.000	\$2,526.32	\$5,052.64
0780	441-7014	CURB CUT WHEELCHAIR RAMP, TYPE D	EA	6.000	.000		
				2105.260	3.000		
					3.000	\$6,315.78	\$6,315.78
Category Amount:						\$11,578.94	\$14,105.26

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: 01067507

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0027

Pay Period: 08/01/2024
to 09/04/2024

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0700 Signals							
0910	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	566.000 11.370	.000 566.000 566.000	\$6,435.42	\$6,435.42
Category Amount:						\$6,435.42	\$6,435.42
Category Number: 1100 ROADWAY							
0970	600-0001	FLOWABLE FILL	CY	669.000 263.160	16.500 49.993 66.493	\$13,156.16	\$17,498.30
Category Amount:						\$13,156.16	\$17,498.30
Category Number: 0200 Drainage							
1240	660-0502	STORM WATER PIPE, 36 IN, STEEL	LF	245.000 547.370	204.300 40.200 244.500	\$22,004.27	\$133,831.97
		STEEL PIPE UNDER RAILROAD TRACK					
Category Amount:						\$22,004.27	\$133,831.97
Category Number: 0100 ROADWAY							
1295	939-5010	ELECTRICAL POWER SERVICE ASSEMBLY, AER EA		1.000 16620.190	.000 1.000 1.000	\$16,620.19	\$16,620.19
Category Amount:						\$16,620.19	\$16,620.19
Category Number: 0801 BRIDGES							
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000 1012.610	2,182.310 346.777 2,529.087	\$351,149.86	\$2,560,978.79
Category Amount:						\$351,149.86	\$2,560,978.79
Category Number: 0100 ROADWAY							
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 128.990	236.840 .000 236.840	\$0.00	\$30,549.99
		Adding Pay item for Temporary Asphalt - Binder					
		Adding Temporary Asphalt pay item					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: 01067507

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0027

Pay Period: 08/01/2024
to 09/04/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	141.540		
		TL & H LIME		145.570	.000		
					141.540	\$0.00	\$20,603.98
		Adding Pay item for Temporary asphalt - Base					
		Adding Temporary Asphalt pay item					
Category Amount:						\$0.00	\$51,153.97
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000	390.656		
				146.110	29.660		
					420.316	\$4,333.62	\$61,412.37
		Piling, PSC, 16 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000	275.689		
				121.570	24.900		
					300.589	\$3,027.09	\$36,542.60
		Piling, PSC, 18 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$7,360.71	\$97,954.97
Project Total Amount:						\$1,161,524.46	\$76,026,805.80