

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01025284

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0029

Pay Period: 10/01/2024
to 10/31/2024

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 911 Days

Percent Time: 62.53

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

Date Work Began: 07/25/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801-4339

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$106,277,764.07

Original Contract Amount \$102,495,527.63

Funds Available \$18,143,463.21

Percent Complete 79.53%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$106,277,764.07	\$102,495,527.63	\$18,143,463.22	82.93%	\$5,393,658.12

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01025284

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0029

Pay Period: 10/01/2024
to 10/31/2024

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$84,523,683.20	\$78,267,119.31	\$6,256,563.89
Total Earnings	\$84,523,683.20	\$78,267,119.31	\$6,256,563.89
Stockpiled Materials	\$3,610,617.65	\$4,473,523.42	(\$862,905.77)
Gross Earnings	\$88,134,300.85	\$82,740,642.73	\$5,393,658.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$88,134,300.85	\$82,740,642.73	

Total Payable: **\$5,393,658.12**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01025284

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0029

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0110 Pavement							
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		130.000	59.990		
		MATL & H LIME		239.260	.000		
					59.990	\$.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,742.000	5,362.320		
		L & H LIME		129.740	.000		
					5,362.320	\$.00	\$695,707.40
Category Amount:						\$0.00	\$710,060.61
Category Number: 0200 Drainage							
0040	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,116.000	2,175.150		
				76.530	730.300		
					2,905.450	\$55,889.86	\$222,354.09
0060	668-2100	DROP INLET, GP 1	EA	34.000	11.250		
				5105.260	2.000		
					13.250	\$10,210.52	\$67,644.70
Category Amount:						\$66,100.38	\$289,998.79
Category Number: 0100 ROADWAY							
0230	641-1200	GUARDRAIL, TP W	LF	2,036.000	770.500		
				33.680	63.000		
					833.500	\$2,121.84	\$28,072.28
0235	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	4.000	2.000		
				1894.740	1.000		
					3.000	\$1,894.74	\$5,684.22
0240	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		473.000	.000		
				162.770	233.333		
					233.333	\$37,979.61	\$37,979.61

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01025284

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0029

Pay Period: 10/01/2024

to 10/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0245	210-0100	GRADING COMPLETE -	LS	1.000	.964		
				:5621376.010	.006		
					.970	\$153,728.26	\$24,852,734.73
		0006328					
Category Amount:						\$195,724.45	\$24,924,470.84
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	26.000		
				3157.890	1.000		
					27.000	\$3,157.89	\$85,263.03
Category Amount:						\$3,157.89	\$85,263.03
Category Number: 0801 BRIDGES							
0270	207-0203	FOUND BKFILL MATL, TP II	CY	341.000	207.139		
				87.560	26.889		
					234.028	\$2,354.40	\$20,491.49
0275	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	2,517.000	1,262.236		
				121.210	130.667		
					1,392.903	\$15,838.15	\$168,833.77
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.099		
				7536519.470	.210		
					.309	\$1,582,669.09	\$2,328,784.52
		1					
0300	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,432.000	.000		
				393.550	1,432.000		
					1,432.000	\$563,563.60	\$563,563.60
		1					
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		7,511.000	2,498.040		
				436.710	.000		
					2,498.040	\$.00	\$1,090,919.05
		1					
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		3,795.000	2,280.673		
				393.170	1,514.327		
					3,795.000	\$595,387.95	\$1,492,080.15
		1					

Date: 11/06/2024

Page 5 of 10

Pay Period: 10/01/2024
to 10/31/2024

			Prev Qty		
		Auth Qty	Qty This Period	Amount	
	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
Option 1					
Option 2					

0325 520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	4,427.327			
			194.820	1,209.320			
				5,636.647	\$235,599.72	\$1,098,131.57	

0330 520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,837.519			
			162.100	-415.100			
				3,422.419	\$-67,287.71	\$554,774.12	

0360 511-1000	BAR REINF STEEL	LB	815,204.000	499,984.130		
			1.370	35,533.040		
				535,517.170	\$48,680.26	\$733,658.52

0370 511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.047		
			1735088.440	.123		
				.170	\$213,415.88	\$294,965.03
	1					

0380 603-7000	PLASTIC FILTER FABRIC	SY	1,449.000	664.664			
			1.900	.000			
				664.664	\$.00		\$1,262.86

Category Amount:	\$3,190,221.34	\$8,347,464.68
-------------------------	----------------	----------------

Category Number: 0100 ROADWAY

0390 232-4000	SUB-BALLAST	TN	14,403.000	3,705.090			
			55.790	6,055.280			
				9,760.370	\$337,824.07	\$544,531.04	

Category Amount:	\$337,824.07	\$544,531.04
-------------------------	--------------	--------------

Category Number: 0110 Pavement

0395 402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN	978.000	150.220		
	TL & H LIME	146.320	.000		
			150.220	\$.00	\$21,980.19

Category Amount:	\$0.00	\$21,980.19
-------------------------	--------	-------------

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01025284

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0029

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	19,578.216		
				99.470	2,425.222		
					22,003.438	\$241,236.83	\$2,188,681.98
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000	96.390		
				54.740	.000		
					96.390	\$.00	\$5,276.39
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000	435.970		
				44.210	.000		
					435.970	\$.00	\$19,274.23
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000	309.090		
				56.840	.000		
					309.090	\$.00	\$17,568.68
0435	441-3999	CONCRETE V GUTTER	LF	204.000	191.000		
				29.470	.000		
					191.000	\$.00	\$5,628.77
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000	2,769.500		
				25.260	.000		
					2,769.500	\$.00	\$69,957.57
0455	500-3002	CLASS AA CONCRETE	CY	726.000	741.720		
				1500.000	.000		
					741.720	\$.00	\$1,112,580.00
0460	500-3101	CLASS A CONCRETE	CY	19.000	18.620		
				1578.950	.000		
					18.620	\$.00	\$29,400.05
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000	6.100		
				2963.160	.000		
					6.100	\$.00	\$18,075.28

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01025284

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0029

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000 315.790	28.590 .000 28.590	\$0.00	\$9,028.44
Category Amount:						\$241,236.83	\$3,475,471.39
Category Number: 0200 Drainage							
0500	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	591.000 169.630	591.000 16.000 607.000	\$2,714.08	\$102,965.41
0510	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	16.000 1305.260	7.000 4.000 11.000	\$5,221.04	\$14,357.86
Category Amount:						\$7,935.12	\$117,323.27
Category Number: 0100 ROADWAY							
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000 500.000	465.000 .000 465.000	\$0.00	\$232,500.00
Category Amount:						\$0.00	\$232,500.00
Category Number: 0901 MSE WALLS							
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	11,255.000 92.630	10,788.380 .000 10,788.380	\$0.00	\$999,327.64
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,673.000 92.630	3,670.170 .000 3,670.170	\$0.00	\$339,967.85
0565	627-1160	TRAFFIC BARRIER H, WALL NO - 1	LF	904.000 382.030	632.000 .000 632.000	\$0.00	\$241,442.96
Category Amount:						\$0.00	\$1,580,738.45

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01025284

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0029

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0605	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		10.000	5.000		
				4210.530	1.000		
					6.000	\$4,210.53	\$25,263.18
Category Amount:						\$4,210.53	\$25,263.18
Category Number: 0200 Drainage							
0680	668-1100	CATCH BASIN, GP 1	EA	10.000	4.250		
				6026.320	1.000		
					5.250	\$6,026.32	\$31,638.18
0685	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	3.000	.800		
				457.890	2.400		
					3.200	\$1,098.94	\$1,465.25
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000	4.250		
				13547.370	.000		
					4.250	\$0.00	\$57,576.32
0695	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	17.000	20.500		
				442.110	4.700		
					25.200	\$2,077.92	\$11,141.17
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	5.750		
				5015.790	.500		
					6.250	\$2,507.90	\$31,348.69
0710	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, LF		17.000	14.500		
				585.260	3.200		
					17.700	\$1,872.83	\$10,359.10
Category Amount:						\$13,583.91	\$143,528.71
Category Number: 0110 Pavement							
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		165.000	20.650		
		L BITUM MATL & H LIME		175.840	.000		
					20.650	\$0.00	\$3,631.10

Estimate Summary By Project

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0006328

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0110 Pavement						
0750	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000	119.060			
				65.260	.000			
					119.060	\$0.00		\$7,769.86
Category Amount:						\$0.00		\$11,400.96
Category Number:		0802 BRIDGES						
1145	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	2,016.000	672.000			
				835.510	1,344.000			
					2,016.000	\$1,122,925.44		\$1,684,388.16
		2						
1190	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	774.000	231.467			
				126.000	176.000			
					407.467	\$22,176.00		\$51,340.84
Category Amount:						\$1,145,101.44		\$1,735,729.00
Category Number:		0801 BRIDGES						
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000	2,725.087			
				1012.610	183.332			
					2,908.419	\$185,643.82		\$2,945,094.16
Category Amount:						\$185,643.82		\$2,945,094.16
Category Number:		0100 ROADWAY						
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	236.840			
		L & H LIME		128.990	.000			
					236.840	\$0.00		\$30,549.99
		Adding Pay item for Temporary Asphalt - Binder						
		Adding Temporary Asphalt pay item						
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	141.540			
		TL & H LIME		145.570	.000			
					141.540	\$0.00		\$20,603.98
		Adding Pay item for Temporary asphalt - Base						
		Adding Temporary Asphalt pay item						
Category Amount:						\$0.00		\$51,153.97

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01025284

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0029

Pay Period: 10/01/2024

to 10/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1 Supplemental Description 2		Qty To Date			
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000	420.316		
				146.110	85.680		
					505.996	\$12,518.70	\$73,931.08
		Piling, PSC, 16 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000	300.589		
				121.570	-24.900		
					275.689	\$-3,027.09	\$33,515.51
		Piling, PSC, 18 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$9,491.61	\$107,446.59
Category Number: 0100 ROADWAY							
9028	004-0022	EXTRA WORK -	LS	.000	.000		
				856332.500	1.000		
					1.000	\$856,332.50	\$856,332.50
		Overhead Electric - Transmissions Variable					
Category Amount:						\$856,332.50	\$856,332.50
Project Total Amount:						\$6,256,563.89	\$84,523,683.20