

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0031

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days
Elapsed Calender Days: 972 Days
Percent Time: 66.71

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022
Date Awarded: 04/04/2022
Date Contract Executed: 04/18/2022
Date Notice to Proceed: 05/05/2022
Date Work Began: 07/25/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801-4339
Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$106,277,764.07
Original Contract Amount \$102,495,527.63
Funds Available \$14,050,701.94
Percent Complete 84.10%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$106,277,764.07	\$102,495,527.63	\$14,050,701.95	86.78%	\$2,086,827.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0031

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$89,376,600.88	\$86,619,657.53	\$2,756,943.35
Total Earnings	\$89,376,600.88	\$86,619,657.53	\$2,756,943.35
Stockpiled Materials	\$2,850,461.24	\$3,520,577.06	(\$670,115.82)
Gross Earnings	\$92,227,062.12	\$90,140,234.59	\$2,086,827.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$92,227,062.12	\$90,140,234.59	

Total Payable: **\$2,086,827.53**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0031

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 Pavement							
0005	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	43,917.000 26.680	31,800.359 5,400.000 37,200.359	\$144,072.00	\$992,505.58
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,456.000 168.320	417.700 .000 417.700	\$0.00	\$70,307.26
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		130.000 239.260	59.990 .000 59.990	\$0.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,742.000 129.740	5,716.450 970.130 6,686.580	\$125,864.67	\$867,516.89
0030	413-0750	TACK COAT	GL	678.000 3.160	190.000 226.000 416.000	\$714.16	\$1,314.56
Category Amount:						\$270,650.83	\$1,945,997.50
Category Number: 0200 Drainage							
0040	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,116.000 76.530	3,464.450 80.000 3,544.450	\$6,122.40	\$271,256.76
0060	668-2100	DROP INLET, GP 1	EA	34.000 5105.260	14.750 .250 15.000	\$1,276.32	\$76,578.90
Category Amount:						\$7,398.72	\$347,835.66
Category Number: 0100 ROADWAY							
0240	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		473.000 162.770	233.330 .000 233.330	\$0.00	\$37,979.12

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0031

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0245	210-0100	GRADING COMPLETE -	LS	1.000	.970		
				:5621376.010	.005		
					.975	\$128,106.88	\$24,980,841.61
		0006328					
Category Amount:						\$128,106.88	\$25,018,820.73
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	28.000		
				3157.890	1.000		
					29.000	\$3,157.89	\$91,578.81
Category Amount:						\$3,157.89	\$91,578.81
Category Number: 0801 BRIDGES							
0270	207-0203	FOUND BKFILL MATL, TP II	CY	341.000	234.028		
				87.560	26.889		
					260.917	\$2,354.40	\$22,845.89
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.327		
				7536519.470	.030		
					.357	\$226,095.58	\$2,690,537.45
		1					
0300	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,432.000	1,432.000		
				393.550	.000		
					1,432.000	\$.00	\$563,563.60
		1					
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		7,511.000	2,498.040		
				436.710	2,507.814		
					5,005.854	\$1,095,187.45	\$2,186,106.50
		1					
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		3,795.000	3,795.000		
				393.170	.000		
					3,795.000	\$.00	\$1,492,080.15
		1					
0315	507-9035	PSC BEAMS, AASHTO BULB TEE, 56 IN, BR NO - LF		2,497.000	.000		
				388.510	829.782		
					829.782	\$322,378.60	\$322,378.60
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0031

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	6,981.244		
				194.820	702.350		
					7,683.594	\$136,831.83	\$1,496,917.78
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,422.420		
				162.100	.000		
					3,422.420	\$.00	\$554,774.28
0360	511-1000	BAR REINF STEEL	LB	815,204.000	640,971.900		
				1.370	5,527.950		
					646,499.850	\$7,573.29	\$885,704.79
0370	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.188		
				1735088.440	.030		
					.218	\$52,052.65	\$378,249.28
	1						
Category Amount:						\$1,842,473.80	\$10,593,158.32
Category Number:		0110 Pavement					
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		978.000	612.220		
		TL & H LIME		146.320	.000		
					612.220	\$.00	\$89,580.03
Category Amount:						\$0.00	\$89,580.03
Category Number:		0100 ROADWAY					
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	26,630.619		
				99.470	1,124.667		
					27,755.286	\$111,870.63	\$2,760,818.30
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000	96.390		
				54.740	.000		
					96.390	\$.00	\$5,276.39
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000	435.970		
				44.210	.000		
					435.970	\$.00	\$19,274.23

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0031

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000	309.090		
				56.840	.000		
					309.090	\$.00	\$17,568.68
0435	441-3999	CONCRETE V GUTTER	LF	204.000	191.000		
				29.470	.000		
					191.000	\$.00	\$5,628.77
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000	3,165.500		
				25.260	.000		
					3,165.500	\$.00	\$79,960.53
0455	500-3002	CLASS AA CONCRETE	CY	726.000	741.720		
				1500.000	.000		
					741.720	\$.00	\$1,112,580.00
0460	500-3101	CLASS A CONCRETE	CY	19.000	18.620		
				1578.950	.000		
					18.620	\$.00	\$29,400.05
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000	7.200		
				2963.160	.000		
					7.200	\$.00	\$21,334.75
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000	33.590		
				315.790	.000		
					33.590	\$.00	\$10,607.39
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000	465.000		
				500.000	.000		
					465.000	\$.00	\$232,500.00

Category Amount: \$111,870.63 \$4,294,949.09

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0031

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	11,255.000 92.630	10,788.380 .000 10,788.380	\$0.00	\$999,327.64
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,673.000 92.630	3,670.170 .000 3,670.170	\$0.00	\$339,967.85
0565	627-1160	TRAFFIC BARRIER H, WALL NO - 1	LF	904.000 382.030	632.000 60.000 692.000	\$22,921.80	\$264,364.76
Category Amount:						\$22,921.80	\$1,603,660.25
Category Number: 0200 Drainage							
0680	668-1100	CATCH BASIN, GP 1	EA	10.000 6026.320	5.250 .000 5.250	\$0.00	\$31,638.18
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000 13547.370	4.250 .000 4.250	\$0.00	\$57,576.32
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 5015.790	6.250 .000 6.250	\$0.00	\$31,348.69
Category Amount:						\$0.00	\$120,563.19
Category Number: 0110 Pavement							
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		165.000 175.840	20.650 .000 20.650	\$0.00	\$3,631.10
0745	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		1,553.000 175.790	.000 732.180 732.180	\$128,709.92	\$128,709.92

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0031

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0110 Pavement					
0750	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000	119.060		
				65.260	.000		
					119.060	\$.00	\$7,769.86
Category Amount:						\$128,709.92	\$140,110.88
Category Number:		0700 Signals					
0915	687-1000	TRAFFIC SIGNAL TIMING -	LS	1.000	.000		
				5381.060	1.000		
					1.000	\$5,381.06	\$5,381.06
	2						
0920	687-1000	TRAFFIC SIGNAL TIMING -	LS	1.000	.000		
				5381.060	.750		
					.750	\$4,035.80	\$4,035.80
	3						
Category Amount:						\$9,416.86	\$9,416.86
Category Number:		1100 ROADWAY					
1095	951-5025	OVERHEAD CABLE, FIBER, SINGLE MODE, ____ LF		5,693.000	.000		
				7.890	5,693.000		
					5,693.000	\$44,917.77	\$44,917.77
	0006328						
1100	951-5125	UNDERGROUND CABLE, FIBER, SINGLE MODE, LF		240.000	.000		
				7.890	240.000		
					240.000	\$1,893.60	\$1,893.60
	48						
1105	951-5220	REMOVAL OF OVERHEAD CABLE, FIBER	LF	9,254.000	.000		
				1.050	9,254.000		
					9,254.000	\$9,716.70	\$9,716.70
Category Amount:						\$56,528.07	\$56,528.07
Category Number:		0802 BRIDGES					
1145	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	2,016.000	2,016.000		
				835.510	.000		
					2,016.000	\$.00	\$1,684,388.16
	2						

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0031

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1150	516-0001	ALUM HANDRAIL, SPCL DES	LF	363.000 167.200	.000 363.000 363.000	\$60,693.60	\$60,693.60
Category Amount:						\$60,693.60	\$1,745,081.76
Category Number: 0100 ROADWAY							
1265	610-9099	REM WINGWALLS & PARAPETS, STA - 301+34.23	LS	1.000 5263.160	.000 1.000 1.000	\$5,263.16	\$5,263.16
Category Amount:						\$5,263.16	\$5,263.16
Category Number: 0801 BRIDGES							
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000 1012.610	3,244.387 60.498 3,304.885	\$61,260.88	\$3,346,559.60
Category Amount:						\$61,260.88	\$3,346,559.60
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN#9)	*\$*	.000 1.000	29,903.200 4,598.740 34,501.940	\$4,598.74	\$34,501.94
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 128.990	236.840 .000 236.840	\$0.00	\$30,549.99
Adding Pay item for Temporary Asphalt - Binder Adding Temporary Asphalt pay item							
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 145.570	141.540 .000 141.540	\$0.00	\$20,603.98
Adding Pay item for Temporary asphalt - Base Adding Temporary Asphalt pay item							
Category Amount:						\$4,598.74	\$85,655.91

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0031

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000	577.146		
				146.110	26.650		
					603.796	\$3,893.83	\$88,220.63
		Piling, PSC, 16 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000	275.690		
				121.570	.000		
					275.690	\$.00	\$33,515.63
		Piling, PSC, 18 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$3,893.83	\$121,736.26
Category Number:		0100 ROADWAY					
9020	665-0015	STEEL GAS MAIN -	LF	.000	.000		
				95.460	419.000		
					419.000	\$39,997.74	\$39,997.74
		STEEL GAS MAIN -					
Category Amount:						\$39,997.74	\$39,997.74
Project Total Amount:						\$2,756,943.35	\$89,376,600.88