

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01067507

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 1003 Days

Percent Time: 68.84

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

Date Work Began: 07/25/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801-4339

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$106,300,872.47

Original Contract Amount \$102,495,527.63

Funds Available \$13,196,012.95

Percent Complete 84.90%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$106,300,872.47	\$102,495,527.63	\$13,196,012.96	87.59%	\$877,797.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01067507

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$90,254,398.27	\$89,376,600.88	\$877,797.39
Total Earnings	\$90,254,398.27	\$89,376,600.88	\$877,797.39
Stockpiled Materials	\$2,850,461.24	\$2,850,461.24	\$0.00
Gross Earnings	\$93,104,859.51	\$92,227,062.12	\$877,797.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$93,104,859.51	\$92,227,062.12	

Total Payable: **\$877,797.39**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01067507

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0110		Pavement					
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,456.000	417.700		
				168.320	.000		
					417.700	\$0.00	\$70,307.26
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		130.000	59.990		
		MATL & H LIME		239.260	.000		
					59.990	\$0.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,742.000	6,686.580		
		L & H LIME		129.740	.000		
					6,686.580	\$0.00	\$867,516.89
Category Amount:						\$0.00	\$952,177.36
Category Number: 0200		Drainage					
0060	668-2100	DROP INLET, GP 1	EA	34.000	15.000		
				5105.260	.000		
					15.000	\$0.00	\$76,578.90
Category Amount:						\$0.00	\$76,578.90
Category Number: 0300		Temporary Erosion Control					
0080	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		131.000	3.000		
		/SAND BAGS		631.580	3.000		
					6.000	\$1,894.74	\$3,789.48
0125	163-0240	MULCH	TN	828.000	56.272		
				226.320	9.573		
					65.845	\$2,166.56	\$14,902.04
Category Amount:						\$4,061.30	\$18,691.52
Category Number: 0100		ROADWAY					
0240	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		473.000	233.330		
				162.770	.000		
					233.330	\$0.00	\$37,979.12

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01067507

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0032

Pay Period: 01/01/2025

to 01/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0245	210-0100	GRADING COMPLETE -	LS	1.000	.975		
				:5621376.010	.005		
					.980	\$128,106.88	\$25,108,948.49
		0006328					
Category Amount:						\$128,106.88	\$25,146,927.61
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	29.000		
				3157.890	1.000		
					30.000	\$3,157.89	\$94,736.70
Category Amount:						\$3,157.89	\$94,736.70
Category Number: 0801 BRIDGES							
0270	207-0203	FOUND BKFILL MATL, TP II	CY	341.000	260.917		
				87.560	26.889		
					287.806	\$2,354.40	\$25,200.29
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.357		
				7536519.470	.004		
					.361	\$30,146.08	\$2,720,683.53
		1					
0300	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,432.000	1,432.000		
				393.550	.000		
					1,432.000	\$.00	\$563,563.60
		1					
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		7,511.000	5,005.850		
				436.710	.000		
					5,005.850	\$.00	\$2,186,104.75
		1					
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		3,795.000	3,795.000		
				393.170	.000		
					3,795.000	\$.00	\$1,492,080.15
		1					
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	7,683.594		
				194.820	1,299.050		
					8,982.644	\$253,080.92	\$1,749,998.70

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01067507

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000 162.100	3,422.420 .000 3,422.420	\$0.00	\$554,774.28
0360	511-1000	BAR REINF STEEL	LB	815,204.000 1.370	646,499.850 66,494.830 712,994.680	\$91,097.92	\$976,802.71
0370	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 1735088.440	.218 .004 .222	\$6,940.35	\$385,189.63
Category Amount:						\$383,619.67	\$10,654,397.64
Category Number: 0110 Pavement							
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		978.000 146.320	612.220 .000 612.220	\$0.00	\$89,580.03
Category Amount:						\$0.00	\$89,580.03
Category Number: 0100 ROADWAY							
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000 99.470	27,755.286 1,016.000 28,771.286	\$101,061.52	\$2,861,879.82
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000 54.740	96.390 .000 96.390	\$0.00	\$5,276.39
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000 44.210	435.970 .000 435.970	\$0.00	\$19,274.23
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000 56.840	309.089 141.778 450.867	\$8,058.66	\$25,627.28

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01067507

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0435	441-3999	CONCRETE V GUTTER	LF	204.000 29.470	191.000 .000 191.000	\$0.00	\$5,628.77
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000 25.260	3,165.500 .000 3,165.500	\$0.00	\$79,960.53
0455	500-3002	CLASS AA CONCRETE	CY	726.000 1500.000	741.720 .000 741.720	\$0.00	\$1,112,580.00
0460	500-3101	CLASS A CONCRETE	CY	19.000 1578.950	18.620 .000 18.620	\$0.00	\$29,400.05
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000 2963.160	7.200 .000 7.200	\$0.00	\$21,334.75
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000 315.790	33.590 .000 33.590	\$0.00	\$10,607.39
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000 500.000	465.000 .000 465.000	\$0.00	\$232,500.00
Category Amount:						\$109,120.18	\$4,404,069.21
Category Number: 0901 MSE WALLS							
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	11,255.000 92.630	10,788.380 .000 10,788.380	\$0.00	\$999,327.64

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01067507

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,673.000 92.630	3,670.170 .000 3,670.170	\$0.00	\$339,967.85
	1						
0565	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	904.000 382.030	692.000 .000 692.000	\$0.00	\$264,364.76
	1						
0570	627-1180	ADDITIONAL MSE BACKFILL	CY	344.000 73.680	.000 344.000 344.000	\$25,345.92	\$25,345.92
Category Amount:						\$25,345.92	\$1,629,006.17
Category Number: 0200 Drainage							
0680	668-1100	CATCH BASIN, GP 1	EA	10.000 6026.320	5.250 .000 5.250	\$0.00	\$31,638.18
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000 13547.370	4.250 .000 4.250	\$0.00	\$57,576.32
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 5015.790	6.250 .000 6.250	\$0.00	\$31,348.69
Category Amount:						\$0.00	\$120,563.19
Category Number: 0110 Pavement							
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		165.000 175.840	20.650 .000 20.650	\$0.00	\$3,631.10

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01067507

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 Pavement							
0750	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000 65.260	119.060 .000 119.060	\$0.00	\$7,769.86
Category Amount:						\$0.00	\$11,400.96
Category Number: 0801 BRIDGES							
1125	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	764.000 20.630	500.467 159.611 660.078	\$3,292.77	\$13,617.41
Category Amount:						\$3,292.77	\$13,617.41
Category Number: 0802 BRIDGES							
1145	507-9240	PSC BEAMS, SPCL DESIGN, BR NO - 2	LF	2,016.000 835.510	2,016.000 .000 2,016.000	\$0.00	\$1,684,388.16
Category Amount:						\$0.00	\$1,684,388.16
Category Number: 0801 BRIDGES							
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000 1012.610	3,304.885 189.160 3,494.045	\$191,545.31	\$3,538,104.91
Category Amount:						\$191,545.31	\$3,538,104.91
Category Number: 0100 ROADWAY							
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 128.990	236.840 .000 236.840	\$0.00	\$30,549.99
		Adding Pay item for Temporary Asphalt - Binder					
		Adding Temporary Asphalt pay item					
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 145.570	141.540 .000 141.540	\$0.00	\$20,603.98
		Adding Pay item for Temporary asphalt - Base					
		Adding Temporary Asphalt pay item					
Category Amount:						\$0.00	\$51,153.97

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01067507

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000	603.796		
				146.110	44.070		
					647.866	\$6,439.07	\$94,659.70
		Piling, PSC, 16 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000	275.690		
				121.570	.000		
					275.690	\$.00	\$33,515.63
		Piling, PSC, 18 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$6,439.07	\$128,175.33
Category Number: 0801 BRIDGES							
9030	004-0018	EXTRA WORK -	LF	.000	.000		
				128.380	180.000		
					180.000	\$23,108.40	\$23,108.40
		SA to Add Pay Item for 8" CMP French Drain					
Category Amount:						\$23,108.40	\$23,108.40
Project Total Amount:						\$877,797.39	\$90,254,398.27