

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01067507

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0033

Pay Period: 02/01/2025
to 03/04/2025

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 1035 Days

Percent Time: 71.04

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

Date Work Began: 07/25/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801-4339

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$106,888,765.82

Original Contract Amount \$102,495,527.63

Funds Available \$10,508,908.77

Percent Complete 88.26%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$106,888,765.82	\$102,495,527.63	\$10,508,908.79	90.17%	\$3,274,997.52

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01067507

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0033

Pay Period: 02/01/2025
to 03/04/2025

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$94,340,014.82	\$90,254,398.27	\$4,085,616.55
Total Earnings	\$94,340,014.82	\$90,254,398.27	\$4,085,616.55
Stockpiled Materials	\$2,039,842.21	\$2,850,461.24	(\$810,619.03)
Gross Earnings	\$96,379,857.03	\$93,104,859.51	\$3,274,997.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$96,379,857.03	\$93,104,859.51	

Total Payable: **\$3,274,997.52**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01067507

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0033

Pay Period: 02/01/2025
to 03/04/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Pavement					
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,456.000	417.700		
				168.320	.000		
					417.700	\$.00	\$70,307.26
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		130.000	59.990		
		MATL & H LIME		239.260	.000		
					59.990	\$.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,742.000	6,686.580		
		L & H LIME		129.740	36.740		
					6,723.320	\$4,766.65	\$872,283.54
Category Amount:						\$4,766.65	\$956,944.01
Category Number:		0200 Drainage					
0040	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,116.000	3,544.450		
				76.530	109.400		
					3,653.850	\$8,372.38	\$279,629.14
0060	668-2100	DROP INLET, GP 1	EA	34.000	15.000		
				5105.260	.000		
					15.000	\$.00	\$76,578.90
Category Amount:						\$8,372.38	\$356,208.04
Category Number:		0300 Temporary Erosion Control					
0070	163-0232	TEMPORARY GRASSING	AC	72.000	3.837		
				1052.630	3.545		
					7.382	\$3,731.57	\$7,770.51
0080	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		131.000	6.000		
		/SAND BAGS		631.580	3.750		
					9.750	\$2,368.43	\$6,157.91

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01067507

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0033

Pay Period: 02/01/2025
to 03/04/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 Temporary Erosion Control							
0125	163-0240	MULCH	TN	828.000 226.320	65.845 13.090 78.935	\$2,962.53	\$17,864.57
Category Amount:						\$9,062.53	\$31,792.99
Category Number: 0100 ROADWAY							
0230	641-1200	GUARDRAIL, TP W	LF	2,036.000 33.680	833.500 376.000 1,209.500	\$12,663.68	\$40,735.96
0235	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	4.000 1894.740	3.000 1.000 4.000	\$1,894.74	\$7,578.96
0240	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		473.000 162.770	233.330 .000 233.330	\$0.00	\$37,979.12
0245	210-0100	GRADING COMPLETE -	LS	1.000 :5621376.010	.980 .002 .982	\$51,242.75	\$25,160,191.24
0006328							
Category Amount:						\$65,801.17	\$25,246,485.28
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 3157.890	30.000 1.000 31.000	\$3,157.89	\$97,894.59
Category Amount:						\$3,157.89	\$97,894.59
Category Number: 0801 BRIDGES							
0275	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	2,517.000 121.210	1,392.903 159.611 1,552.514	\$19,346.45	\$188,180.22

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2025

User: 01067507

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0033

Pay Period: 02/01/2025
to 03/04/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.361		
				7536519.470	.046		
					.407	\$346,679.90	\$3,067,363.42
	1						
0300	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,432.000	1,432.000		
				393.550	.000		
					1,432.000	\$.00	\$563,563.60
	1						
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		7,511.000	5,005.854		
				436.710	2,505.146		
					7,511.000	\$1,094,022.31	\$3,280,128.81
	1						
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		3,795.000	3,795.000		
				393.170	.000		
					3,795.000	\$.00	\$1,492,080.15
	1						
0315	507-9035	PSC BEAMS, AASHTO BULB TEE, 56 IN, BR NO - LF		2,497.000	829.782		
				388.510	1,667.218		
					2,497.000	\$647,730.87	\$970,109.47
	1						
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	8,982.640		
				194.820	.000		
					8,982.640	\$.00	\$1,749,997.92
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,422.420		
				162.100	.000		
					3,422.420	\$.00	\$554,774.28
0360	511-1000	BAR REINF STEEL	LB	815,204.000	712,994.680		
				1.370	55,851.220		
					768,845.900	\$76,516.17	\$1,053,318.88

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2025

User: 01067507

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0033

Pay Period: 02/01/2025
to 03/04/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0370	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.222		
				1735088.440	.046		
					.268	\$79,814.07	\$465,003.70
	1						
Category Amount:						\$2,264,109.77	\$13,384,520.45
Category Number: 0110 Pavement							
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		978.000	612.220		
		TL & H LIME		146.320	.000		
					612.220	\$0.00	\$89,580.03
Category Amount:						\$0.00	\$89,580.03
Category Number: 0100 ROADWAY							
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	28,771.286		
				99.470	6,681.295		
					35,452.581	\$664,588.41	\$3,526,468.23
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000	96.390		
				54.740	.000		
					96.390	\$0.00	\$5,276.39
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000	435.970		
				44.210	.000		
					435.970	\$0.00	\$19,274.23
0420	441-0301	CONC SPILLWAY, TP 1	EA	2.000	.000		
				2526.320	2.000		
					2.000	\$5,052.64	\$5,052.64
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000	450.867		
				56.840	58.333		
					509.200	\$3,315.65	\$28,942.93
0435	441-3999	CONCRETE V GUTTER	LF	204.000	191.000		
				29.470	.000		
					191.000	\$0.00	\$5,628.77

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01067507

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0033

Pay Period: 02/01/2025
to 03/04/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000 25.260	3,165.500 282.000 3,447.500	\$7,123.32	\$87,083.85
0455	500-3002	CLASS AA CONCRETE	CY	726.000 1500.000	741.720 .000 741.720	\$0.00	\$1,112,580.00
0460	500-3101	CLASS A CONCRETE	CY	19.000 1578.950	18.620 .000 18.620	\$0.00	\$29,400.05
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000 2963.160	7.200 .000 7.200	\$0.00	\$21,334.75
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000 315.790	33.590 .000 33.590	\$0.00	\$10,607.39
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000 500.000	465.000 .000 465.000	\$0.00	\$232,500.00
Category Amount:						\$680,080.02	\$5,084,149.23
Category Number: 0901 MSE WALLS							
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	11,255.000 92.630	10,788.375 466.625 11,255.000	\$43,223.47	\$1,042,550.65
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,673.000 92.630	3,670.170 2.830 3,673.000	\$262.14	\$340,229.99

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2025

User: 01067507

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0033

Pay Period: 02/01/2025
to 03/04/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
0560	627-1100	COPING A, WALL NO -	LF	87.000	50.000		
				126.320	37.000		
					87.000	\$4,673.84	\$10,989.84
		1					
0565	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	904.000	692.000		
				382.030	.000		
					692.000	\$.00	\$264,364.76
		1					
Category Amount:						\$48,159.45	\$1,658,135.24
Category Number: 0600		Signing					
0595	639-4003	STRAIN POLE, TP III	EA	12.000	.000		
				33536.380	8.000		
					8.000	\$268,291.04	\$268,291.04
Category Amount:						\$268,291.04	\$268,291.04
Category Number: 0100		ROADWAY					
0605	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	10.000	6.000		
				4210.530	1.000		
					7.000	\$4,210.53	\$29,473.71
Category Amount:						\$4,210.53	\$29,473.71
Category Number: 0200		Drainage					
0680	668-1100	CATCH BASIN, GP 1	EA	10.000	5.250		
				6026.320	.000		
					5.250	\$.00	\$31,638.18
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000	4.250		
				13547.370	1.500		
					5.750	\$20,321.06	\$77,897.38
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	6.250		
				5015.790	.000		
					6.250	\$.00	\$31,348.69
Category Amount:						\$20,321.06	\$140,884.25

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01067507

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0033

Pay Period: 02/01/2025
to 03/04/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 Pavement							
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		165.000 175.840	20.650 .000 20.650	\$0.00	\$3,631.10
0750	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000 65.260	119.056 358.611 477.667	\$23,402.95	\$31,172.55
Category Amount:						\$23,402.95	\$34,803.65
Category Number: 0901 MSE WALLS							
1120	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	120.000 92.630	.000 120.000 120.000	\$11,115.60	\$11,115.60
Category Amount:						\$11,115.60	\$11,115.60
Category Number: 0801 BRIDGES							
1125	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	764.000 20.630	660.078 -159.611 500.467	\$-3,292.77	\$10,324.63
Category Amount:						\$-3,292.77	\$10,324.63
Category Number: 0802 BRIDGES							
1145	507-9240	PSC BEAMS, SPCL DESIGN, BR NO - 2	LF	2,016.000 835.510	2,016.000 .000 2,016.000	\$0.00	\$1,684,388.16
Category Amount:						\$0.00	\$1,684,388.16
Category Number: 0801 BRIDGES							
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000 1012.610	3,494.045 88.955 3,583.000	\$90,076.72	\$3,628,181.63
Category Amount:						\$90,076.72	\$3,628,181.63

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01067507

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0033

Pay Period: 02/01/2025
to 03/04/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	34,501.940		
				1.000	88.210		
					34,590.150	\$88.21	\$34,590.15
		(IN#9)					
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 128.990	236.840 .000		
					236.840	\$0.00	\$30,549.99
		Adding Pay item for Temporary Asphalt - Binder					
		Adding Temporary Asphalt pay item					
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 145.570	141.540 .000		
					141.540	\$0.00	\$20,603.98
		Adding Pay item for Temporary asphalt - Base					
		Adding Temporary Asphalt pay item					
Category Amount:						\$88.21	\$85,744.12
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000	647.870		
				146.110	.000		
					647.870	\$0.00	\$94,660.29
		Piling, PSC, 16 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000	275.690		
				121.570	.000		
					275.690	\$0.00	\$33,515.63
		Piling, PSC, 18 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$0.00	\$128,175.92
Category Number: 0100 ROADWAY							
9033	004-0022	EXTRA WORK -	LS	.000	.000		
				313731.100	1.000		
					1.000	\$313,731.10	\$313,731.10
		Supplemental Agreement Waterline Concrete Vault					
Category Amount:						\$313,731.10	\$313,731.10

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2025

User: 01067507

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0033

Pay Period: 02/01/2025
to 03/04/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	1100 ROADWAY					
9092	004-0022	EXTRA WORK -	LS	.000	.000		
				274162.250	1.000		
					1.000	\$274,162.25	\$274,162.25
		Supplemental for Kinder Morgan Claim					
					Category Amount:	\$274,162.25	\$274,162.25
					Project Total Amount:	\$4,085,616.55	\$94,340,014.82