

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: 01067507

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0034

Pay Period: 03/05/2025
to 03/31/2025

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 1062 Days

Percent Time: 72.89

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

Date Work Began: 07/25/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801-4339

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$106,888,765.82

Original Contract Amount \$102,495,527.63

Funds Available \$8,517,330.17

Percent Complete 90.12%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$106,888,765.82	\$102,495,527.63	\$8,517,330.19	92.03%	\$1,991,578.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: 01067507

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0034

Pay Period: 03/05/2025
to 03/31/2025

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$96,331,593.42	\$94,340,014.82	\$1,991,578.60
Total Earnings	\$96,331,593.42	\$94,340,014.82	\$1,991,578.60
Stockpiled Materials	\$2,039,842.21	\$2,039,842.21	\$0.00
Gross Earnings	\$98,371,435.63	\$96,379,857.03	\$1,991,578.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$98,371,435.63	\$96,379,857.03	

Total Payable: **\$1,991,578.60**

Rpt-ID: RCPEsprj

Georgia

Date: 04/04/2025

User: 01067507

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0034

Pay Period: 03/05/2025
to 03/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Pavement					
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,456.000	417.700		
				168.320	.000		
					417.700	\$0.00	\$70,307.26
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		130.000	59.990		
		MATL & H LIME		239.260	.000		
					59.990	\$0.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,742.000	6,723.320		
		L & H LIME		129.740	.000		
					6,723.320	\$0.00	\$872,283.54
Category Amount:						\$0.00	\$956,944.01
Category Number:		0200 Drainage					
0060	668-2100	DROP INLET, GP 1	EA	34.000	15.000		
				5105.260	.000		
					15.000	\$0.00	\$76,578.90
Category Amount:						\$0.00	\$76,578.90
Category Number:		0300 Temporary Erosion Control					
0080	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		131.000	9.750		
		/SAND BAGS		631.580	.750		
					10.500	\$473.69	\$6,631.59
0085	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		68.000	2.250		
				368.420	4.500		
					6.750	\$1,657.89	\$2,486.84
0095	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,715.000	2,914.000		
				1.050	150.000		
					3,064.000	\$157.50	\$3,217.20
Category Amount:						\$2,289.08	\$12,335.63

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: 01067507

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0034

Pay Period: 03/05/2025
to 03/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 Permanent Erosion Control							
0145	700-8100	FERTILIZER NITROGEN CONTENT	LB	1,717.000 3.160	.000 1,000.000 1,000.000	\$3,160.00	\$3,160.00
Category Amount:						\$3,160.00	\$3,160.00
Category Number: 0100 ROADWAY							
0240	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		473.000 162.770	233.330 .000 233.330	\$0.00	\$37,979.12
0245	210-0100	GRADING COMPLETE -	LS	1.000 5621376.010	.982 .002 .984	\$51,242.75	\$25,211,433.99
Category Amount:						\$51,242.75	\$25,249,413.11
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 3157.890	31.000 1.000 32.000	\$3,157.89	\$101,052.48
Category Amount:						\$3,157.89	\$101,052.48
Category Number: 0801 BRIDGES							
0275	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	2,517.000 121.210	1,552.514 598.889 2,151.403	\$72,591.34	\$260,771.56
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 7536519.470	.407 .118 .525	\$889,309.30	\$3,956,672.72
0300	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		1,432.000 393.550	1,432.000 .000 1,432.000	\$0.00	\$563,563.60

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: 01067507

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0034

Pay Period: 03/05/2025

to 03/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		7,511.000	7,511.000		
				436.710	.000		
					7,511.000	\$.00	\$3,280,128.81
		1					
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		3,795.000	3,795.000		
				393.170	.000		
					3,795.000	\$.00	\$1,492,080.15
		1					
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	8,982.640		
				194.820	.000		
					8,982.640	\$.00	\$1,749,997.92
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,422.420		
				162.100	.000		
					3,422.420	\$.00	\$554,774.28
0370	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.268		
				1735088.440	.257		
					.525	\$445,917.73	\$910,921.43
		1					
0380	603-7000	PLASTIC FILTER FABRIC	SY	1,449.000	840.664		
				1.900	231.111		
					1,071.775	\$439.11	\$2,036.37
Category Amount:						\$1,408,257.48	\$12,770,946.84
Category Number: 0100 ROADWAY							
0390	232-4000	SUB-BALLAST	TN	14,403.000	9,760.370		
				55.790	4,291.190		
					14,051.560	\$239,405.49	\$783,936.53
Category Amount:						\$239,405.49	\$783,936.53

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: 01067507

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0034

Pay Period: 03/05/2025
to 03/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 Pavement							
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		978.000 146.320	612.220 .000 612.220	\$0.00	\$89,580.03
Category Amount:						\$0.00	\$89,580.03
Category Number: 0100 ROADWAY							
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000 99.470	35,452.581 998.799 36,451.380	\$99,350.54	\$3,625,818.77
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000 54.740	96.390 .000 96.390	\$0.00	\$5,276.39
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000 44.210	435.970 .000 435.970	\$0.00	\$19,274.23
0420	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2526.320	2.000 .000 2.000	\$0.00	\$5,052.64
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000 56.840	509.200 .000 509.200	\$0.00	\$28,942.93
0435	441-3999	CONCRETE V GUTTER	LF	204.000 29.470	191.000 .000 191.000	\$0.00	\$5,628.77
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000 25.260	3,447.500 589.000 4,036.500	\$14,878.14	\$101,961.99

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: 01067507

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0034

Pay Period: 03/05/2025
to 03/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0455	500-3002	CLASS AA CONCRETE	CY	726.000 1500.000	741.720 .000 741.720	\$.00	\$1,112,580.00
0460	500-3101	CLASS A CONCRETE	CY	19.000 1578.950	18.620 .000 18.620	\$.00	\$29,400.05
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000 2963.160	7.200 .000 7.200	\$.00	\$21,334.75
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000 315.790	33.590 .000 33.590	\$.00	\$10,607.39
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000 500.000	465.000 .000 465.000	\$.00	\$232,500.00
Category Amount:						\$114,228.68	\$5,198,377.91
Category Number: 0901 MSE WALLS							
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	11,255.000 92.630	11,255.000 .000 11,255.000	\$.00	\$1,042,550.65
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,673.000 92.630	3,673.000 .000 3,673.000	\$.00	\$340,229.99
0565	627-1160	TRAFFIC BARRIER H, WALL NO - 1	LF	904.000 382.030	692.000 192.000 884.000	\$73,349.76	\$337,714.52
Category Amount:						\$73,349.76	\$1,720,495.16

Estimate Summary By Project

Pay Period: 03/05/2025
to 03/31/2025

Project Number 0006328

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0600 Signing						
0595	639-4003	STRAIN POLE, TP III	EA	12.000	8.000			
				33536.380	2.000			
					10.000	\$67,072.76		\$335,363.80
Category Amount:						\$67,072.76		\$335,363.80
Category Number:		0200 Drainage						
0680	668-1100	CATCH BASIN, GP 1	EA	10.000	5.250			
				6026.320	.000			
					5.250	\$0.00		\$31,638.18
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000	5.750			
				13547.370	.000			
					5.750	\$0.00		\$77,897.38
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	6.250			
				5015.790	.000			
					6.250	\$0.00		\$31,348.69
Category Amount:						\$0.00		\$140,884.25
Category Number:		0110 Pavement						
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		165.000	20.650			
		L BITUM MATL & H LIME		175.840	.000			
					20.650	\$0.00		\$3,631.10
0750	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000	477.670			
				65.260	.000			
					477.670	\$0.00		\$31,172.74
Category Amount:						\$0.00		\$34,803.84
Category Number:		0100 ROADWAY						
0765	999-5200	DETECTABLE WARNING SURFACE	SF	47.000	.000			
				36.840	8.000			
					8.000	\$294.72		\$294.72
Category Amount:						\$294.72		\$294.72

Date: 04/04/2025

Page 9 of 10

Pay Period: 03/05/2025

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0901 MSE WALLS						
1120	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	120.000	120.000			
				92.630	.000			
					120.000		\$.00	\$11,115.60
	1							
Category Amount:							\$0.00	\$11,115.60
	Category Number:	0802 BRIDGES						
1145	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	2,016.000	2,016.000			
				835.510	.000			
					2,016.000		\$.00	\$1,684,388.16
	2							
1190	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	774.000	407.467			
				126.000	231.111			
					638.578		\$29,119.99	\$80,460.83
Category Amount:							\$29,119.99	\$1,764,848.99
	Category Number:	0801 BRIDGES						
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000	3,583.000			
				1012.610	.000			
					3,583.000		\$.00	\$3,628,181.63
Category Amount:							\$0.00	\$3,628,181.63
	Category Number:	0100 ROADWAY						
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	236.840			
		L & H LIME		128.990	.000			
					236.840		\$.00	\$30,549.99
		Adding Pay item for Temporary Asphalt - Binder						
		Adding Temporary Asphalt pay item						
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	141.540			
		TL & H LIME		145.570	.000			
					141.540		\$.00	\$20,603.98
		Adding Pay item for Temporary asphalt - Base						
		Adding Temporary Asphalt pay item						
Category Amount:							\$0.00	\$51,153.97

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: 01067507

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0034

Pay Period: 03/05/2025
to 03/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000	647.870		
				146.110	.000		
					647.870	\$0.00	\$94,660.29
		Piling, PSC, 16 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000	275.690		
				121.570	.000		
					275.690	\$0.00	\$33,515.63
		Piling, PSC, 18 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$0.00	\$128,175.92
Project Total Amount:						\$1,991,578.60	\$96,331,593.42