

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01092860

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 1092 Days

Percent Time: 74.95

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

Date Work Began: 07/25/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801-4339

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$106,840,153.82

Original Contract Amount \$102,495,527.63

Funds Available \$5,778,671.41

Percent Complete 92.68%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$106,840,153.82	\$102,495,527.63	\$5,778,671.43	94.59%	\$2,690,046.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01092860

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$99,021,640.18	\$96,331,593.42	\$2,690,046.76
Total Earnings	\$99,021,640.18	\$96,331,593.42	\$2,690,046.76
Stockpiled Materials	\$2,039,842.21	\$2,039,842.21	\$0.00
Gross Earnings	\$101,061,482.39	\$98,371,435.63	\$2,690,046.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$101,061,482.39	\$98,371,435.63	

Total Payable: **\$2,690,046.76**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01092860

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 Pavement							
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,456.000 168.320	417.700 .000 417.700	\$0.00	\$70,307.26
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		130.000 239.260	59.990 .000 59.990	\$0.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,742.000 129.740	6,723.320 335.820 7,059.140	\$43,569.29	\$915,852.82
Category Amount:						\$43,569.29	\$1,000,513.29
Category Number: 0400 Permanent Erosion Control							
0045	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	547.000 130.110	39.667 349.560 389.227	\$45,481.25	\$50,642.32
0055	603-7000	PLASTIC FILTER FABRIC	SY	13,503.000 4.950	250.000 349.560 599.560	\$1,730.32	\$2,967.82
Category Amount:						\$47,211.57	\$53,610.14
Category Number: 0200 Drainage							
0060	668-2100	DROP INLET, GP 1	EA	34.000 5105.260	15.000 .000 15.000	\$0.00	\$76,578.90
Category Amount:						\$0.00	\$76,578.90
Category Number: 0100 ROADWAY							
0240	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		473.000 162.770	233.330 .000 233.330	\$0.00	\$37,979.12

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01092860

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0035

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0245	210-0100	GRADING COMPLETE -	LS	1.000	.984		
				:5621376.010	.002		
					.986	\$51,242.75	\$25,262,676.75
		0006328					
Category Amount:						\$51,242.75	\$25,300,655.87
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	32.000		
				3157.890	1.000		
					33.000	\$3,157.89	\$104,210.37
Category Amount:						\$3,157.89	\$104,210.37
Category Number: 0801 BRIDGES							
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.525		
				7536519.470	.204		
					.729	\$1,537,449.97	\$5,494,122.69
		1					
0300	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,432.000	1,432.000		
				393.550	.000		
					1,432.000	\$0.00	\$563,563.60
		1					
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		7,511.000	7,511.000		
				436.710	.000		
					7,511.000	\$0.00	\$3,280,128.81
		1					
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		3,795.000	3,795.000		
				393.170	.000		
					3,795.000	\$0.00	\$1,492,080.15
		1					
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	8,982.640		
				194.820	.000		
					8,982.640	\$0.00	\$1,749,997.92
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,422.420		
				162.100	.000		
					3,422.420	\$0.00	\$554,774.28

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01092860

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0370	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.525		
				1735088.440	.204		
					.729	\$353,958.04	\$1,264,879.47
	1						
Category Amount:						\$1,891,408.01	\$14,399,546.92
Category Number: 0110 Pavement							
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		978.000	612.220		
		TL & H LIME		146.320	.000		
					612.220	\$0.00	\$89,580.03
Category Amount:						\$0.00	\$89,580.03
Category Number: 0100 ROADWAY							
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	36,451.380		
				99.470	1,022.050		
					37,473.430	\$101,663.31	\$3,727,482.08
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000	96.389		
				54.740	112.004		
					208.393	\$6,131.10	\$11,407.43
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000	435.970		
				44.210	.000		
					435.970	\$0.00	\$19,274.23
0420	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2526.320	.000		
					2.000	\$0.00	\$5,052.64
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000	509.200		
				56.840	.000		
					509.200	\$0.00	\$28,942.93
0435	441-3999	CONCRETE V GUTTER	LF	204.000	191.000		
				29.470	.000		
					191.000	\$0.00	\$5,628.77

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01092860

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000 25.260	4,036.500 228.000 4,264.500	\$5,759.28	\$107,721.27
0455	500-3002	CLASS AA CONCRETE	CY	726.000 1500.000	741.720 .000 741.720	\$0.00	\$1,112,580.00
0460	500-3101	CLASS A CONCRETE	CY	19.000 1578.950	18.620 .000 18.620	\$0.00	\$29,400.05
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000 2963.160	7.200 .000 7.200	\$0.00	\$21,334.75
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000 315.790	33.593 7.407 41.000	\$2,339.06	\$12,947.39
Category Amount:						\$115,892.75	\$5,081,771.54
Category Number: 0200 Drainage							
0510	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	16.000 1305.260	11.000 1.000 12.000	\$1,305.26	\$15,663.12
0515	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	1.000 1457.890	3.000 1.000 4.000	\$1,457.89	\$5,831.56
Category Amount:						\$2,763.15	\$21,494.68

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01092860

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000 500.000	465.000 .000 465.000	\$0.00	\$232,500.00
Category Amount:						\$0.00	\$232,500.00
Category Number: 0901 MSE WALLS							
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	11,255.000 92.630	11,255.000 .000 11,255.000	\$0.00	\$1,042,550.65
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,673.000 92.630	3,673.000 .000 3,673.000	\$0.00	\$340,229.99
0565	627-1160	TRAFFIC BARRIER H, WALL NO - 1	LF	904.000 382.030	884.000 .000 884.000	\$0.00	\$337,714.52
Category Amount:						\$0.00	\$1,720,495.16
Category Number: 0200 Drainage							
0680	668-1100	CATCH BASIN, GP 1	EA	10.000 6026.320	5.250 .000 5.250	\$0.00	\$31,638.18
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000 13547.370	5.750 .000 5.750	\$0.00	\$77,897.38
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 5015.790	6.250 .000 6.250	\$0.00	\$31,348.69
Category Amount:						\$0.00	\$140,884.25

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01092860

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Qty This Period	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty To Date			
		Supplemental Description 1						
		Supplemental Description 2						
Category Number:		0110 Pavement						
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		165.000	20.650			
		L BITUM MATL & H LIME		175.840	.000			
					20.650		\$.00	\$3,631.10
0750	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000	477.670			
				65.260	.000			
					477.670		\$.00	\$31,172.74
Category Amount:							\$0.00	\$34,803.84
Category Number:		0901 MSE WALLS						
1120	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	120.000	120.000			
				92.630	.000			
					120.000		\$.00	\$11,115.60
	1							
Category Amount:							\$0.00	\$11,115.60
Category Number:		0802 BRIDGES						
1130	501-3000	STR STEEL, BR NO -	LS	1.000	.000			
				333674.120	1.000			
					1.000		\$333,674.12	\$333,674.12
	2							
1145	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	2,016.000	2,016.000			
				835.510	.000			
					2,016.000		\$.00	\$1,684,388.16
	2							
1175	530-0105	WATERPROOFING	SY	1,195.000	.000			
				200.000	1,001.111			
					1,001.111		\$200,222.20	\$200,222.20
Category Amount:							\$533,896.32	\$2,218,284.48
Category Number:		0801 BRIDGES						
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000	3,583.000			
				1012.610	.000			
					3,583.000		\$.00	\$3,628,181.63
Category Amount:							\$0.00	\$3,628,181.63

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01092860

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	34,590.150		
				1.000	905.030		
					35,495.180	\$905.03	\$35,495.18
		(IN#9)					
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 128.990	236.840 .000		
					236.840	\$0.00	\$30,549.99
		Adding Pay item for Temporary Asphalt - Binder					
		Adding Temporary Asphalt pay item					
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 145.570	141.540 .000		
					141.540	\$0.00	\$20,603.98
		Adding Pay item for Temporary asphalt - Base					
		Adding Temporary Asphalt pay item					
Category Amount:						\$905.03	\$86,649.15
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000	647.870		
				146.110	.000		
					647.870	\$0.00	\$94,660.29
		Piling, PSC, 16 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000	275.690		
				121.570	.000		
					275.690	\$0.00	\$33,515.63
		Piling, PSC, 18 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$0.00	\$128,175.92
Project Total Amount:						\$2,690,046.76	\$99,021,640.18