

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: 01092860

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0036

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 1123 Days

Percent Time: 77.08

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

Date Work Began: 07/25/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801-4339

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$106,840,153.82

Original Contract Amount \$102,495,527.63

Funds Available \$2,722,410.87

Percent Complete 95.54%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$106,840,153.82	\$102,495,527.63	\$2,722,410.89	97.45%	\$3,056,260.54

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: 01092860

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0036

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$102,077,900.72	\$99,021,640.18	\$3,056,260.54
Total Earnings	\$102,077,900.72	\$99,021,640.18	\$3,056,260.54
Stockpiled Materials	\$2,039,842.21	\$2,039,842.21	\$0.00
Gross Earnings	\$104,117,742.93	\$101,061,482.39	\$3,056,260.54
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$104,117,742.93	\$101,061,482.39	

Total Payable: **\$3,056,260.54**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: 01092860

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0036

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Pavement					
0005	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	43,917.000	37,200.359		
				26.680	2,665.000		
					39,865.359	\$71,102.20	\$1,063,607.78
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,456.000	417.700		
				168.320	.000		
					417.700	\$0.00	\$70,307.26
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		130.000	59.990		
		MATL & H LIME		239.260	.000		
					59.990	\$0.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,742.000	7,059.140		
		L & H LIME		129.740	161.150		
					7,220.290	\$20,907.60	\$936,760.42
Category Amount:						\$92,009.80	\$2,085,028.67
Category Number:		0200 Drainage					
0060	668-2100	DROP INLET, GP 1	EA	34.000	15.000		
				5105.260	.000		
					15.000	\$0.00	\$76,578.90
Category Amount:						\$0.00	\$76,578.90
Category Number:		0300 Temporary Erosion Control					
0125	163-0240	MULCH	TN	828.000	78.935		
				226.320	18.105		
					97.040	\$4,097.52	\$21,962.09
Category Amount:						\$4,097.52	\$21,962.09
Category Number:		0400 Permanent Erosion Control					
0130	700-6910	PERMANENT GRASSING	AC	36.000	2.465		
				1684.210	5.052		
					7.517	\$8,508.63	\$12,660.21

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: 01092860

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0036

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 Permanent Erosion Control							
0140	700-8000	FERTILIZER MIXED GRADE	TN	7.000 1684.210	3.625 .890 4.515	\$1,498.95	\$7,604.21
Category Amount:						\$10,007.58	\$20,264.42
Category Number: 0100 ROADWAY							
0240	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		473.000 162.770	233.333 239.667 473.000	\$39,010.60	\$76,990.21
0245	210-0100	GRADING COMPLETE -	LS	1.000 5621376.010	.986 .002 .988	\$51,242.75	\$25,313,919.50
Category Amount:						\$90,253.35	\$25,390,909.71
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 3157.890	33.000 1.000 34.000	\$3,157.89	\$107,368.26
Category Amount:						\$3,157.89	\$107,368.26
Category Number: 0801 BRIDGES							
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 7536519.470	.729 .268 .997	\$2,019,787.22	\$7,513,909.91
0290	500-2100	CONCRETE BARRIER	LF	3,721.000 96.070	.000 2,038.000 2,038.000	\$195,790.66	\$195,790.66
0300	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		1,432.000 393.550	1,432.000 .000 1,432.000	\$0.00	\$563,563.60

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: 01092860

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0036

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		7,511.000	7,511.000		
				436.710	.000		
		1			7,511.000	\$.00	\$3,280,128.81
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		3,795.000	3,795.000		
				393.170	.000		
		1			3,795.000	\$.00	\$1,492,080.15
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	8,982.640		
				194.820	.000		
					8,982.640	\$.00	\$1,749,997.92
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,422.420		
				162.100	.000		
					3,422.420	\$.00	\$554,774.28
0370	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.729		
				1735088.440	.268		
		1			.997	\$465,003.70	\$1,729,883.17
Category Amount:						\$2,680,581.58	\$17,080,128.50
Category Number: 0110 Pavement							
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		978.000	612.220		
		TL & H LIME		146.320	.000		
					612.220	\$.00	\$89,580.03
Category Amount:						\$0.00	\$89,580.03
Category Number: 0100 ROADWAY							
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	37,473.430		
				99.470	1,770.914		
					39,244.344	\$176,152.82	\$3,903,634.90
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000	208.390		
				54.740	.000		
					208.390	\$.00	\$11,407.27

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: 01092860

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0036

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000	435.970		
				44.210	.000		
					435.970	\$.00	\$19,274.23
0420	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2526.320	.000		
					2.000	\$.00	\$5,052.64
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000	509.200		
				56.840	.000		
					509.200	\$.00	\$28,942.93
0435	441-3999	CONCRETE V GUTTER	LF	204.000	191.000		
				29.470	.000		
					191.000	\$.00	\$5,628.77
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000	4,264.500		
				25.260	.000		
					4,264.500	\$.00	\$107,721.27
0455	500-3002	CLASS AA CONCRETE	CY	726.000	741.720		
				1500.000	.000		
					741.720	\$.00	\$1,112,580.00
0460	500-3101	CLASS A CONCRETE	CY	19.000	18.620		
				1578.950	.000		
					18.620	\$.00	\$29,400.05
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000	7.200		
				2963.160	.000		
					7.200	\$.00	\$21,334.75
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000	41.000		
				315.790	.000		
					41.000	\$.00	\$12,947.39

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: 01092860

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0036

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000 500.000	465.000 .000 465.000	\$0.00	\$232,500.00
Category Amount:						\$176,152.82	\$5,490,424.20
Category Number: 0901 MSE WALLS							
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	11,255.000 92.630	11,255.000 .000 11,255.000	\$0.00	\$1,042,550.65
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,673.000 92.630	3,673.000 .000 3,673.000	\$0.00	\$340,229.99
0565	627-1160	TRAFFIC BARRIER H, WALL NO - 1	LF	904.000 382.030	884.000 .000 884.000	\$0.00	\$337,714.52
Category Amount:						\$0.00	\$1,720,495.16
Category Number: 0200 Drainage							
0680	668-1100	CATCH BASIN, GP 1	EA	10.000 6026.320	5.250 .000 5.250	\$0.00	\$31,638.18
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000 13547.370	5.750 .000 5.750	\$0.00	\$77,897.38
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 5015.790	6.250 .000 6.250	\$0.00	\$31,348.69
Category Amount:						\$0.00	\$140,884.25

Date: 06/04/2025

Page 8 of 9

Pay Period: 05/01/2025
to 05/31/2025

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 Pavement							
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		165.000 175.840	20.650 .000 20.650	\$0.00	\$3,631.10
0750	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000 65.260	477.670 .000 477.670	\$0.00	\$31,172.74
Category Amount:						\$0.00	\$34,803.84
Category Number: 0901 MSE WALLS							
1120	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	120.000 92.630	120.000 .000 120.000	\$0.00	\$11,115.60
Category Amount:						\$0.00	\$11,115.60
Category Number: 0802 BRIDGES							
1145	507-9240	PSC BEAMS, SPCL DESIGN, BR NO - 2	LF	2,016.000 835.510	2,016.000 .000 2,016.000	\$0.00	\$1,684,388.16
Category Amount:						\$0.00	\$1,684,388.16
Category Number: 0801 BRIDGES							
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000 1012.610	3,583.000 .000 3,583.000	\$0.00	\$3,628,181.63
Category Amount:						\$0.00	\$3,628,181.63
Category Number: 0100 ROADWAY							
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 128.990	236.840 .000 236.840	\$0.00	\$30,549.99
		Adding Pay item for Temporary Asphalt - Binder					
		Adding Temporary Asphalt pay item					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: 01092860

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0036

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	141.540		
		TL & H LIME		145.570	.000		
					141.540	\$0.00	\$20,603.98
		Adding Pay item for Temporary asphalt - Base					
		Adding Temporary Asphalt pay item					
Category Amount:						\$0.00	\$51,153.97
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000	647.870		
				146.110	.000		
					647.870	\$0.00	\$94,660.29
		Piling, PSC, 16 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000	275.690		
				121.570	.000		
					275.690	\$0.00	\$33,515.63
		Piling, PSC, 18 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$0.00	\$128,175.92
Project Total Amount:						\$3,056,260.54	\$102,077,900.72