

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01092860

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0037

Pay Period: 06/01/2025
to 06/30/2025

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 1153 Days

Percent Time: 79.14

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

Date Work Began: 07/25/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801-4339

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$106,840,153.82

Original Contract Amount \$102,495,527.63

Funds Available \$2,343,518.87

Percent Complete 95.90%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$106,840,153.82	\$102,495,527.63	\$2,343,518.89	97.81%	\$378,892.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01092860

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0037

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$102,456,792.72	\$102,077,900.72	\$378,892.00
Total Earnings	\$102,456,792.72	\$102,077,900.72	\$378,892.00
Stockpiled Materials	\$2,039,842.21	\$2,039,842.21	\$0.00
Gross Earnings	\$104,496,634.93	\$104,117,742.93	\$378,892.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$104,496,634.93	\$104,117,742.93	

Total Payable: **\$378,892.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01092860

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0037

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 Pavement							
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,456.000 168.320	417.700 .000 417.700	\$0.00	\$70,307.26
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		130.000 239.260	59.990 .000 59.990	\$0.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,742.000 129.740	7,220.290 .000 7,220.290	\$0.00	\$936,760.42
Category Amount:						\$0.00	\$1,021,420.89
Category Number: 0200 Drainage							
0060	668-2100	DROP INLET, GP 1	EA	34.000 5105.260	15.000 .000 15.000	\$0.00	\$76,578.90
Category Amount:						\$0.00	\$76,578.90
Category Number: 0300 Temporary Erosion Control							
0095	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,715.000 1.050	3,064.000 2,484.000 5,548.000	\$2,608.20	\$5,825.40
0115	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	35,430.000 4.470	21,972.750 429.500 22,402.250	\$1,919.87	\$100,138.06
Category Amount:						\$4,528.07	\$105,963.46
Category Number: 0600 Signing							
0160	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		633.000 24.210	229.876 161.875 391.751	\$3,918.99	\$9,484.29
Category Amount:						\$3,918.99	\$9,484.29

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01092860

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0037

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0240	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		473.000 162.770	473.000 .000 473.000	\$0.00	\$76,990.21
0245	210-0100	GRADING COMPLETE -	LS	1.000 15621376.010	.988 .001 .989	\$25,621.38	\$25,339,540.87
		0006328					
Category Amount:						\$25,621.38	\$25,416,531.08
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 3157.890	34.000 1.000 35.000	\$3,157.89	\$110,526.15
Category Amount:						\$3,157.89	\$110,526.15
Category Number: 0801 BRIDGES							
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 7536519.470	1.000 .000 1.000	\$0.00	\$7,536,519.47
		1					
0290	500-2100	CONCRETE BARRIER	LF	3,721.000 96.070	2,038.000 1,683.000 3,721.000	\$161,685.81	\$357,476.47
0300	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF	LF	1,432.000 393.550	1,432.000 .000 1,432.000	\$0.00	\$563,563.60
		1					
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF	LF	7,511.000 436.710	7,511.000 .000 7,511.000	\$0.00	\$3,280,128.81
		1					
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF	LF	3,795.000 393.170	3,795.000 .000 3,795.000	\$0.00	\$1,492,080.15
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: 01092860

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0037

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	8,982.640		
				194.820	.000		
					8,982.640	\$.00	\$1,749,997.92
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,422.420		
				162.100	.000		
					3,422.420	\$.00	\$554,774.28
0345	520-4216	LOAD TEST, PSC, 16 IN SQ	EA	1.000	.000		
				1.000	1.000		
					1.000	\$1.00	\$1.00
Category Amount:						\$161,686.81	\$15,534,541.70
Category Number: 0100		ROADWAY					
0390	232-4000	SUB-BALLAST	TN	14,403.000	14,051.560		
				55.790	1,400.210		
					15,451.770	\$78,117.72	\$862,054.25
Category Amount:						\$78,117.72	\$862,054.25
Category Number: 0110		Pavement					
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		978.000	612.220		
		TL & H LIME		146.320	.000		
					612.220	\$.00	\$89,580.03
Category Amount:						\$0.00	\$89,580.03
Category Number: 0100		ROADWAY					
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	39,244.344		
				99.470	969.017		
					40,213.361	\$96,388.12	\$4,000,023.02
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000	208.390		
				54.740	.000		
					208.390	\$.00	\$11,407.27

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: 01092860

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0037

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000	435.970		
				44.210	.000		
					435.970	\$.00	\$19,274.23
0420	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2526.320	.000		
					2.000	\$.00	\$5,052.64
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000	509.200		
				56.840	.000		
					509.200	\$.00	\$28,942.93
0435	441-3999	CONCRETE V GUTTER	LF	204.000	191.000		
				29.470	.000		
					191.000	\$.00	\$5,628.77
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000	4,264.500		
				25.260	.000		
					4,264.500	\$.00	\$107,721.27
0455	500-3002	CLASS AA CONCRETE	CY	726.000	741.720		
				1500.000	.000		
					741.720	\$.00	\$1,112,580.00
0460	500-3101	CLASS A CONCRETE	CY	19.000	18.620		
				1578.950	.000		
					18.620	\$.00	\$29,400.05
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000	7.200		
				2963.160	.000		
					7.200	\$.00	\$21,334.75
0470	500-9999	CLASS B CONC, BASE OR PVM T WIDENING	CY	30.000	41.000		
				315.790	.000		
					41.000	\$.00	\$12,947.39

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01092860

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0037

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0475	511-1000	BAR REINF STEEL	LB	83,629.000	69,507.000		
				1.340	851.000		
					70,358.000	\$1,140.34	\$94,279.72
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000	465.000		
				500.000	.000		
					465.000	\$.00	\$232,500.00
Category Amount:						\$97,528.46	\$5,681,092.04
Category Number:		0901 MSE WALLS					
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	11,255.000	11,255.000		
				92.630	.000		
					11,255.000	\$.00	\$1,042,550.65
	1						
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,673.000	3,673.000		
				92.630	.000		
					3,673.000	\$.00	\$340,229.99
	1						
0565	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	904.000	884.000		
				382.030	.000		
					884.000	\$.00	\$337,714.52
	1						
Category Amount:						\$0.00	\$1,720,495.16
Category Number:		0200 Drainage					
0680	668-1100	CATCH BASIN, GP 1	EA	10.000	5.250		
				6026.320	.000		
					5.250	\$.00	\$31,638.18
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000	5.750		
				13547.370	.000		
					5.750	\$.00	\$77,897.38

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01092860

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0037

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0200 Drainage							
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	6.250		
				5015.790	.000		
					6.250	\$0.00	\$31,348.69
Category Amount:						\$0.00	\$140,884.25
Category Number: 0110 Pavement							
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		165.000	20.650		
		L BITUM MATL & H LIME		175.840	.000		
					20.650	\$0.00	\$3,631.10
0750	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000	477.670		
				65.260	.000		
					477.670	\$0.00	\$31,172.74
Category Amount:						\$0.00	\$34,803.84
Category Number: 1100 ROADWAY							
1005	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	2,171.000	1,408.000		
				4.580	946.000		
					2,354.000	\$4,332.68	\$10,781.32
Category Amount:						\$4,332.68	\$10,781.32
Category Number: 0901 MSE WALLS							
1120	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	120.000	120.000		
				92.630	.000		
					120.000	\$0.00	\$11,115.60
	1						
Category Amount:						\$0.00	\$11,115.60
Category Number: 0802 BRIDGES							
1145	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	2,016.000	2,016.000		
				835.510	.000		
					2,016.000	\$0.00	\$1,684,388.16
	2						
Category Amount:						\$0.00	\$1,684,388.16

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01092860

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0037

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000 1012.610	3,583.000 .000 3,583.000	\$0.00	\$3,628,181.63
Category Amount:						\$0.00	\$3,628,181.63
Category Number: 0100 ROADWAY							
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 128.990	236.840 .000 236.840	\$0.00	\$30,549.99
Adding Pay item for Temporary Asphalt - Binder Adding Temporary Asphalt pay item							
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 145.570	141.540 .000 141.540	\$0.00	\$20,603.98
Adding Pay item for Temporary asphalt - Base Adding Temporary Asphalt pay item							
Category Amount:						\$0.00	\$51,153.97
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000 146.110	647.870 .000 647.870	\$0.00	\$94,660.29
Piling, PSC, 16 IN SQ - Pile Cut Off 75% of Contractor Price Per standard specification 520							
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000 121.570	275.690 .000 275.690	\$0.00	\$33,515.63
Piling, PSC, 18 IN SQ - Pile Cut Off 75% of Contractor Price Per standard specification 520							
Category Amount:						\$0.00	\$128,175.92
Project Total Amount:						\$378,892.00	\$102,456,792.72